

DE LA RECHERCHE À L'INDUSTRIE



COMMISSIONING OF THE ECR ION SOURCE OF THE HIGH INTENSITY PROTON INJECTOR OF THE FACILITY FOR ANTI PROTON AND ION RESEARCH (FAIR) AT CEA-SACLAY


TUSKE Olivier (olivier.tuske@cea.fr)



www.cea.fr




- Introduction of the FAIR project
 - Project requirements
 - Beam simulations and Ion Source design
 - Planned commissioning steps
- Diagnostics for Beam characterization at Saclay
 - ACCT
 - Wien Filter and Doppler Shift measurements
 - Allison Scanner
- Some very preliminary Results
- Conclusions




Facility for Antiproton and Ion Research

RFQ	3 MeV, 90 mA, $\epsilon_{\text{norm}}=2 \mu\text{m}$
DTL	3 CCH+ 3 CH-DTL, 70 MeV
Frequency [MHz]	325.224
Current [mA]	70 (design), ≥ 35 (operation)
Emittance (μm)	≤ 2.8
Mom. Spread [%]	≤ 1
RF Pulse [μs]	70
Max Beam Pulse [μs]	36
Repetition Rate [Hz]	4
Duty Factor [%]	0.1
Total Length [m]	~ 30


The FAIR complex




PLANNED P-LINAC AT GSI / INJECTOR AT SACLAY




Parameter	Value
Particule	H ⁺
Mode	Pulsed mode (frequency: 4Hz)
Beam Intensity	100 mA
Energy Spread	60 eV
Emittance	$\leq 0.33 \pi \text{ mm.mrad}$
Twiss Parameters	$0.27 \leq \alpha \leq 0.59$ $0.037 \leq \beta \leq 0.046 \text{ mm}/\pi.\text{mrad}$



BEAM SIMULATION



Emittance growth vs LEBT length




Early days

Beam Simulations :

- The beam dynamics simulations have been performed with TraceWin,
- the Space Charge Compensation degree is considered constant in all the beam line
- SCC value has been set to 80%.

- the emittance value is reduced as the LEBT is shorter

ECR ION SOURCE FOR HIGH INTENSITY PROTON PRODUCTION





Electron in a magnetic field

$$\omega(\text{electron}) = e B / m = \omega(\mu\text{-wave}) \rightarrow \text{Brez} = 87,5 \text{ mT @ } 2,45\text{GHz}$$



Based on the SILHI source design

- Pentode electrode extraction system
- 2 magnetic Coils
- Plasma Chamber : 100mm long, $\varnothing 90\text{mm}$
- $\varnothing 9\text{mm}$ extraction hole
- Mass flow injection system
- SAIREM Pulsed Magnetron 2,45GHz, optical fiber timing control
- SAIREM 4 stub μ -wave Tuning System

Source FAIR-PL



INJECTOR @ SACLAY




COMMISSIONING STEPS FOR THE IONS SOURCE AND LEBT

Commissioning in 3 steps


1 : Installation and commissioning of the source :

- Measure of the source total output current of the source with the Faraday cup and ACCT
- Ions species fraction measurement with Wien Filter.
- Emittance measurement at the exit of the source with Allison Scanner



2 : Installation of the LEBT and diag BOX 2:

- Current and transmission measurements in the LEBT with the Faraday cup and ACCT as function of the solenoid setting.
- Twiss parameters measurement at the RFQ entrance as function of the solenoid setting and the iris aperture.



3 : Installation of the iris and the LEBT chopper :

- Installation of the GSI diagnostics : IRIS, Beam Profiler
- Test of the chopper.
- Ions species fraction measurement at the RFQ entrance.
- Twiss parameters measurement at the RFQ entrance as function of the solenoid setting and the iris aperture.
- Effect of the chopper rise time on the space charge compensation




DIAGNOSTICS

**ACCT :
CURRENT MEASUREMENT**

**FDW :
WIEN FILTER, VELOCITY FILTER**

**EMU :
EMITTANCE MEASUREMENT UNIT**

DIAGNOSTICS FOR PRELIMINARY RESULTS IN PHASE #1 WITH APERTURE HOLE Ø6MM




Beam characteristic at source exit

- Total Current
- Proportion measurement
- Emittance value

Beam Parameters to adjust


- Source Magnetic field
- H₂ Gas flux injection
- Microwave power & stub tuning
- Pulse length and repetition rate



DIAGNOSTIC #1/3 : BERGOZ CURRENT TRANSFORMER

bergoz

INSTRUMENTATION





Localization

- One is installed after the Accelerating Column
- Second one will be after 2nd Solenoid
- Specific Magnetic shielding


First Test on SILHI LEBT (IPHI Accelerator)

- ACCT was tested on the SILHI LEBT,
- We removed the iron shielding of solenoid to increase fringe field

Voltage drop software-corrected





DIAGNOSTIC #2/3 : PROPORTION MEASUREMENTS




Wien Filter : velocity filter


- $\vec{E} \perp \vec{B}$
- \vec{B} : 8 magnets in Halbach configuration
- \vec{E} : Electric deviation with biased parallel plates
- Aperture hole $\varnothing 200\mu\text{m}$ in the water cooled W-Cu Beam stopper
- Front end acquisition with low noise and variable gain
- Time-resolved acquisition under Labview Real Time



Opera simulation for proton selection





DIAGNOSTIC #3/3 : EMITTANCE MEASUREMENT UNIT




Allison Scanner



- Collaboration with IPHC Strasbourg
- Copper beam-stopper for 400W CW equivalent beam
- Entrance slit 110 μ m
- Electric deviation with 2 biased parallel plates
- Front end acquisition with low noise and variable gain
- Not time-resolved, acquisition time fixed at 2ms
- Labview FPGA control system



Shielding was added in 2017



FIRST PLASMA NOV 2015

FIRST BEAM 2016

ONLY ACCT WAS AVAILABLE

CONTROL SYSTEM WAS NOT READY

LOCAL C&C WAS DEVELOPED IN LABVIEW

2016 : EMU DELIVERED AND INSTALLED



BUT NEED TO BE SHIELDED, ...

... AND REPAIRED → 2017

**2017 : WIEN FILTER AVAILABLE, STILL UNDER
DEBBUGING**

MAGNETIC CONFIGURATIONS



Magnetic Configuration	B1 (A)	B2 (A)
A : Single coil magnetic configuration	0	113
B : Intermediate	50	91
C : SILHI source type of configuration	76	74
D : ALISES ion source type	170	38
E : ALISES ion source type	180	30



1/3 : ACCT RESULTS


What defines a “GOOD” source tuning point ?

- Repeatable pulse shape in time
- Plateau reached before 2 ms
- Low ripple amplitude on the plateau
- Best total extracted current




- ☺ Ripple amplitude is a good parameter to check the quality of the source tuning
- ☹ For some magnetic configurations, the mean extracted current is low for a good tuning!

2/3 : WIEN FILTER COMPARISON WITH DOPPLER SHIFT MEASUREMENT



Doppler Shift Spectrometer


- Doppler Shift Spectrograph sensible to the $H\alpha$ line of Hydrogen
- Shift due to velocity and angle of measurement $\theta=21^\circ$
- Light is collected and transported by a optical fiber to spectrometer
- Cooled camera to lower noise
- Same Source tuning for DDS and WF



☺ Good agreement for some magnetic configuration


☹ Some unexplained results...

2/3 : WIEN FILTER PROTON FRACTION



FDW Analysis

- Timed resolved
- Keep same analysis than with the DSS
- Time $\in [0,25;5]$ / Mean(0,25:5)
- 5 species analyzed





☺ Very high values of proton fraction 82-85%

☹ Need more data to well understand the differences between results

3/3 : EMITTANCE MEASUREMENT

EMU Analysis at source exit

- Time $\in [2 ; 5]$ ms / Mean(2 : 5)
- Background signal correction
- Series with Puller electrode bias voltage



- ☹ More measurements needed for the strong focusing magnetic configuration
- ☹ Emittance values are really too high !
- ➔ Accelerating column adapted for 120mA
- ➔ should be better with aperture $\varnothing 9mm$

ION source

- The ion source is operational since 2016, with a local C&C which is not an “industrial” but it does the work for now
- The GSI 100kV high voltage and coil power supplies arrived in mid September 2017
- Beam qualification just started : presented results were done in early September 2017
- Aperture hole from Ø6 to Ø9mm will soon be changed

Diagnostics

- ACCT, FDW and EMU have just been installed and used all together
- Up to now only CEA staff can use them
- Analyze of data are “not online” and not “user friendly” yet !
- Proton fraction are around 82-85% but not for all magnetic configurations
- Emittance value are above limit mainly due to low extracted current

Schedule

- Commissioning PHASE #1 with GSI member will start probably end of the year with nominal source parameter
- PHASE #2 will start early 2018
- LEPT chopper will be ready around mid 2018

Thank you
for your attention



17th International Conference on Ion Sources

October 15-20 2017

CERN - CIG - Geneva

