



- Agenda:
- Recent beam progress T.Eriksson
- Gbar area progress F.Butin
- RF progress, issues & priorities M. – E. Angoletta
- E-cooler & SEM news L.Joergensen
- Beam profile measurements P.Grandemange
- AOB


ELENA ring commissioning – Pbars from AD




- Pbars transferred through beam line and seen on BTV118 23 June....with missing bpm:s, only the 2 BTV:s available.

3/8/2017:

- AD – ELENA cycle synchro and handshake debugged & operational
- RF/timing clocktrains installed & debugged
- After minimal correction of H/V trajectories in transfer line
- Small correction of ELENA main B field
- => **first Pbars circulating in ELENA!**



ELENA
supercycle
with Pbar
and Ion
cycles



First few
turns
observed on
bpm:s

Envelope
over 2 ms





Cirulating Pbars




H bpm signal during first 2 ms

With bunch rotation in AD, bunch length $\sim 120\text{ns}$

No bunch rotation in AD, bunch length $\sim 200\text{ns}$ & smaller dp/p .



Cirulating Pbars



11/8/2017

Now with RF:

Beam survival until end of the 5.3 MeV plateau observed.

Injection at random phase => occasional bunch-to-bucket transfer

ELENA Beam Commissioning – next steps



- **Consolidation of injection line and injection into ring**
 - Improved reproducibility of injection – efficiency should be increased (H-)
 - Further studies to understand and empirically improve line and injection
- **First 85 keV beam (H⁻ and/or protons) for GBAR**
 - Requires profile monitors – 2 out of 3 installed. No readout electronics yet...
 - Setting up of RF synchro for Gbar H⁻ ejection
- **Pbar xfer from AD**
 - Set-up RF synchro etc.
- **Acceleration (deceleration)**
 - Setting up of LL RF
 - LPU signal quality vs. phase/radial loops
- **Setting up of antiproton cycle**
 - Requires electron cooler to be available and installed
- **Commissioning of instrumentation and understanding machine at low energy**
 - Orbit system – consolidate orbit correction and orbit response studies
 - Tomoscope – observe bunching (& independent intensity estimate)
 - Tune measurement and correction (first test of pick-up indicated good performance)