# Status of ELENA B-train

Anthony Beaumont, Marco Buzio, David Giloteaux, Christian Grech, Marco Roda, Joseph Vella Wallbank

TE/MSC/MM

## 1. Status, performance and issues


# 2. Activity during YETS and plans for the restart



"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Page 1/15






ELENA Commissioning Committee, 07/12/2017

#### Status

- OP system has been calibrated according to nominal values for PBMD2 cycles in September ⇒ 3 mm radial offset need to be applied
- SP system is being used in the shadow of normal operation (mostly ...) to test the new absolute calibration



#### Inspector diagnostic interface



"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017


marco.buzio@cern.ch Pa

ch Page 3/15 SECTION cern.ch/mm

**MAGNETIC MEASUREMENT** 

#### Recent issues

- Missing marker pulses in Sep were traced back to misaligned NMR gating window
   → <u>please do tell us when the cycles are modified</u> in a way that affects the time
   when B=450 G (low marker) or B=3400 G (high marker) are reached
- 2.4% rounding error in the gain found and corrected (NB irrelevant for "traditional" calibration by trial and error)
- For the moment we still need "zero" cycles (PMD3) to be reserved for ADC calibration (coil input shorted). NB these are recognized by name
- New PCB fluxmeter: dropped due to the two only suppliers found being incapable of providing large-scale boards with acceptable quality
- Switching to negative polarity cycles: automatic switching of the PT2025 teslameter is implemented, but needs to be tested





"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Page 4/15


MAGNETIC MEASUREMENT

SECTION

#### Overall metrological performance

 $\sigma_{B(t_{NMR})}/B[10^{-4}]$  $\sigma_{B(t_{NMR})}$  [µT]  $\sigma_{t_{NMR}}$  [ms] B (mT)  $\dot{B}$  (mT/s)  $B/\dot{B}$  (s) OP SP OP SP OP SP 43.0 151 0.284 0.037 0.036 5.6 5.5 1.30 1.28 44.5 151 0.294 0.047 0.047 7.1 1.60 7.1 1.6045.0 151 0.297 0.054 0.059 8.2 9.0 1.82 2.0044.5 76 0.5880.063 0.062 4.8 4.7 1.08 1.060.594 0.075 45.0 76 0.075 5.7 5.7 1.27 1.27 0.71 46.5 58 0.800 0.057 0.055 3.3 3.2 0.69 44.5 1.077 0.067 0.065 2.8 2.7 0.63 0.61 41 45.0 0.109 4.3 4.5 0.96 41 1.090 0.1041.0046.5 1.490 0.099 3.1 0.73 0.67 31 0.108 3.4 0.582 2.3 2.6 0.07 0.08 340 584 0.0039 0.0044 0.07 340 443 0.767 0.0056 0.0067 2.5 3.0 0.09 340 195 1.744 0.0138 0.0137 2.72.70.080.08

TRIGGER SIGNAL REPEATABILITY FOR VARIOUS COMBINATIONS OF B AND  $\dot{B}$ 



- NMR marker repeatability (OP/SP):
- Integrator drift (OP/SP):
- Overall reproducibility @ injection:
- Difference OP-SP:

0.09 G (@ 450 G) **0.03 G** (@ 3400 G) **0.02 \pm 0.01 G/s 0.04 G** (OP) 0.7 G (SP) -0.7  $\pm$  0.7 G (3.10<sup>-4</sup>)

Does not seem consistent, needs to be checked

(for comparison: magnet's transfer function repeatability =  $3.5 \cdot 10^{-5}$  (-))

TE Technology Department


"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Pag

ern.ch Page 5/15 S



#### B-train magnetic model



### The calibration coefficients $\alpha$ , $\epsilon$ , $\eta$ , $\ell_m$ are functions of: current (or field) level, current history, ramp rate, sensor position




"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Page 6/15

MAGNETIC MEASUREMENT SECTION

#### Series measurements - integrated dipole




- Very large hysteresis compared to other machines (mostly attributable to low-field operation)
- This is especially important for a decelerator (even more for so for cycles including both acceleration and deceleration)
- Important difference between ring and reference magnet (MBR01)

MAGNETIC MEASUREMENT

SECTION


Integrated dipole: ring vs. MBR01



- TF used in cycle editor close to ramp-up at high field
- Reference magnet can be higher or lower than ring average – large variation on ramp-up (acceleration)
- More stable value <1 on ramp-down</li>
- Re-pameterization vs. TF looks much nicer
- Large uncertainty contribution to the model !








Machine Average/MBR01 @ 200 A/s (interp.)

- $\ell_m(I) = \frac{1}{B_0(I)} \int_{-\infty}^{\infty} B(I,s) ds$
- Basic parameter to derive integral value from point-like marker measurement
- Strongly hysteretic behavior ⇒ FESA property must be adjusted if the working point changes almost ±10% variation in the range of interest !
- Re-parametrization as a function of the Transfer Function looks much simpler may simplify both manual and automatic implementations




Technology Department

"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Page 9/15

SECTION

- Aim: use all available information to provide absolute Bdℓ with rigorous uncertainty estimation → rational error bounds for subsequent adjustments
- In-situ approach: re-measure Bdl of reference magnet in the precise conditions found during operation; derive <u>directly</u> the integration constant (B<sub>marker</sub>l<sub>m</sub>)<sub>t<sub>NMR</sub>
  </sub>
- Field integration without a marker, by bringing the magnet to a known reference state
- Accurate offline drift correction based on field stability on plateaux/repeated full cycles
- Tests were made with different types of cycles, analysis in progress





"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Page 10/15

MAGNETIC MEASUREMENT


SECTION

#### Remanent field measurement


×10<sup>-4</sup>

Series tests

**Residual Field during Series Tests** 



remanent field was measured by inserting then extracting repeatedly the whole fluxmeter in the magnet gap (!) (Bdℓ)<sub>r</sub> = 0.69 ± 0.07 mTm



## **B-train tests**

Measurements carried out with Metrolab Hall probe and two different Bartington fluxgate probes (1000 and 70 µT ranges)


TE Technology Department

"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Page 11/15



Degaussing results



In both cases: **(Bdℓ)**<sub>r</sub> ≈ **5-8·10<sup>-5</sup>** of full range needs to be taken into account

Technology Department

"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Page 12/15

-800

-1000

-600

-400

-200

0

Distance from magnet central point [mm]

200

SECTION


cern.ch/mm

600

MAGNETIC MEASUREMENT

800

Cycle stabilization



Stable hysteresis loop achieved at the third repeated cycle (result well in line with broader experience on similar dipoles)

TE Technology Department

"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Page 13/15



#### Activity during YETS

- Wed Dec 20 evening: laser tracker survey with P. Bestmann (EN/ACE) of the relative position of the fluxmeter in the magnet gap (not possible before due to water pump-induced vibrations on the floor and walls !)
- Goal: determination of geometrical offset w.r.t. theoretical beam path ⇒ gain factor due to large quadrupole (~2 G/mm @ 274 A) to be calibrated out






"Status of ELENA B-train" ELENA Commissioning Committee, 07/12/2017


marco.buzio@cern.ch Page 14/15



#### Planned actions

- Completion of the analysis of the in-situ absolute calibration, including extrapolation from 200 A/s (series tests) to 119 A/s (operation) ramps and error propagation
- Preliminary indications: the currently distributed OP chain seems to be underestimating the peak field by about 20 G (TO BE CONFIRMED)
- We propose to update and try the new calibration coefficients asap upon restart
- B-train <u>functionality that will need to be updated and tested</u> in 2018:
  - PPM FESA properties
  - automatic field polarity switching in the PT2025 NMR teslameter
  - use of low and high markers in the same cycle
  - implementation of the new PT2026 (fast pulsed-wave NMR) as DC-mode marker
  - new in-built drift correction algorithm for long plateaux





#### 

cern.ch/mm

Technology Department "Sta

*"Status of ELENA B-train"* ELENA Commissioning Committee, 07/12/2017

marco.buzio@cern.ch Page 15/15