

LIEBE project review: Offline commissioning

Ferran Boix Pamies EN/STI/RBS





ENGINEERING
DEPARTMENT

Outline



- Assembly
 - LIEBE target design
- Offline commissioning
 - Interventions in the ISOLDE target area
 - Hydrodynamic characteristics of the loop
 - Alignment-vibration
 - 1st offline tests
 - 2nd offline tests
- Options for the future
 - Present design
 - Lanthanum option, beams in the 100Sn vicinity
 - LIEBE2? Re-usable elements and expectable costs

LIEBE target design: The loop

- Design approved in Project Review October 2015. EDMS n° 1554616



LIEBE target design: The second envelope





Chiller:

- Resins to demineralize water
- $Q_{\text{th}} = 0.22 \text{ L/s}$

LIEBE target design: The electromagnetic pump




Magnetic wheel



Coupling rails


Dielectric legs



Lift trolley

Alignment table

EN-STI-TCD



The EM pump:

- Double Hallbach array axisymmetric
- $P=2,2\text{kW}$, $B=1,1\text{T}$

The coupling:

- Pneumatic lift trolley manipulated by TELEMEX.

Offline commissioning

- Interventions in the ISOLDE target area
- Hydrodynamic characteristics of the loop
- Alignment-vibration
- 1st offline tests
- 2nd offline tests

ALARA committee 2016

- Modifications on GPS:
 - Pump support
 - GPS reinforcement
 - Electrical connections
 - Shelf for storage
- Fake target tests:
 - KUKA and TELEMAT handling





1.6 man.mSv approved



Intervention LIEBE 2018

Intervention feedback
in EDMS n° 1570850


- Handling of the real elements by the robots:
 - Visual inspection of good alignment with the front end
 - Shelf modification
 - Feedback on TELEMAT manipulation of the pneumatic system
 - Geometrical measurements of the EM pump positioning
- Chiller installation
- Necessary installation of new cables through the Boris tube
- Re-cabling and testing of the Hypertack connections



Hydrodynamic characteristics of the loop



- Tests performed at IPUL in September 2017
 - Operate in the absence of cavitation
 - Reach the desired flow for release optimization
 - LBE Velocity preferred: **2 m/s** → **Q=0.13 l/s**
 - **Ø0.4 mm** droplets → factor **5** more release

Ref: Melanie Delonca, Development of new target concepts for proton beams at cern/Isolde, CERN Ph.D thesis



$$E_{potential} - E_{losses} = E_{kinetic}$$


$$p_0 + \rho g z - p_{losses} = \frac{\rho Q_{max}^2}{2S^2}$$



• Fr=35Hz • Fr=37.5Hz • Fr=40Hz → Fr=42.5Hz


Alignment-vibration

- Target and EM pump fidualization and alignment evaluation in offline 1
- Good/satisfactory levels for operational frequencies
- Accelerometer to monitor the vibration throughout operation with LBE







Fidualization and alignment EDMS n° 1894710, 1894735, 1894729.
Vibration EDMS n°1868573, n° 2043157.

	PUMP			LIEBE_SIDE (Uncoupled)			LIEBE_SIDE (Coupled)		
	+X	+Y	+Z	+X	+Y	+Z	+X	+Y	+Z
Baseline	0.20	0.19	0.19	0.06	0.05	0.04	0.05	0.05	0.04
10Hz	0.83	0.54	0.47	0.05	0.05	0.04	0.52	0.17	0.22
20Hz	0.54	0.39	0.64	0.06	0.05	0.04	0.24	0.85	1.27
30Hz	0.88	0.79	1.13	0.06	0.05	0.04	0.45	0.39	0.19
40Hz	1.44	0.92	1.19	0.07	0.05	0.04	0.48	0.22	0.25
50Hz	4.28	1.76	1.41	0.05	0.05	0.05	0.73	0.27	0.25






1st offline tests

- **NO melting of LBE:**
 - Leaking ion source vacuum vessel:
 - Leak appearing when heating up the ion source to 1700 °C
 - Parasitic currents generated by the pump power cables



Base replacement





- New ion source Vessel:
 - Double isolation
 - Easier removal
 - Overall higher mechanical resistance
 - Incorporated heat screen



From November 2017 to July 2018

2nd offline tests

- Successful coupling and alignment, systems check
 - Good pressure read outs from 2nd envelope
 - Issues with level sensors
- No heat contribution from the proton beam
 - 1.2KW proton beam
 - 2.7KW heating elements
 - 1.4KW EM pump (calculated)
- Expected pressure peak due to remaining argon on top of the LBE container



- Channel inlet
- Channel
- Channel outlet
- Inlet Irr.chamber
- Irr.chamber
- Diff.chamber
- HEX





2nd offline tests

- Channel inlet
- Irr.chamber

- Channel
- Diff.chamber
- Channel outlet
- Inlet Irr.chamber
- HEX

Early operation with LBE 30/07/2018:

- Signs of outgassing
- Similar vibration as in vacuum
- Pump uncontrolled stops
- HEX slightly colder




2nd offline tests

Tests interruptions:

- Broken HE
 - Lost control of the heating element
 - 21A sent to heat nearby parts of the loop
 - Lost heating in power in particular section:




LBE solidification in the loop
Not considered in the design phase



Vacuum leaks:


- Considered to be caused by remaining argon bubbles






2nd offline tests

- Channel inlet
- Irr.chamber
- Channel
- Diff.chamber
- Channel outlet
- Inlet Irr.chamber
- HEX

- Drastic temperature drops
- Higher vibration levels






- Outlet tube without HE
- Channel averaged
- Tube to tank
- HEX exit





-Pump rotor Fr
- Vibration velocity

2nd offline tests

- Cavitation
- Temperature drops
- Loose of vacuum





- Channel inlet
- Irr.chamber
- Channel
- Diff.chamber
- Channel outlet
- HEX
- Inlet Irr.chamber





2nd offline tests: Mass scans

- Short-circuits detected in the VADIS.
- High contamination levels of Pb and Bi ions from LBE up to $0.8\mu\text{A}$
- No perturbation of the beam by the EM pump magnets or vibration



2nd offline tests

- LBE solidification
- Insufficient heating system
- Unknown hydrodynamic conditions



Volume to fill the diffusion chamber in the worst case scenario (not taking into account the “chimney” small volume) = 0.3L

Post tests inspection:

- LBE coated all surfaces near the ion source and extraction electrode
- Bigger quantities following a stream path towards and underneath the ion source

Offline commissioning conclusions

Commissioning with positive feedback:

- Installation in the ISOLDE target area
- Hydrodynamics of the droplet formation
- Mechanical stability of the coupling target/EM pump
- Beam production
- Safety requirements:
 - 2nd envelope
 - Vibration control
 - Durability of the sensors in the target area?

Non compliant commissioning:

- Thermal system
 - Insufficient to guarantee molten LBE by itself
- Hydrodynamics in case of a plug
 - EM pump developed pressures
- Control system
 - Security measures against short-circuits
 - User interface

Related issues:

- Design rigidity
- Short operation tests time

Options for the future

- Present design
- Lanthanum option, beams in the 100Sn vicinity
- LIEBE2? Re-usable elements and expectable costs

Present design

- Experimental study of the hydrodynamics in case of a plug (in collaboration with IPUL):
 - Liquid metal developed columns
 - Total LM volume in the loop
 - Heating elements test



Safe operation mode


- Dedicated loop test stand:
 - Gain operating experience
 - Refine control and data acquisition systems (EN-SMM-MRO)



Operating procedure



Offline tests



Expectable costs	Cost (CHF)
Dedicated stand	10000
Heating elements + thermocouples	15000
Dedicated worker	50000 /year

LIEBE 2?

Advantages:

- Changes of design from lessons learned:
 - Simplified HEX ↔ chiller water flow control
 - Design flexibility
- Estimated costs from CERN EDH (Electronic Document handling system)

Re-usable elements/studies	Cost* (CHF)	Expectable similar costs	Cost (CHF)
EM pump	33000	Assembly	100000
Skid (chiller)	23000	Heating elements + thermocouples	15000
EM pump coupling system	40000	Mechanical design + control system	35000
Control system	40000	Dedicated worker	50000/year
Mechanical design (Bureau d'études)	54000		

Re-usable 190000CHF

*Costs take into account human work power

The Lanthanum option

EMIS2018 proceedings: The LIEBE high-power target:
Offline commissioning results and prospects for the
production of ^{100}Sn ISOL beams at HIE-ISOLDE


• Changes in the LIEBE design:

- Heating elements
- Design of a diffusion chamber with gas line

Molten targets operated online		
Material	Operation temp.[°C]	Beams
Ge	1100	Zn
Sn	1100	Cd
Pb	700	Hg
Bi		
Pb-Bi	600	Kr/Xe/I/Cd/Hg/At
NaF-LiF	700	CO/Ne
TeCl ₄	420	SbCl/SnCl
Sc-La	1300	Ca/K/Ar
Y-La	1300	Sr/Rb/Kr
La	1400	Ba/Cs/Xe
Th-La	1400	Ra/Fr/Rn
Gd-La	1400	Eu/Sm
Lu-La	1400	Yb/Tm
Prospective eutectics for beams in the ^{100}Sn region		
Ag-La	518 *	Cd/MCl _x (M=In,Sn,Sb)
Au-La	561 *	Cd/MCl _x
Ni-La	532 *	Cd/MCl _x

Lanthanum based liquid loop req.	
Lanthanum eutectic characterization	<ul style="list-style-type: none"> • Melting Point • Vapor pressure • EM pump induction • Viscosity
Material compatibility	<ul style="list-style-type: none"> • Corrosion
Hydro-dynamic properties	<ul style="list-style-type: none"> • Droplet formation • Cavitation
MCl _x compounds	<ul style="list-style-type: none"> • Formation temperature • Effusion transport • Ionization
Monitoring systems and full loop operation	

Table 1: Requirements to be fulfilled to validate a lanthanum based liquid loop target.



Acknowledgements

EN-STI-RBS : Bernard Crepieux, Andres Vieitez, Melanie Delonca, Thierry Stora, TISD group, Ana Paula Bernardes, Ermanno Barbero, Beatriz Conde Fernandez, Vincent Barozier

EN-STI-TCD : Edouard Grenier-Boley

EN-MME : Laurent Prever-Loiri, Lukasz Jerzy

EN-SMM : Thierry Feniet, Antje Behrens, Alexandre Beynel

EN-HE : Jean Louis Grenard

BE-OP : Pascal Fernier

SINP, IPUL, SCK.CEN : Susanta Lahiri, Kalvis Kravalis, Donald Hougbo,




ENGINEERING
DEPARTMENT

Thank you for your attention


1st offline tests

- Analysis and first solutions attempted


Stainless steel vessel EPDM joint Water cooled aluminum base




Cathode (up to 2000 °C)



Near solving solution, stable vacuum at 1900degC, leak at 2000degC




Ineffective mechanical rigidness and contact cooling from electrical feedthroughs




Emptying system

- Piercing of a thin wall at the bottom of the target
- Tank with gas connector to pump possible vapors.
- Leak tight Swagelok connection between the tank and LIEBE




LIEBE mock-up extended tests

- Possibility to slightly reduce the level of LBE
 - Gain of 0.1L to fill the diff.chamber at $Q_{\max}=0.15\text{L/s}$
 - Only 2/3 of the channel volume filled
- No sign of pressure problems for 4h at a low pump Fr (25Hz).



3/8/2018




Volume in the inlet side of the channel = 0.3L

Channel volume = 0.3L

Volume to fill the diffusion chamber in the worst case scenario = 0.3L

LIEBE mock-up extended tests


- Outlet LM level depending on:
 - Total LM volume in the loop
 - Pump Fr
- Level detection:
 - Pressure
 - Electric contact
 - Inductance sensors (sensor developed in IPUL)
- Qmax experimental confirmation at lower “z”
 - Similar setup to previous tests



High flow and temperature valve

Saturated vapour pressure

Figure 2.8.3(a): Saturated vapour pressures of liquid LBE versus temperature



$$p_{s(\text{LBE})} [\text{Pa}] = 1.22 \times 10^{10} \cdot \exp(-22552/T) \text{K}$$

- Recommended correlation:
 - T=673K(400degC) – Ps= 3.4e-7mbar
 - T=773K(500degC) – Ps= 2.6e-5mbar
 - T=873K (600degC) – Ps= 7.3e-4mbar
 - T=923K (650degC) – Ps= 3e-3mbar