

LHC Status Report

Steve Myers

(on behalf of the LHC team)


CERN MAC 26-28 April, 2010

Topics

- Chamonix and Outcome
- LHC Status
 - Beam commissioning end 2009
 - Technical Stop Jan-Feb 2010
 - Hardware Commissioning March 2010
 - Commissioning and Operation March → now
- Strategy for Performance Evolution 2010-2011

Outcome of Chamonix 2010

- I will not give a summary of summaries but present selected. There are many more topics which are also very important but not as urgent. All will be followed up in the LMC

1. Running scenarios for 2010-2011
 2. Upgrade of the Injector Chain
 3. Upgrade of the insertions (IT “phase 1”)
 4. Future Upgrade Plans
 5. Continue on 1. (after Chamonix)
- 

Splices and Beam Energy: Statements

- Simulations for safe current used pessimistic input parameters (RRR.....) but have no safety margins
- For 2010, **3.5 TeV is safe**
 - **Measure the RRR (asap) to confirm the safety margin for 3.5TeV/beam**
- Without repairing the copper stabilizers, **5 TeV is risky**
- For confident operation at 5TeV we would need
 - Repairs to the “outlier” splices
 - Better knowledge of the input parameters (RRR...)
 - With present input parameters the “limit” splice resistances are **43 $\mu\Omega$ (RB)** and **41 $\mu\Omega$ (RQ)**
NOTE: these values are close to the limit of the resolution of our measurements made for the RBs at 300K

Splices and Beam Energy: Statements

- For confident operation at 14TeV we need
 - To replace all splices with new clamped shunted ones!

► F. Bertinelli, A. Verweij, P. Fessia (unanimous)

For safe running around 7 TeV/beam, a shunt has to be added on all 13 kA joints, also on those with small R_{addit} . Joints with high R_{addit} or joints with large visual defects should be resoldered and shunted.

A Cu-shunt with high RRR and a cross-section of 16x2 mm² is sufficient, if soldered at short distance from the gap. Experimental confirmation by means of a test in FRESCA should be foreseen.


Two Possible Scenarios 2010-2011

1. Run at 3.5 TeV/beam up to a predefined integrated luminosity with a date limit. Then consolidate the whole machine for 7TeV/beam.
 - Need to determine the needs for the shutdown (resources, coactivity etc)

Decision from Management following Chamonix

Run at 3.5 TeV/beam up to a predefined integrated luminosity (1fb^{-1}) with a date limit (end 2011). Then consolidate the whole machine for 7TeV/beam. (Higher energies of around 4TeV/beam are not excluded.)

Time lines (Preliminary)



Upgrades: Foreword

New Studies have been launched about one year ago and are ongoing

- Performance Aim
 - To maximize the **useful** integrated luminosity over the lifetime of the LHC
- Targets set by the detectors are:
 - 3000fb⁻¹ (on tape) by the end of the life of the LHC**
 - 250-300fb⁻¹ per year in the second decade of running the LHC**

• Goals

- Check the **coherence** of the presently considered upgrades wrt
 - accelerator **performance limitations**,
 - **Detector** needs,
 - **manpower** resources and,
 - **shutdown planning** including detectors

Injector Upgrades

- Present Peak **Performance** Situation

Intensity Limitations (10^{11} protons per bunch)

Reminder: design = 1.15 (for 10^{34}); Ultimate = 1.7 (for 2.3×10^{34})

	Present
Linac2/LINAC4	4.0
PSB or SPL	3.6
PS or PS2	1.7
SPS	~1.2
LHC	1.7-2.3?

Conclusion 1: SPS is the bottleneck for Ultimate!

SPS Bottleneck

- Other injectors are limited by a **fundamental** limitation, the space charge effect ($\Delta Q_{sc} = 0.3$)
- In the SPS at injection: $\Delta Q_{sc} = 0.07!$ (no fundamental limitation)
- Known Intensity Limitation in SPS (mitigation)
 - Electron cloud (vacuum chamber coating)
 - Transverse Mode Coupling Instability (Impedance reduction and/or transverse feedback)
 - RF effects such as beam loading etc (redesign of existing RF or build new system)

Immediately after Chamonix a task force has been set up to investigate the removal of the SPS bottleneck for ULTIMATE

Injectors Performance (Availability)

- From the LINAC2 to the SPS we have **ageing** machines
 - We need consolidation or replacement
- Proposed scenario (White Paper, 2006) was to replace LINAC2 by LINAC4 and to **study** replacement of PSB and PS by a LP-SPL and a new PS2 resp.
 - CDR to be presented to Council in 2011 (was delayed by one year in 2009: due to the accident)
- **Recently these studies have** shown that the time scale for **operation** of the PS2 is at earliest 2020.
 - **Conclusion:** We need to aggressively **consolidate the existing injector chain** to allow reliable operation of the LHC until at least 2022.
 - **Consolidation Task force was set up late last year.**
- BUT: Resources needed for the consolidation of the existing injectors are in **direct competition** with those needed for the construction of LP-SPL/PS2
- Question: What would be the implication on **LHC** performance of **not** constructing SPL/PS2??

Intensity Limits with LP-SPL and PS2

Intensity Limitations (10^{11} protons per bunch)		
Reminder design = 1.15 (for 10^{34}); Ultimate = 1.7 (for 2.3×10^{34})		
	Present	LP-SPL/PS2
Linac2/LINAC4	4.0	4.0
PSB or SPL	3.6	4.0
PS or PS2	1.7	4.0
SPS	1.2	>1.7?
LHC	1.7-2.3?	1.7-2.3?

It would be wonderful to be able to afford these additional margins and flexibility! (Also an asset to CERN for future high intensity proton project proposals)

Performance Limitations without LP-SPL/PS2

- **Alternative** scenario to LP-SPL/PS2
 - Consolidate existing injectors for the life of the LHC (2030)
 - During the same consolidation, improve the performance of PSB/PS as injectors for the LHC
- New “Idea” (Preliminary and needs to be verified)
 - Increase the extraction energy of the PSB which would allow an increase of the injection energy of the PS.
 - 2GeV injection energy in the PS allows $\sim 3 \times 10^{11}$ ppb with the same space charge tune shift (preliminary study presented in Chamonix)

“Project” set up immediately after Chamonix

Intensity Limits

Intensity Limitations (10^{11} protons per bunch)

Reminder design = 1.15 (for 10^{34}); Ultimate = 1.7 (for 2.3×10^{34})

	Present	SPL-PS2	2GeV in PS
Linac2/LINAC4	4.0	4.0	4.0
PSB or SPL	3.6	4.0	3.6
PS or PS2	1.7	4.0	3.0
SPS	1.2	>1.7?	>1.7?
LHC	1.7-2.3?	1.7-2.3?	1.7-2.3?

Conclusion:

We continue (as planned) and terminate the study for LP-SPL/PS2 and study in parallel the PS Booster energy upgrade

Decision can be taken when we have the results of these studies and


experience with the LHC operation

Upgrade of the “Inner Triplet Phase 1”

Inner Triplet Upgrade Plans 2007 and 2010


Plan in 2006/7

100fb⁻¹.



Plan in 2010

1fb⁻¹.




A second upgrade was also foreseen about 5-6 years after the first (2017-2018)


IR/Optics Upgrade or not

— Integrated no phase I fb-1 — Integrated no phase II fb-1 — Integrated fb-1

Need several years (4-6) to profit from an upgrade
Remember HERA Upgrade



HERA II



Insertion Upgrade Plans

- IT Upgrade “phase 1”
 - Goal: reliable operation at $2 \times 10^{34} \text{cm}^{-2} \text{s}^{-1}$, intensity < ultimate and > nominal Very similar to “ultimate”

Same resources are needed for splice consolidation!
(up to beginning 2013)

Tough Questions:

1. Will the phase 1 upgrade produce an increase in useful integrated luminosity?
 - Installation time and recommissioning a new machine afterwards
2. Do we have the resources to complete on a time scale which is reasonable with respect to phase 2?

Task force set up immediately after Chamonix
First preliminary report given: more details at next SPC.

Future Upgrade Scenarios “Phase 2”

- For LHC high luminosities, the luminosity lifetime becomes comparable with the turn round time \Rightarrow Low efficiency
- Preliminary estimates show that the useful integrated luminosity is greater with
 - a peak luminosity of $5 \times 10^{34} \text{ cm}^{-2} \text{ s}^{-1}$ and a longer luminosity lifetime (by **luminosity levelling**)
 - than with 10^{35} and a luminosity lifetime of a few hours
- Luminosity Levelling by
 - Beta*, crossing angle, crab cavities, and bunch length

Detector physicists have indicated that their **detector upgrades** are significantly influenced by the choice between **peak** luminosities of 5×10^{34} and 10^{35} .

- Pile up events
- Radiation effects

Some additional Remarks

- Cryo Collimation scheme
- Radiation to Electronics
- We also need to study
 - How to give LHCb $5 \times 10^{33} \text{cm}^{-2} \text{s}^{-1}$
 - Higher luminosity with lead collisions (ALICE)

Conclusions

- The Luminosity Targets set by the detectors are:
 - 3000fb^{-1} (on tape) by the end of the life of the LHC
 - $\rightarrow 200\text{-}300\text{fb}^{-1}$ per year in the second decade of running the LHC
- The Upgrades needed to attack these goals are
 1. SPS performance improvements to remove the bottleneck
 2. Aggressive consolidation of the existing injector chain for availability reasons
 3. Performance improvement/upgrades of the injector chain to allow phase 2 luminosities
 4. a newly defined luminosity upgrade which involves
 - At least one major **upgrade** of the high luminosity **insertions**
 - luminosity levelling at $\sim 5 \times 10^{34} \text{cm}^{-2} \text{s}^{-1}$ (crab cavities etc...)


Topics

- Chamonix and Outcome
- **LHC Status**
 - Beam commissioning end 2009
 - Technical Stop Jan-Feb 2010
 - Hardware Commissioning March 2010
 - Commissioning and Operation March → now
- Strategy for Performance Evolution 2010-2011


End 2009: Milestones During the 26 days

Date	Day	Achieved
Nov 20	1	Each beam circulating. Key beam instrumentation working.
Nov 23	4	First collisions at 450 GeV. First ramp (reached 560 GeV).
Nov 26	7	Magnetic cycling established (reproducibility).
Nov 27	8	Energy matching.
Nov 29	10	Ramp to 1.18 TeV.
Nov 30	11	Experiment solenoids on.
Dec 04	15	Aperture measurement campaign finished. LHCb and ALICE dipoles on.
Dec 05	16	Machine protection (Injection, Beam dump, Collimators) ready for safe operation with pilots.
Dec 06	17	First collisions with STABLE BEAMS, 4 on 4 pilots at 450 GeV, rates around 1Hz.
Dec 08	19	Ramp colliding bunches to 1.18 TeV
Dec 11	22	Collisions with STABLE BEAMS, 4 on 4 at 450 GeV, > 10¹⁰ per bunch, rates around 10Hz.
Dec 13	24	Ramp 2 bunches per beam to 1.18 TeV. Collisions for 90mins.
Dec 14	25	Collisions with STABLE BEAMS, 16 on 16 at 450 GeV, > 10¹⁰ per bunch, rates around 50Hz.
Dec 16	27	Ramp 4 on 4 to 1.18 TeV. Squeeze to 7 m.

Optics Checks (2nd Dec)



Collimation after beam based set up



Topics

- Chamonix and Outcome
- **LHC Status**
 - Beam commissioning end 2009
 - **Technical Stop Jan-Feb 2010**
 - Hardware Commissioning March 2010
 - Commissioning and Operation March → now
- Strategy for Performance Evolution 2010-2011

Technical Stop

- nQPS connectors completed as schedule
- CMS repair of water cooling finished on time

- BUT! A few scares
 - CMS vacuum chamber
 - PS Motor generator set

- Hardware Commissioning finished a few days late.
 - 2 sectors late (S78 and S81): oil leak on a transformer:
 - 50 magnet quench (perverse set of conditions for nQPS)

Topics

- Chamonix and Outcome
- **LHC Status**
 - Beam commissioning end 2009
 - Technical Stop Jan-Feb 2010
 - **Hardware Commissioning March 2010**
 - Commissioning and Operation March → now
- Strategy for Performance Evolution 2010-2011



S12: RQF and RQD pyramids to 2kA and 5kA



Timeseries Chart between 2010-02-06 00:00:00 and 2010-02-07 10:42:57 (LOCAL_TIME)

RPHE-UA23.RQD.A12.I_MEAS






$R_{excess} = R_{bus} - N_{splice} * R_{splice}$ show excess?



busSegmentResistanceSorted

	signalName	spliceNum	resistance	delta.Res
1	DCQDQ.12L2.R	18	5.57E-9	2.76E-10
2	DCQFQ.12L2.L	18	6.31E-9	2.81E-10
3	DCQDQ.14L2.R	8	2.38E-9	1.76E-10
4	DCQFQ.14L2.L	8	2.49E-9	1.80E-10
5	DCQDQ.16L2.R	8	2.30E-9	1.79E-10
6	DCQFQ.16L2.L	8	2.68E-9	1.89E-10
7	DCQDQ.18L2.R	8	2.84E-9	1.89E-10
8	DCQFQ.18L2.L	8	2.60E-9	1.80E-10



excess


bins 3 40



$R_{excess} = R_{bus} - N_{splice} * R_{splice}$ show excess?

busSegmentResistanceSorted

	signalName	spliceNum	resistance	delta.Res
1	DCBB.8L2.R	2	1.06E-9	2.89E-11
2	DCBB.9L2.R	3	7.10E-10	4.50E-11
3	DCBB.10L2.R	3	9.01E-10	4.57E-11
4	DCBB.11L2.R	3	1.16E-9	4.62E-11
5	DCBB.A12L2.R	4	1.32E-9	6.36E-11
6	DCBB.B12L2.R	2	4.86E-10	4.67E-11
7	DCBB.13L2.R	3	9.42E-10	5.62E-11
8	DCBB.A14L2.R	3	9.69E-10	5.61E-11



excess

bins 3 40

Topics

- Chamonix and Outcome
- **LHC Status**
 - Beam commissioning end 2009
 - Technical Stop Jan-Feb 2010
 - Hardware Commissioning March 2010
 - **Commissioning and Operation March → now**
- Strategy for Performance Evolution 2010-2011


Beam milestones 2010

27 th Feb	First injection
28 th Feb	Both beams circulating
5 th March	Canonical two beam operation
8 th March	Collimation setup at 450 GeV
12 th March	Ramp to 1.18 TeV
15 th - 18 th March	Technical stop – bends good for 6 kA
19 th March	Ramp to 3.5 TeV
26 th March	Set-up for 3.5 TeV collision under ‘stable’ beam conditions in progress

Overall Progress with Beam

- Successful ramps with beam to 1.18 TeV.
- Injection and capture of both beams & beam dump set up for safe beam.
- Machine tunes adjusted and controlled to nominal values routinely.
- Chromaticity measured and adjusted. Optics verified and corrected.
- Closed orbit adjusted to an rms of ~ 0.45 mm (about ± 2 mm peak to peak) \rightarrow factor 2 better than design orbit.
- Dispersion measured and verified (in vertical plane: 3 cm rms).
- Spectrometer and compensators set up and corrected with beam.
- Nominal separation bumps set up and included to corrected closed orbit.
- Golden reference orbit defined for collimation and machine protection.
- Collimation system (all ring collimators) set up. Efficiency: $> 99.9\%$.
- Beam feedback commissioning partially completed, still ongoing.
- Luminosity separation knobs tested.
- Grazing events to ATLAS and CMS. Splash events to all experiments.


LHC Availability (Week 10)



All technical systems contribute to **very promising LHC availability!**

One golden period for availability: Saturday-Sunday 13/14 March 24h00. 100% availability

Tune feedback




Magnet model

- The knowledge of the magnetic model of the LHC is remarkable and has been one of the key elements of a very smooth beam commissioning
- Huge parameter space, mistakes made, lessons learnt etc but...
- Tunes, energy matching, optics remarkably close to the model already
- Bodes very well for the future.


Beam dump

Beam dumping systems working very well
Systematic and very thorough testing and set-up in progress

TD68.BTVDD.689339.B1
2010/03/24 03:23:34.600000




Beam 2, 3.5 TeV beta-beating



20% beating!


Dispersion

Dispersion B2 at 3.5 TeV




First Collisions at 7TeV cm
March 30, 2010

Separation bumps and crossing angle.




ATLAS IP Separation

H = 4.173 mm : V = 0.035 mm




CMS IP Separation


H = 0.130 mm : V = 3.925 mm



ATLAS Coll Rate Evol



CMS Coll Rate Evol



30/3/2010

11:15 injected again
12:38 : At 3.5 TeV

OP Vistars - Mozilla Firefox

http://op-webtools.web.cern.ch/op-webtools/vistar/vistars.php?usr=LHC1

Most Visited Scientific Linux CERN CERN IT Departme... CERN Home Page Linux distributions

CERN - AB - OP eLogbook - Vi... CERN - AB - OP eLogbook - Vi... CERN - AB - OP eLogbook - Vi... CERN - AB - OP eLogbook - Vi... OP Vistars

LHC1 OP Vistars

LHC Page1 Fill: 1005 E: 3500 GeV 30-03-2010 13:24:16

PROTON PHYSICS: STABLE BEAMS

Energy: 3500 GeV I(B1): 1.88e+10 I(B2): 1.68e+10

FBCT Intensity Updated: 13:24:16

Time	Intensity (Blue)	Intensity (Red)
11:30	~1.0E10	~0.8E10
11:45	~1.88E10	~1.68E10
12:00	~1.88E10	~1.68E10
12:15	~1.88E10	~1.68E10
12:30	~1.88E10	~1.68E10
12:45	~1.88E10	~1.68E10
13:00	~1.88E10	~1.68E10
13:15	~1.88E10	~1.68E10

Comments 30-03-2010 13:22:57 : Stable beams!

BIS status and SMP flags	B1	B2
Link Status of Beam Permits	true	true
Global Beam Permit	true	true
Setup Beam	true	true
Beam Presence	true	true
Moveable Devices Allowed In	true	true
Stable Beams	true	true

LHC Operation in CCC : 77600, 70480 PM Status B1 ENABLED PM Status B2 ENABLED

Done

Where we are “today”


Easter Week-end; 21 hours colliding run at 7TeV cm

05-Apr-2010 21:47:42 Fill #: 1022 Energy: 0.0 GeV I(B1): 1.54e+08 I(B2): 6.79e+07


	ATLAS	ALICE	CMS	LHCb
Experiment Status	STANDBY	STANDBY	STANDBY	STANDBY
Instantaneous Luminosity	3.157e-05	0.000e+00	0.000e+00	0.000e+00
BRAN Count Rate	2.000e-323	1.402e-16	--	3.485e-06
BKGD 1	0.002	0.014	0.002	0.150
BKGD 2	0.000	0.000	0.002	0.002
BKGD 3	0.000	0.005	0.003	0.051

LHCf	STANDBY	Count(Hz): 0.000	LHCb VELO Position	OUT	Gap: 58.0 mm	TOTEM:	STANDBY
------	---------	------------------	--------------------	-----	--------------	--------	---------


Performance over the last 12 Hrs



Background 1



Background 2



Fill 1022

- Single beam lifetimes:
 - Beam 1: 990 hours
 - Beam 2: 730 hours
 - Very good beam-gas, negligible luminosity burn, negligible diffusion
- Luminosity lifetime
 - 40 – 50 hours
 - Mainly from gentle beam blow-up ($\tau \sim 40$ hours for B2V)
 - Beam tune shift ~ 0.0015 (one plane, 2 real collision points, reduced emittances)


A very good 48 hour period!

06-Apr-2010 17:27:13 Fill #: 1023 Energy: 297.4 GeV I(B1): 1.55e+08 I(B2): 7.01e+07



	ATLAS	ALICE	CMS	LHCb
Experiment Status	STANDBY	NOT READY	STANDBY	STANDBY
Instantaneous Luminosity	0.000e+00	0.000e+00	0.000e+00	8.989e-04
BRAN Count Rate	3.229e-07	4.059e-32	2.086e-11	1.635e-32
BKGD 1	0.002	0.014	0.002	0.131
BKGD 2	0.000	0.000	0.002	0.002
BKGD 3	0.000	0.005	0.003	0.037

LHCf STANDBY Count(Hz): 0.000 LHCb VELO Position OUT Gap: 58.0 mm TOTEM: CALIBRATION

Performance over the last 12 Hrs




Background 1 Background 2




Tuesday 13.4.

- Q' measurement during 800 GeV ramp: Beam2
Vertical




Tuesday 13.4.

- β^* during squeeze to $\beta^* = 2\text{m}$ in IR8:





Tuesday 13.4.

- β -beat for Beam1 @ $\beta^* = 2\text{m}$ after correction using IR5 Q2:




IP1&5 lumi vs squeeze

- Raw (online) lumi plots on 10 apr 2010, during the squeeze to 2m in IP1 and IP5
- Factor gained (raw numbers):
 - ~4.5 in Pt5 (after min scan)
 - ~4 in Pt1
- Not corrected for lumi decay over the ~5h of squeeze and mini scans



FMCM Beam Tests for D1 IR1/5


- ❑ Low intensity beam test.
- ❑ Trajectory evolution after OFF send to RD1.LR1, [with FMCM masked](#).
- ❑ Beam **dumped** by BLMs in IR7.



- Trajectory over 1000 turns at a BPM.
- Position change of ~ 1.5 mm over last 250 turns.

FMCM beam tests

- ❑ Low intensity beam test.
- ❑ Trajectory evolution after OFF send to RD1.LR1, with [FMCM active](#).
- ❑ Beam **dumped** by FMCM.




- Trajectory over 1000 turns at the same BPM.
- No position change visible within resolution.


>> The redundant protection is working

Qualification: Off-momentum collimation

Loss map for off-momentum error. All OK. See expected low leakage to experimental IR's. **OK for stable beams from coll.**



Squeeze to 2 m: Fast and Smooth



Saturday 24/4/2010

OP Vistars - Mozilla Firefox

File Edit View History Bookmarks Tools Help

http://op-webtools.web.cern.ch/op-webtools/vistar/vistars.php?usr=LHC1

Most Visited Scientific Linux CERN CERN IT Departme... CERN Home Page Linux distributions

LHC1 OP Vistars

LHC Page1 Fill: 1058 E: 3500 GeV 24-04-2010 03:14:09

PROTON PHYSICS: STABLE BEAMS

Energy: 3500 GeV I(B1): 2.75e+10 I(B2): 3.22e+10

FBCT Intensity Updated: 03:14:09

Comments 24-04-2010 03:04:01 :	BIS status and SMP flags	B1	B2
injection scheme 3x3 bunches:	Link Status of Beam Permits	true	true
B1 buckets: 1, 8941, 17851	Global Beam Permit	true	true
B2 buckets: 1, 8911, 17851	Setup Beam	true	false
All IPs to 2m!!! Preparing stable beams	Beam Presence	true	true
	Moveable Devices Allowed In	true	true
	Stable Beams	true	true

LHC Operation in CCC : 77600, 70480 PM Status B1 **ENABLED** PM Status B2 **ENABLED**

by E.Mati

Stable beams


Done

Ramp & Squeeze Start Working Smoothly

— I(B1) — I(B2) — Energy

LHC UPS repair
SPS problem


~ 48 hours



Ramp & squeeze @ 3.5 TeV qualification:
...last 2 fills w/o problem, lost on purpose...
Transverse damper commissioning @ 450 GeV

Ramp & squeeze for physics @ 3.5 TeV with higher intensity

New Record Fill



Fill length:

30 h

First time:

with unsafe beam.

Luminosity

> 1.1e28 Hz/cm²

First time:

3 bunch scheme

First time:

end of fill studies and dump.

Performance 3.5 TeV

IP	Beta* (x, beam 1)	Beta* (y, beam 1)	Beta* (x, beam 2)	Beta* (y, beam 2)
1	2.28 m	2.02 m	1.92 m	2.10 m
2	2.07 m	1.85 m	2.09 m	2.12 m
5	2.05 m	2.02 m	1.92 m	2.58 m
8	2.07 m	1.86 m	2.24 m	1.72 m

24-Apr-2010 05:32:51 Fill #: 1058 Energy: 3500.3 GeV I(B1): 3.28e+10 I(B2): 3.25e+10


	ATLAS	ALICE	CMS	LHCb
Experiment Status	PHYSICS	PHYSICS	PHYSICS	PHYSICS
Instantaneous Luminosity	1.284e-02	1.147e-02	1.444e-02	1.497e-02
BRAN Count Rate	1.966e+02	1.159e+02	3.518e+02	3.810e+02
BKGD 1	0.048	0.014	0.040	0.141
BKGD 2	5.000	24.770	5.608	2.321
BKGD 3	0.000	0.005	0.003	0.045
LHCf	PHYSICS	Count(Hz): 5.400	LHCb VELO Position	IN
		Gap: 0.0 mm	TOTEM:	STANDBY

All experiments: $L > 1.1 \times 10^{28} \text{ cm}^{-2} \text{ s}^{-1}$
 factor ~10 achieved, as predicted


Beta Beat 3.5 TeV

IP	Beta* (x, beam 1)	Beta* (y, beam 1)	Beta* (x, beam 2)	Beta* (y, beam 2)
1	2.28 m	2.02 m	1.92 m	2.10 m
2	2.07 m	1.85 m	2.09 m	2.12 m
5	2.05 m	2.02 m	1.92 m	2.58 m
8	2.07 m	1.86 m	2.24 m	1.72 m


Beta Beat at 3.5 TeV – beam 1



Beta Beat: Beam 2




Orbit Feedback in Operation




Maximum orbit change during energy ramp: **0.08 mm**

Ralph Steinhagen et al


Transv. Damper: Damping Beam Excitations



Crucial device to keep
emittance growth
under control!




Emittance Growth: Still a Problem




Lifetime Drops with “Quiet” Beam

- Our friend the hump on the lifetime - ~ 7 minute period




Hunting the Hump!



The hump is a **vertical excitation on the beam** that has a **fast frequency component** (therefore visible as “hump” in the tune spectrum) and a **slow moving frequency component (7 min)**.

Beam commissioning strategy 2010



today


Plan for the next days

Next:
Technical Stop

Topics

- Chamonix and Outcome
- LHC Status
 - Beam commissioning end 2009
 - Technical Stop Jan-Feb 2010
 - Hardware Commissioning March 2010
 - Commissioning and Operation March → now
- **Strategy for Performance Evolution 2010-2011**

Time lines (Very Preliminary)



Instantaneous Luminosity

$$L = \frac{N^2 k_b f}{4\pi\sigma_x\sigma_y} F = \frac{N^2 k_b f \gamma}{4\pi\epsilon_n \beta^*} F$$

- Nearly all the parameters are variable (and not independent)

- Number of particles per bunch
- Number of bunches per beam
- Relativistic factor (E/m_0)
- Normalised emittance
- Beta function at the IP
- Crossing angle factor
 - Full crossing angle
 - Bunch length
 - Transverse beam size at the IP

N

k_b

γ

ϵ_n

β^*

F

θ_c

σ_z

σ^*

Intensity


Energy

Interaction Region

$$F = 1 / \sqrt{1 + \left(\frac{\theta_c \sigma_z}{2\sigma^*} \right)^2}$$

LHC performance drivers/limiters

Machine Protection is super critical




Beam Energy; Chamonix

Decision from Management following Chamonix



- Run at 3.5 TeV/beam (or slightly higher e.g. 4TeV) up to a predefined integrated luminosity (1fb^{-1}) with a date limit (end 2011).
- Then consolidate/repair the whole machine for 7TeV/beam.

Interaction Regions β^* and F in 2010

- Lower energy means bigger beams $\epsilon_n = \epsilon\gamma$ $\sigma = \sqrt{\epsilon\beta}$
 - Less aperture margin
 - Higher β^* (lower β^{peak})
- > 150 bunches requires crossing angle (beam-beam)
 - Requires more aperture
 - Higher β^*
- Targets for 3.5TeV
 - 2/2.5 m without/with crossing angle in 2010
 - 2m with crossing angle in 2011



Interaction Region - F



Relative beam sizes around IP1 (Atlas) in collision

With > 150 bunches per beam, need a crossing angle to avoid parasitic collisions

Machine Protection Strategy for intensity increase


Presentation (Jorg Wenninger) to LMC on 17 February

or Why are we so diligent about increasing the LHC intensity?

The Energy of the LHC beams

Nominal LHC design:

3×10^{14} protons accelerated to 7 TeV/c
circulating at 11 kHz in a SC ring




At less than 1% of nominal intensity LHC enters *new territory*. Collimators must survive expected beam loss...


The Energy Density of the LHC beams

Transverse energy density is a measure of damage potential ...

... AND proportional to **luminosity!**



In terms of damage potential, LHC advances the state of the art by **3 orders of magnitude!**



TT40 transfer line quadrupole vac. chamber
2.2 MJ @ 450 GeV

SPS dipole vacuum chamber
2 MJ @ 400 GeV

Strategy for Increasing the Beam Intensity

- The magic **number for 2010/11 is 1 fb^{-1}** . To achieve this, the LHC must run flat out at $1\text{-}2 \times 10^{32} \text{ cm}^{-2}\text{s}^{-1}$ in 2011,
 - Correspond to 8×10^{10} ppb, 700 bunches, **with a stored energy of 35 MJ** (with $\beta^* = 2 \text{ m}$ and nominal emittance).

Intensity increase – Summary

- Maximum intensity increase versus stored energy:
 - Up to 0.25 MJ typical factor ~2, max 4
 - Up to 1-2 MJ max. factor ~2
 - Above 1-2 MJ $\leq \sim 2$ MJ per step

Summary

- ❑ To reach a peak of luminosity of $2 \times 10^{32} \text{cm}^{-2} \text{s}^{-1}$ in 2010 there must be a rapid progression in stored beam energy **in parallel to a lot of commissioning activities.**
 - Much faster than in previous machines, with the potential to cause damage !
 - Coupled to an excellent machine uptime.
- ❑ Progress will depend on confidence in MPS.
 - Tests ... + operational experience.

2010

Step	E [TeV]	Fill scheme	N	β^* [m] IP1 / 2 / 5 / 8	Run time (indicative)
1	0.45	2x2	5×10^{10}	11 / 10 / 11 / 10	Weeks
2	3.5	2x2	2 - 5×10^{10}	11 / 10 / 11 / 10	
3	3.5	2x2*	2 - 5×10^{10}	2 / 10 / 2 / 2	
4	3.5	43x43	5×10^{10}	2 / 10 / 2 / 2	Weeks/Months
5	3.5	156x156	5×10^{10}	2 / 10 / 2 / 2	
6	3.5	156x156	9×10^{10}	2 / 10 / 2 / 2	Months
7	3.5	50 ns - 144**	7×10^{10}	2.5 / 3 / 2.5 / 3	
8	3.5	50 ns - 288	7×10^{10}	2.5 / 3 / 2.5 / 3	
9	3.5	50 ns - 720	7×10^{10}	2.5 / 3 / 2.5 / 3	Months

* Turn on crossing angle at IP1.

**Turn on crossing angle at all IPs.

One month: 720 bunches of 7×10^{10} at $\beta^* = 2.5$ m. gives a peak luminosity of $1.3 \times 10^{32} \text{ cm}^{-2}\text{s}^{-1}$ and an integrated of about 85 pb^{-1} per month

2011

3.5 TeV: run flat out at $\sim 100 \text{ pb}^{-1}$ per month

	No. bunches	ppb	Total Intensity	Beam Stored Energy (MJ)	beta*	Peak Lumi	Int Lumi per month [pb^{-1}]
50 ns	432	7 e10	3 e13	17	2	1.3 e32	~ 85
Pushing intensity limit	720	7 e10	5.1 e13	28.2	2	2.2 e32	~ 140
Pushing bunch current limit	432	11 e10	4.8 e13	26.6	2	3.3 e32	~ 209

With these parameters we should be able to deliver 1 fb^{-1}

Thank You

Tune Feedback in Operation

- Tune feedback during ramp:

Ralph Steinhagen et al

