

GE1/1 Commissioning Plans



Phase I: Local testing

- DCS and DAQ
 - Connectivity testing
 - Full chain validation
- Detectors
 - Powering, foil stabilization



Phase I: Local testing

- DCS and DAQ
 - Connectivity testing
 - Full chain validation
- Detectors
 - Powering, foil stabilization

Phase II: Initial integration with central infrastructure

- Define working points for chambers
- MiniDAQ, joint operations with CSC



Phase I: Local testing

- DCS and DAQ
 - Connectivity testing
 - Full chain validation
- Detectors
 - Powering, foil stabilization

Phase II: Initial integration with central infrastructure

- Define working points for chambers
- MiniDAQ, joint operations with CSC

Phase III: Full integration into CMS

- Integration into cDCS and cDAQ



DCS

Done

- The first version of the local DCS for the full GE1/1 system was deployed at P5 on the 31th of July
 - Main DCS panel and supportive panels
 - Alarms and archiving
 - Data base connections
- Software fully tested in the lab
- Gas system DCS panels are ready to install in P5
- FSM for both chamber view and hardware view implemented

TODO:

- Rad-mon panels
- Detector protection system
- Run DCS test on the cable chain (laptop + multimeter) to confirm the mapping
- Test FSM for both chamber view and hardware view
 - Use installed hardware (power supplies), before connecting to chambers
 - Full connection to chambers
- Check recipes in config DB, verify readout in cond DB



Detectors

- HV stability → replicate QC6 (GEM foil conditioning)
 - Procedure to also be used to condition detectors following regular TS
- Prompt analysis developed for use during QC8



DAQ

- LV-only connectivity tests, ~ 10 minutes (can do without cooling present) : connectivity good for all components
- Perform VFAT DAC calibrations at P5 for proper biasing: VFATs able to be used, comparison with values from QC7/8
- System calibration tests
 - S-curves, s-bit rate scans, ARM DAC threshold scans: performance comparison wrt QC7/8
 - VFAT trimming: not done for QC7/8 currently, first new step of setup
- Prompt analysis equivalent to QC7/QC8
- Can start nowish for only the first point, provided schedule is arranged with other activities
- Will start after 10(4?)th October, when LV system will be fully connected and cooling is mounted



GE1/1–ME1/1 trigger

- Initial testing ongoing at 904 with a single GE1/1 chamber
- Trigger data successfully sent from GEM to OTMB
- This fall continued testing of the path



DCS

- Inclusion of GEM FSM into cDCS FSM
- Sign-off on unattended operations
- Preparation for action matrix review



DCS

- Inclusion of GEM FSM into cDCS FSM
- Sign-off on unattended operations
- Preparation for action matrix review

DAQ

- Stress testing system in miniDAQ – deliverables: ensure that DAQ actions are working well
 - Shake out (potential) clocking issues (we spent much time on this for the slice test)
 - Ensure state transitions are working
 - Ensure configurations and special run types are working
 - Full endcap operation, understanding ZS modes



DCS

- Inclusion of GEM FSM into cDCS FSM
- Sign-off on unattended operations
- Preparation for action matrix review

DAQ

- Stress testing system in miniDAQ – deliverables: ensure that DAQ actions are working well
- Latency scan with cosmics
 - Need CSC trigger (well, any trigger that comes from a particle that was likely to have gone through a GE1/1 chamber...)
 - QC8 took data for 5 minutes per latency bin ($\sim 100\text{Hz}$) over a range of 40 points
 - Jian gives a rough estimate of $\sim 1\text{Hz}$ ME1/1 cosmic rate at P5
 - We can play a few games with the chip parameters, to do a very coarse scan, and then a fine scan
 - Would foresee this to be done during continuous overnight runs after full endcap installation – so November or 2020
- Prompt analysis equivalent to QC8
- Deliverable: latency for P5 operations, required for all data taking activities



DCS

- Inclusion of GEM FSM into cDCS FSM
- Sign-off on unattended operations
- Preparation for action matrix review

DAQ

- Stress testing system in miniDAQ – deliverables: ensure that DAQ actions are working well
- Latency scan with cosmics
- Prompt analysis equivalent to QC8
- Deliverable: latency for P5 operations, required for all data taking activities

Detectors

- WP definition HV scans
 - Need long period of cosmics with CSC trigger – overnight runs
 - After latency determined



DCS

- Finalization of the action matrix
 - Slice test matrix can be reused with minor modifications
- Finalization of the protection system
 - System that puts the detector in a safe state when the beam is injected → NOT needed for the initial commissioning
- Alarm forwarding to the central shifter
- Definition of the operational procedures for GEM DOCs and central shifter
- To be tested and validated during “Handshake test” before the end of the shutdown, together with the other subsystems
- Current priority of the team is to ensure the control of the power system for the ongoing installation



DAQ

- Take part in MWGRs
 - Absolute earliest would be the last one in November 2019
 - Would benefit for minus endcap from early 2020, especially if ME1/1 minus participates
 - Regular inclusion after June 2020

Summary

- Gleaned valuable feedback from initial commissioning of July superchambers
- Overall, procedures are defined and no significant changes
- Progress already being made where possible
- minus-side endcap
 - installation hiatus after next week for cooling work
 - Plan to begin full phase I around 14th October
 - LV connection done at this point
 - Cooling should be fully in place
 - Proceed in sectors (2 SC/day installation rate), as must await long chamber insertion before cooling circuit can be closed
- plus-side endcap (2020)
 - Services installation to take place, starting in April
 - Chamber installation starting in May
 - Start phase I by June

