




Laboratoire d'Annecy-le-Vieux  
de Physique des Particules




# LAPP BPM Read-out Electronics

Louis Bellier, Jean Tassan, Sébastien Vilalte



CTF3 technical meeting

21-01-2008



For April, LAPP electronics to be installed:

TL2:           6 analog + digital for BPIs.  
5 digital for 40mm BPMs (analog provided by CERN).  
2 digital for BPR & WCM.

TL2':           4 digital for 40mm BPMs (analog provided by CERN).


TBL:           2 digital for 40mm BPMs (analog provided by CERN).

TBTS:         10 analog + digital for Uppsala 40mm BPMs.

**Total of 16 analog modules and 29 digital front-end.**



## ***Foreseen equipments: racks***





The digital front-end boards can be grouped up to 6 due to the Ethernet daisy chain link → ***use of 19" racks.***

A rack can host up to 6 digital boards and an extra distribution board provides signals: power supplies, clock, blocking, calibration.  
→ ***divides the number of cables.***



For TL2/CLEX we will group 4 boards in each rack  
→ ***9 racks to be installed under the girders.***  
***See Lars Sjøby for layouts.***  
→ ***2 possible remaining boards in a rack.***

***Lapp provides all cables from analog modules to DFE  
and from distribution board to DFE.***



# Architecture





*Analogue Front-end*




**Distribution board**




# Lapp Digital front-end board



# Specs PCI Board








ANALOG MODULES: 16 modules, 20 in production → 4 spares.

- boards currently in wiring.
- mechanical engineering ok.
- compensation filters and gains to be implemented and tested (BPM  $\neq$  BPI)
- All cables already ordered or received.


after assembling, individual tests of signal processing with controls switching.



DIGITAL FRONT-END: 28 boards needed for 2008 but 50 in production  
→ 43 foreseen for the whole machine and 7 spares.


- boards currently in wiring.
  - front panels currently in production.
  - software issues: adjustments and improvements to be performed on a first 4 boards rack according to the read-out system (network, FESA framework...).
- Implementation of a blocking delay control for each board.

Louis Bellier is leaving end january: LAPP supports digital activities with the aid of a part-time digital electronics technician Jean Marc Nappa.



*RACKS AND DISTRIBUTION*: 9 racks, 9 distribution boards,  
11 foreseen in production → 2 spares.

- racks ordered. To be assembled at reception.  
power supplies distribution to be implemented.
- front panels currently in production.
- tests with 4 and 6 digital boards to be finalized.
- All cables already ordered or received.




SOFTWARE APPLICATIONS: Jean Jacquemier

To drive the front-end and plot data, LAPP develops two applications :

- A JAVA application dedicated to the control of DFE: “specialist requirements” (gain, attenuation, blk delay...).
- The acquisition application on the gateway FESA server.

A third, “trajectory”, a JAVA application to be defined.



### MILESTONES:

- We foresee a full rack for debug for end February.  
→ test of an acquisition chain from pick-up to control room display.
  
- 9 racks for April with final versions of DFE soft and a first version user applications.

CONCLUSION: though the work still to provide, we think we will be on time for the beam.