

Joint COMPASS-AMBER Technical Board 19-June-2022

Stefano Levorato 19.07.2022

Agenda

Communications

- Approval of the minutes of the last TB
- De-cabling Campaign requests
- Gas Status CERN
- COMPASS/AMBER GAS systems
- AMBER UTS test stand
- GEM 12 support
- Agenda
- AoB



Minutes of the last TB

Available on https://codimd.web.cern.ch/Pg8_uW9pRnONFQqnNTp4fA

REMINDER

Each speaker, presenting at the TB, will enter the minutes of its presentation, preferably before than the TB and maximum one week after the TB was held. On the next TB Indico page (<u>https://indico.cern.ch/event/XXXXX/</u>) you can already find the link to the minutes document (<u>https://codimd.web.cern.ch/</u>xxx). You can find more information on the tool use and features at <u>https://codimd.web.cern.ch/</u>

 \rightarrow <u>https://codimd.web.cern.ch/pfAycG6dT0KK7cyActjiyg</u> for this TB



DE-CABLING



De-cabling Campaign 2022-2023 YETS

Meeting on 12/07/22

Y. Kadi, M. Jeckel, M. Bartosz Szewczyk
N. Doshita, C. Pires, M. Veith,
Cryo colleagues C. Luguet, M. Cugnet





Introduction of EHN2 & BA82 De-cabling campaign

Planning



Lock out of EHN2 & BA82

- Wed. 15.11.22 End of beam in EHN2 & ECN3
- 15.11. 18.11. Magnet inspection with RP

@ EHN2, ECN3, TT83-85, TDC8 & 85 NO TCC8

- **18.11.22 29.03.23** Lock-out of EPC in BA82
- 30.03.23 ?? Test alim. EPC BA82

16.01.23 - 17.03.23 Time window for de-cabling BA82

Lock-out of EHN2 & BA82

01.05.23

Physics in EHN2



Introduction of EHN2 & BA82 De-cabling Project

Foreseen start of de-cabling campaign is 16.02.2023 for 6 weeks


Buildings concerned: EHN2, BA82, BX82, BG82 & TT84

888, 891, 906, 908 & 812





Planning – NA De-cabling Roadmap





Planning

	EN-ACE/EN-IM Scheduling Tools	Gantt	Cal	endar	Syn	chron	nzatio	m	visi	Jaliza	HOIT													
	Scale																							
	Week - Group	*	MORE OPTIC	ons 🔻																				
	Task name	Duration	Start date	Finish date		ember, 20				January,				Februa				arch, 202				April, 2		
					49	50	51	52	01	02	03	04 0	5	06	07 08	09	10	11	12	13	14	15	16	17
	Important dates	380d	25/04/2022			NA run	2022																	
	NA run 2022	162d	25/04/2022					T81 TT8	2 FHN1	EHN2 E	N3: magn	et on, restr	icted ar	22933										
	Magnet patrol TT81, TT82, EHN1, EHN2, EC		12/12/2022									n, restricted			4									
	Magnet patrol TT83, TT84, TT85, TCC8: mag		13/12/2022									tricted acco												
	Magnet patrol TDC2, TCC2: magnet on, rest		19/12/2022				magne								Remplacem	ent Fusib	le sur FOD	210/BA8		ure 15x10	min EHN	2 + ECN3		
	Remplacement Fusible sur EOD210/BA82 (13/02/2023 14/02/2023												Test AUG									
	Test AUG North Area (No access all zones) Magnet leak Inspection) 2d 1w	13/12/2022				Magne	et leak In:	spection															
	Cooling tower off for maintenance	6.6w	20/12/2022				ugire								Cooling	ower off	for mainte	enance						
			06/02/2023												-		ns mainten		480. BA8	1 & BA82	EB BA8	1		
	ED cooling stations maintenance BA80, BA Soft start cons BA81	4 1.8w	05/01/2023										Soft	start co	_									
	Cooling Tower CT2 start	4w 0w	17/02/2023						_							Tower C	T2 start							
																	tart BA80							
	ED cooling start BA80	0w 0w	20/02/2023												1		cooling sta	art BA81						
	ED cooling start BA81															1 20		ooling st	art BA82	,				
	ED cooling start BA82	0w	06/03/2023															glacee st						
	Eau glacee start	0w														Inspect	tion Fuite A	T						
	Inspection Fuite Aimant BA80	1w	20/02/2023													mopool	Inspectio			3481				
	Inspection Fuite Aimant BA81	1w	27/02/2023 06/03/2023														mopoon			Aimant B	482			
	Inspection Fuite Aimant BA82	1w																						
	HW Commissioning	35d	27/02/2023																					
	Beam Commissioning	15d	07/04/2023																		1	_		
	NA physique (Protons and Ions)	129d	01/05/2023																					
	TDC2 TCC2 BA80 TDC2 TCC2 BA80	84d	13/12/2022									_												
	BA81 / TT81 / TT82 / TT83	335d	29/11/2021	17/04/2023																			•	
		65d	09/01/2023						_					1										
	EHN1 NP	252.5d	02/02/2022											- 1										
	EHN2 / M2 Replacement of false flags lumination in RAS	347d	15/11/2021	19/04/2023																				
	Replacement of false floor luminaires in BA8 D First doors and fact in CLNI01 and CLNI02		15/11/2021	19/11/2021																				
	Fire doors modification GHN21 and GHN22		16/11/2021	29/11/2021																				
	EHN2 ventillation in galleries	2.2w	15/11/2021	29/11/2021 29/03/2023																P	owerloc	k-out for	decabling	
	Power lock-out for decabling	6w	16/02/2023													Modific	ation PPE	211						
	Modification PPE211	2w	13/02/2023 13/02/2023												Blindar		on TT84-EH							
4	Blindage jonction TT84-EHN2	1w				C	able pull	ing Repo	vation DI I	NA-CON				-	Dimady	,o jonedo								
	Cable pulling Renovation DI NA-CONS	5w	14/11/2022	16/12/2022		C.	abic puil				-									n	ecabling	FHN2		
_	Decabling EHN2	6w	16/02/2023																		Submig		Cabl	le pull
	Cable pulling (BA82> TT84) (Consignation	r 3w	30/03/2023																				Cabi	- pull
	Directellation and sevel EUNO DOCATE	4	12/02/2022	47/00/00000											Installa									
	 Installation pach panel EHN2 PPE211 XWCM.065.186 trolley installation 	1w 3d	13/02/2023 13/04/2022	17/02/2023 19/04/2022										_	Installa	ition pach	h panel EHI	NZ PPEZ	11					

Time window for de-cabling : 16.01.23 - 17.03.23

https://oss-coordination.web.cern.ch/gantt/latest



- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes





- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes







- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes





- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes





- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes








- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes






- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes





- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes





- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes





- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes






- 1- Start point network locations (3 positions)
- 2- Cooling for DAQ
- 3- Recharging point for Crane radio commands
- 4- COMPASS Gas area
- 5- Polarized Target Pump room
- 6- Polarized Target Magnet Control and safety System
- 7- Polarized Target experimental Area
- 8- Polarized Target Control room
- 9- COMPASS DAQ room
- 10-COMPASS DCS room
- 11- Traka Box
- 12- Cryo He liquefier
- Hall heating Cranes









Polarized target the target warming up will start during the first days of December which means the following can not be de-energized till middle of December

Target control room

EXD401 DEP26 from EOD401/04

Hall

EXJ04/HN2fromEXD 401.43HN2EXD415/HN2fromEXD413.02/HN2EAD415/HN2fromEAD210.03/HN2ECJ415/HN2fromECD21.05/HN2



Magnet control

EAD417/HN2 from EAD211.11/HN2 EXD417/HN2 from EXD24.05/A82

Pump room

EBD43/HN2 from GHN22.10/HN2 EOD43/HN2 from EOD210.03/BA82

After the warming up is over, approximately around 15 / 20 December, we can de-energize the sources but the **ECJ415/HN2**. It is needed for **monitoring of the dilution refrigerator** so we have we have to keep it live.

Plus heating in the pump room → avoid below zero during YETS



Required power during lock-out of EHN2 (Moritz/Martin)

DAQ

The followings can not be de-energized at all **except during the period 20 December 15** January 2023.

EOD1.4/EHN2	EOD417.02	EOD417.06
EOD1.5/EHN2	EOD417.03	EOD417.07
EOD1.6/EHN2	EOD417.04	EOD417.08
EOD1.7/EHN2	EOD417.05	EOD416.03
EOD1.8/EHN2	EOD418.02	EOD416.04
EOD1.9/EHN2	EOD418.03	EOD416.05
EOD1.10/EHN2	EOD418.05	
EOD1.11/EHN2		
EOD1.12/EHN2		
EOD1.13/EHN2		



Required power during lock-out of EHN2 (Christoph/Stefano)

3) GAS System

The following can not be de-energized at all **EXD402.30/HN2**


4) DCS

The following can not be de-energized at all EXD402.21/HN2, EXD401 DEP 29


5) Network connection

Star point network has to be kept up and running all the time, I would kindly ask you to verify their power sources











- No request of power for the experimental Area → requests from DE?
- CRYO Liq. system can be fully locked out
- Compatibility with PT restart ~ mid March looks ok
- All power sources (not requested) will be locked out in the time window: 16.01.23 -17.03.23
 - Compatible with the planning for the interventions next year before the begin of the data taking (?)
 - CEDARs (?)
 - Detector Repair ?
- Concern: shared paths between fibers and cables to be removed
- Pressure to reduce more our request (can we ?) → to be discussed: deadline Beginning of September



Gas Status (22→23)



Gas Status (CF4, Neon)

2022

- CF4 → received the 20 bottles batch (to be shared with CMS) **not enough till YETS**
- + request to Nippon GASES (not yet confirmed AFAIK, quality 4.7)
- Neon \rightarrow Ok for this year

2023

- CF4 → Request of furniture to NIPPON GASES
- Neon→ Request of furniture to NIPPON GASES

BE-EA-AS David Jaillet Beatrice Mandelli Anastazja Sedzicka



At the moment we have enough gas to run till end of September/October with current consumption (t. b. x-check)



Gas Systems at COMPASS



Gas System at COMPASS

Increased the recycling of gas for Straws/W45/MWPC due to the lack of CF4

- \rightarrow Trigger for the measurement of the gas contamination for the corresponding gas system
- → X-checked the Straw system, with known sample gas bottle 30 % difference (100ppm, 72 measured)
- → X-checked the Trieste Teledyne system with known sample gas bottle ~ 25 % difference (100ppm, 76 measured)
 - \rightarrow Can be used to measure Oxygen contamination of MWPC and W45
 - \rightarrow MWPC are not equipped with any monitoring system
 - \rightarrow W45 stations Oxygen monitoring system all the time at saturation

\rightarrow Further request CERN Gas group to perform some gas analysis




Gas System at COMPASS (ST03 our tests V.A.-S.L.)

Increased the recycling of gas for Straws/W45/MWPC due to the lack of CF4

- → Trigger for the measurement of the gas contamination for the corresponding gas system
 - \rightarrow Straw station 3 is equipped with H20 and O2 monitor + filter system
 - \rightarrow Added a MS 3A filter (The system uses only active Cu filters)

19.07.2022






Gas System at COMPASS (MWPC)

Increased the recycling of gas for Straws/W45/MWPC due to the lack of CF4

- → Trigger for the measurement of the gas contamination for the corresponding gas system
 - \rightarrow Two Cu filter installed, gas flow trough only one filter
 - \rightarrow No monitoring available






Gas System at COMPASS (W45)

Increased the recycling of gas for Straws/W45/MWPC due to the lack of CF4

- → Trigger for the measurement of the gas contamination for the corresponding gas system
 - \rightarrow W45 two filters larger capacity than STRAW/MWPC,
 - \rightarrow Added one MS 3A
 - \rightarrow Oxygen meter always at saturation (as it was las year !)






Gas Systems at COMPASS some results



Gas System at COMPASS (ST03 our tests V.A.-S.L.) Increased the recycling of gas for Straws/W45/MWPC due to the lack of CF4

- → Trigger for the measurement of the gas contamination for the corresponding gas system
 - \rightarrow Straw station 3 is equipped with H20 and O2 monitor + filter system
 - \rightarrow Added a MS 3A filter (The system uses only active Cu filters)






Gas Systems at COMPASS Gas Chromatography



GC/MS Setup

- Gas Chromatograph: PPU + OV1+ MS5A column > identify Air, Ar, CO₂, CF₄, H₂O, O₂, N₂
- Carrier: Argon






- Calibration Oxygen: 100 ppm O_2 in Argon \rightarrow CF 1.4881
- Calibration Nitrogen: 1000 ppm N_2 in Argon \rightarrow CF 1.6710


Detector	Area O ₂ (mV)	Area N ₂ (mV)	ppm O ₂	ppm N ₂
MWPC	4767	14608	7094	24410
STRAW chambers	37	678	56	1133
W45	2859	9177	4254	15335

MWPC and W45 contaminations are high!





GC Results





R3000ugc → MWPC contamination worsening (we measured ~ 3000 ppm)

- \rightarrow Filter is exhausted (?)
 - \rightarrow More frequent replacement
- \rightarrow Parallel filtering
- → Include H20 filters
- → Need to implement monitoring system

\rightarrow W45


COMPASS_STR O2_calib_100pr

- → Situation similar to last year (2/3 kppm?)
- → Need to implement monitoring system/leak search

GEM 12 support



GEM 12 Support



Most of the support is out of acceptance



ready for installation
concrete block 8x8x2 ordered

Missing input from Bonn for the gas line deployment


Installation ?



AMBER UTS stand (short update)



Proposal for the UTS tests at COMPASS



19.07.2022

Thanks!



Agenda

