



Joint COMPASS-AMBER Technical Board 06-December-2022

Agenda

Communications

- Approval of the minutes of the last TB
- TB Membership (AMBER)
- ECAL usage
- SciFi
- BMS (upgrade?)
- Network Infrastructure
- Spectrometer Shutdown
- Transition Apparatus
- AoB



Approval of the minutes of the last TB

Available at https://codimd.web.cern.ch/BmqDvxgQS0aRVjPboVvaNQ?view

REMINDER

Each speaker, presenting at the TB, will enter the minutes of its presentation, preferably before than the TB and maximum one week after the TB was held. On the next TB Indico page (https://indico.cern.ch/event/XXXXXX/) you can already find the link to the minutes document (https://codimd.web.cern.ch/ xxxx). You can find more information on the tool use and features at https://codimd.web.cern.ch/

→ https://codimd.web.cern.ch/LTPcSL9vSEyH1hRYOol_UA?edit for last joint this TB



TB Membership (AMBER)

DAQ	Martin Zemko	Accepted
DCS	Christophe Pires	Accepted
MWPC/SILICON	Maxim Alekseev	Accepted
FEE/DAQ	Igor Konorov	Not Available
GEM	Bernhard Ketzer	Acceped
ECAL/HCAL	Vladimir Poliakov	Acceped
CEDARS	Marcin Ziembiky	Asking for replacement>Robert Kurjata
TRIGGER	Moritz Veit	Accepted
PID	Fulvio Tessarotto	Accepted
TPC	Aleksey Dziuba	Asking for replacement> Evgeny Maev
Phase 2 HW	Bjorn Seitz	Accepted
Silicon DY	Kun Liu	Acceped
Permanent Guests	Oleg Kiselev	
Permanent Guests	Alexander Shunko	
Ex-officio members	Technical Coordinator	
Ex-officio members	Spokepersons	
Ex-officio members	Physics coordinator(s)	
Ex-officio members	Resource Coordinator	
Ex-officio members	Analysis Coordinator	

DAQ	Martin Zemko
DCS	Christophe Pires
MWPC/SILICON	Maxim Alekseev
GEM	Bernhard Ketzer
ECAL/HCAL	Vladimir Poliakov
CEDARS	Robert Kurjata
TRIGGER	Moritz Veit
PID	Fulvio Tessarotto
TPC	Evgeny Maev
Phase 2 HW	Bjorn Seitz
Silicon DY	Kun Liu





TB Membership (Calendar)

JANUARY		FEBRUARY		MARCH		APRIL		MAY			JUNE		JULY		AUGUST		SEPTEMBER		OCTOBER		NOVEMBER		DEC	CEMBER	
SUN	1 V	VED 1	W	ED AMBER CM	1	SAT	1	MON	1	THU	1	1 SA	AT	1	TUE	1	FRI	1	SUN	1	WED	1 F	RI		1
MON	2 T	HU 2	TI	IU AMBER CM	2	SUN	2	TUE	2	FRI	2	2 S l	UN	2	WED	2	SAT	2	MON	2	THU	2 S	AT		2
TUE	3 F	RI 3	FI	KI .	3	MON	3	WED	3	SAT	3	3 M	1ON	3	THU	3	SUN	3	TUE	3	FRI	3 S	UN		3
WED	4 S	AT 4	S	AT .	4	TUE	4	THU	4	SUN	4	4 TI	UE	4	FRI	4	MON	4	WED	4	SAT	4 N	MON		4
THU	5 S	UN 5	SI	JN	5	WED	5	FRI	5	MON	5	5 W	/ED	5	SAT	5	TUE	5	THU	5	SUN	5 T	UE		5
FRI	6 N	MON 6	N	ON	6	THU	6	SAT	6	TUE	ϵ	6 TI	HU	6	SUN	6	WED AMBER CM	6	FRI	6	MON	6 V	WED	AMBER CM	6
SAT	7 T	UE 7	T	JE	7	FRI	7	SUN	7	WED	7	7 FF	RI	7	MON	7	THU AMBER CM	7	SAT	7	TUE	7 T	Ήυ	AMBER CM	7
SUN	8 V	VED 8	W	ED	8	SAT	8	MON	8	THU	8	8 S /	AT	8	TUE	8	FRI AMBER CM	8	SUN	8	WED	8 F	RI	AMBER CM	8
MON	9 T	HU 9	TI	IU	9 :	SUN	9	TUE	9	FRI	9	9 S l	UN	9	WED	9	SAT	9	MON	9	THU	9 S	AT		9
TUE	10 F	RI 10	FI	N 1	LO	MON	10	WED 1	LO	SAT	10	0 M	10N 1	LO	THU :	10	SUN	10	TUE AMBER TB	10	FRI :	10 S	UN		10
WED	11 S	AT 11	S	\T 1	11	TUE	11	THU 1	1	SUN	11	1 TU	UE 1	1	FRI :	11	MON	11	WED	11	SAT :	11 N	MON		11
THU	12 S	UN 12	SI	JN 1	12	WED	12	FRI 1	12	MON	12	2 W	/ED 1	L2	SAT 1	12	TUE	12	THU	12	SUN :	12 T	UE		12
FRI	13 N	//ON 13	N	ON 1	13	THU	13	SAT 1	L3	TUE	13	3 TH	HU 1	L3	SUN 1	13	WED	13	FRI	13	MON :	13 V	WED		13
SAT	14 T	UE 14	T	JE 1	L4	FRI	14	SUN 1	L4	WED	AMBER CM 14	4 FF	RI 1	L4	MON :	14	THU	14	SAT	14	TUE :	14 T	HU		14
SUN	15 V	VED 15	W	ED 1	15	SAT	15	MON 1	15	THU	AMBER CM 15	5 S	AT 1	15	TUE :	15	FRI	15	SUN	15	WED :	15 F	RI		15
MON	16 T	HU 16	TI	IU 1	16	SUN	16	TUE 1	16	FRI	AMBER CM 16	6 S l	UN 1	16	WED :	16	SAT	16	MON	16	THU :	16 S	AT		16
TUE	17 F	RI 17	FI	ll 1	17	MON	17	WED 1	L7	SAT	17	7 M	10N 1	L7	THU :	17	SUN	17	TUE	17	FRI :	17 S	UN	:	17
WED	18 S	AT 18	S	NT 1	18	TUE	18	THU 1	18	SUN	18	8 TU	UE 1	18	FRI :	18	MON	18	WED	18	SAT :	18 N	MON	:	18
THU	19 S	UN 19	SI	JN 1	19	WED	19	FRI 1	19	MON	19	9 W	/ED 1	19	SAT 1	19	TUE	19	THU	19	SUN :	19 T	UE	:	19
FRI	20 N	//ON20	N	ON 2	20	THU	20	SAT 2	20	TUE	20	O TH	HU 2	20	SUN 2	20	WED	20	FRI	20	MON 2	20 V	WED	:	20
SAT	21 T	UE AMBER TB 21	T	JE 2	21	FRI	21	SUN 2	21	WED	21	1 FF	RI 2	21	MON 2	21	THU	21	SAT	21	TUE 2	21 T	HU	:	21
SUN	22 V	VED 22	W	ED 2	22	SAT	22	MON 2	22	THU	22	2 S	AT 2	22	TUE 2	22	FRI	22	SUN	22	WED 2	22 F	RI		22
MON	23 T	HU 23	TI	IU 2	23	SUN	23	TUE 2	23	FRI	23	3 S l	UN 2	23	WED 2	23	SAT	23	MON	23	THU 2	23 S	AT	:	23
TUE	24 F	RI 24	FI	ll 2	24	MON	24	WED 2	24	SAT	24	4 M	1ON2	24	THU 2	24	SUN	24	TUE	24	FRI 2	24 S	UN		24
WED	25 S	AT 25	S	λT 2	25	TUE AMBER TB	25	THU 2	25	SUN	25	5 TU	UE AMBER TB 2	25	FRI 2	25	MON	25	WED	25	SAT 2	25 N	MON	:	25
THU	26 S	UN 26	SI	JN 2	26	WED	26	FRI 2	26	MON	26	6 W	/ED 2	26	SAT 2	26	TUE	26	THU	26	SUN 2	26 T	UE	:	26
FRI	27 N	//ON 27	N	ON 2	27	THU	27	SAT 2	27	TUE	27	7 TI	HU 2	27	SUN 2	27	WED	27	FRI	27	MON 2	27 V	WED	:	27
SAT	28 T	TUE AMBER CM 28	T	JE 2	28	FRI	28	SUN 2	28	WED	28	8 FF	RI 2	28	MON 2	28	THU	28	SAT	28	TUE 2	28 T	HU	:	28
SUN	29		W	ED 2	29	SAT	29	MON 2	29	THU	29	9 S	AT 2	29	TUE 2	29	FRI	29	SUN	29	WED 2	29 F	RI	:	29
MON	30		TI	IU 3	30	SUN	30	TUE 3	30	FRI	30	0 S l	UN 3	30	WED 3	30	SAT	30	MON	30	THU :	30 S	AT		30
TUE	31		FI	tI 3	31			WED 3	31			M	10N 3	31	THU :	31			TUE	31		s	UN		31
JANUARY		FEBRUARY		MARCH		APRIL		MAY			JUNE		JULY		AUGUST		SEPTEMBER		OCTOBER		NOVEMBER		DEC	CEMBER	



WEB pages AMBER

Start to build the Hardware related web pages

Indico as DB as we agreed, but a la COMPASS

- A web page where the dates and indico pages of TB are listed
- A web page where DE experts and responsible are listed
- A web page with visits to the experiments are listed (more user friendly than the one we have for COMPASS)



EHN2 activities during the YETS (busy schedule in the hall)

North Area YETS22-23 Linear Planning


(extract 30.11.2022)

Important dates:

First activities began: 14.11.2022

- Access to EHN2 after Yellow door: 14.11.2022
- NA YETS22-23 began: 28.11.2022
- Power Lock-out for de-cabling: 19.01.2023 -10.03.2023
- De-cabling EHN2: 23.01.2023 -07.03.2023

AUG Test 14.02.23 - 15.02.23






EHN2 activities during the YETS (busy schedule in the hall)

Co-activities in EHN2 M2 /BA82

- Replacement electrolytical capacitors (SY-EPC): 12.12.2022 – 24.02.2023
- Chilled Water Pipe replacement EHN2: 05.12.2022 – 07.04.2023
- Fire Detection
 Installation: 09.01.2023
 27.01.2023
- Installation
 Scaffolding CEDARs
 area TT84/EHN2:
 17.01.2023 –
 19.01.2023



- Power Back in the hall on 10 March
- Cooling water back in the beginning of April
 Helium availability for target
- HW BEAM Commissioning: 27.02.2023 –
 14.04.2023
- Beam Commissioning: 07.04.2023 –
 28.04.2023
- NA Physics (Protons & Ions): 01.05.2023
 26.10.2023
- No crane usage till 10 of March

No request of intervention needing the crane received from AMBER DE! If needed after 10 of March, it is important to plan it!





ECAL usage

We would like to have the ECALs included in the setup in 2023.

There are other possible interesting measurements that could eventually be done, a part from pbar xsec measurement, in which the ECALs would be needed, for example the pi0s xsec (indication from Fiorenza Donato)

→ Need of ECAL calibrations (?) → to be planned for 2023 and to be requested to SPS by R.C in terms of beam time and energy.

Renting cost ~ 250 CHF/month



SciFi

Request of Rainer to discuss the use of the SciFi detectors in 2023.

06.12.2022

- → Which stations should be used in the existing position?
- → Is there the wish to position detectors elsewhere in order to increase redundancies.
- → It has been discussed to position FI15 and/or FI03 in a different position, e.g. inside of SM1 which will be off during the measurement

Information needed to

- → Plan the repair the missing channels of FI15 and exchange one weak PMT.
- → FI03 should then be properly repaired after the problems we had at the end of the run.



10

BMS (upgrade?)

Interest in using the BMS by different experiments

- AMBER
- **N**A64μ
- MuonE

Preliminary meeting on 31 of October:

Equipping the BMS it with precise Si tracker planes, in order to improve significantly its momentum resolution. (replacement or adding the planes)

Liverpool colleagues in MUonE are interested in this part of activity, being expert in the matter, and would like to describe a possible proposal.

Future meeting (being organized) should discuss

- Compass experience: present performance, limits, application to physics
- NA64mu, AMBER, MUonE: how an upgrade should serve each of the experiment (precision Dp/p, speed, DAQ integrations,)

Some of my considerations: it is of interest of different experiments

→ better under CERN responsibility

Expertise in case on malfunctioning during data taking, alignment, calibrations, on call/support / repair A unique (CERN) DAQ which is shared between the experiments, and not vice versa

MuonE proposed as timeline 2024-25



Optical Fibers: 2023 (Moritz)


Trunk #	Far End	Near End	Name	Direct length (one level) /m	Current # Of Fibers	Comments						
1	1	12	888 Starpoint → ADAQ	~85m	12 SM ST	min 48xE2000 SM						
2	1	11	888 Starpoint → TDAQ	~40m	12 Sm ST	min 48xE2000 SM						
4	2	12	Target → ADAQ	~55m	48 (OM2 ST)	+ 6x24MTP OM4						
5	3	12	Gallery \rightarrow ADAQ	~50m	48 (OM2 ST)	+ 6x24MTP OM4						
6	4	12	$SM1 \rightarrow ADAQ$	~45m	48 (OM2 ST)	+ 6x24MTP OM4						
7	5	12	SM2 → ADAQ	~35m	48 (OM2 ST)	+ 6x24MTP OM4						
8	6	12	ECAL2 → TDAQ	~25m	48 (OM2 ST)	+ 6x24MTP OM4						
9	1	CleanRoom	888 Starpoint → Clean		?	min 12xE2000 SM						


Fiber needs in 888 to be installed after the lock out for decabling ~ mid of March 2023:






Network Infrastructure for EHN2 (Igor, Moritz)







- Common boarder router in 888-R-003 for all experiments in
- dedicated experimental router/switches in the two DAQ rooms
- Hardware in 888-R-003 would be under IT administration while dedicated experimental switches in 888-1-032 and 888-1-012 are under experiment administration
- Uplink to 0513 is shared between all experiments

- Current Uplink to 0513 is not shared -> second uplink for AMBER is needed
- No hardware will be installed in 888-R-003 fiber run between 888-R-003 and 888-1-032 is needed
- Separated networks between AMBER and other experiments

- Like Option 2 but old HP Router in 888-1-032 is replaced against Juniper (QFX-5120-48Y)
- This scenario is possible for option 1

Open general questions:

- For all three options new fiber runs between 888-R-003 and 888-1-032 as well as 888-1-012 are needed so we should place the request to EN-EL-FO as soon as possible
- How many fibers and which type of fibers + connectors should be installed to be future proof?
- Which optics of the QFX-5120 router/switches are needed for the uplink to 0513?
- Traffic between 888 and control room in 892 runs over the CAMPUS network for the moment -> should it stay like this or should we forsee a dedicated link?

The question if Option 1 or Option 2/3 (shared uplink to 513 or dedicated) has still to be discussed with experiments. **BE-EA-LE offered budget for common infrastructure as well as dedicated uplinks to 0513.**





Spectrometer Shutdown

The spectrometer is nearly off.

Several VME crates are still operative.

Soon no one will be around in case of emergency

Any need to keep em on? can DE switch them off or should/can we switch em off till next year



Equipment Transfer NA58 → NA66

COMPASS and AMBER Collaborations CERN-MoU-nan

Agreement

on the

Transfer of Equipment and Responsibilitie

between

the COMPASS (NA58) Collaboration

and

the AMBER (NA66) Collaboration

h December 2022

Page 1 of

COMPASS-AMBER-Equipment

COMPASS and AMBER Collaborations

CERN-MoU-nn

2.5. This Agreement does not apply to Equipment owned either by member institutions of the COMPASS (NA58) Collaboration or the COMPASS (NA58) Collaboration as a whole that the

3. Equipment Owned by Member Institutions

AMBER (NA66) Collaboration does not wish to reuse.

- 3.1. The ownership of the Equipment described in clause 2.2 remains unchanged
- 3.2. With the signature of this Agreement, the responsibility for co-ordinating the use, maintenance etc. of the Equipment described in clause 2.2 is passed from the COMPASS (NA58) Collaboration to the AMBER (NA66) Collaboration.

4. Equipment Owned by the Collaboration as a Whole

4.1. With the signature of this Agreement, the ownership of the Equipment described in clause 2.3 is passed from the COMPASS (NA58) Collaboration to the AMBER (NA66) Collaboration, including all benefits and obligations rooted in the ownership.

5. Validity

- 5.1. This Agreement enters into force with the last signature of the parties.
- 5.2. This Agreement is valid until it has been fully implemented.

6. Annexes

- 6.1. The Annexes are an integral part of this Agreement.
- 6.2. The Parties will make every effort to ensure that the information contained in the Annexes to this Agreement is kept up-to-date. To this end, they shall review the information at least annually. The Parties shall inform CERN promptly of any update.
- 6.3. Notwithstanding the foregoing, it is agreed that the Parties shall have authority to decide on any update of information in the Annexes, without the need for signature of a corresponding Amendment.

7. Signatures

The COMPASS (NA58) Collaboration is represented by the Co-Spokespersons and the Chair
of the Collaboration Board.

05th December 2022

Page 3 of 7

06.12.2022

COMPASS-AMBER-Equipment

CEA and the AMBER Collaboration CERN-MoU-rate

Agreement

Use of Equipment

between

the Commissariat à l'énergie atomique et aux énergies alternatives

Saclay, Gif-sur-Yvette, France

the AMBER (NA66) Collaboration

IIS December 2022 Page Laf 6 COMPASS AMBER Families

3. Ownership

CEA and the AMBER Collaboration

3.1. The Commissariat à l'énergie atomique et aux énergies alternatives maintains its ownership of the Equipment described in clause 2.2 with all benefits and obligations rooted in this ownership.

4. Right to Use and its Termination

- 4.1. The Commissariat à l'énergie atomique et aux énergies alternatives grants the AMBER (NA66) Collaboration the right to use the Equipment described in clause 2.2 for the purposes of the AMBER (NA66) Experiment in agreement with CERN Research Board decisions and the AMBER (NA66) Memorandum of Understanding.
- 4.2. The Commissariat à l'énergie atomique et aux énergies alternatives does not guarantee in any way that the Equipment is fit for purpose.
- 4.3. The AMBER (NA66) Collaboration agrees to operate and maintain the Equipment during its use in the AMBER (NA66) Experiment. The Commissariat à l'énergie atomique et aux énergies alternatives has no obligation to contribute to operating and maintaining the Equipment.
- 4.4. For the use of the Equipment, no financial compensation by the AMBER (NA66) Collaboration is due towards the Commissariat à l'énergie atomique et aux énergies alternatives.
- 4.5. The right to use the Equipment is valid until at least the end of the antiproton run of the CERN SPS accelerator in 2023.²
- 4.6. Notwithstanding the provision of clause 4.5, the Commissariat à l'énergie atomique et aux énergies alternatives is entitled to claim the Equipment or part thereof with an advance notice of at least six months to the AMBER (NA66) Collaboration unless the Collaboration explicitly agrees to an earlier date.
- 4.7. Notwithstanding the provision of clause 4.5, the Commissariat à l'énergie atomique et aux énergies alternatives is entitled to offer that the ownership the Equipment or part thereof is transferred to an institution participating in the AMBER (NA66) Collaboration. Such transfer of ownership, including all benefits and obligations rooted in it, shall be described in a dedicated agreement between the Commissariat à l'énergie atomique et aux énergies alternatives and the receiving institution. The Agreement shall be testified by the AMBER (NA66) Collaboration and by the European Organization for Nuclear Research (CERN).

Received yesterday the DRAFT for the equipment transfer:



CERN-MoU-nnn