


MID status




KoALICE Meeting Jan. 5st 2022

Yongwook Baek

- **New RPCs**
 - 20 RPCs ready to be tested in the Torino Lab
 - RPC test will start in December/January.
 - Install as many RPC as possible before end of LS2, depending on the outcome of RPC test (installation: 2 RPCs/day)
 - If new RPC are not ready, start run3 with RPCs operated during run2 (still operational).
- **Restarting gas flow in Cavern**
 - June 2021: leak check with Ar
 - July 2021: flushing with standard mixture and HV ramped-up
- **Issues**
 - 2 HV cables to be replaced
 - 1 RPC draws a large amount of dark current (probably faulty HV connector
→ further investigation ongoing)



- **Readout electronics**
 - All installed and commissioned
- **New Front-end electronics (FEERIC): Installed in 2019**
- **Wireless (Xbee protocole) threshold distribution installed in 2019**
 - instable, Xbee will be replaced by WiFi (more powerful in terms of bandwidth)
 - **Prototype card development: ongoing**






- **FEE and readout**
 - Noisy channel : **done**
 - Compensation delays : **done**
 - Debugging bad channels: **done**
- **CRU UL**
 - Working version depolyed in April : **done**
- **PC@p2**
 - 2 PCs installed to control GBT links and to configure local board fw
 - Issue: GBT links down after clock transition. For now, manually bring them up → Move to DCS network: **to be done**
- **QC**
 - Checking raw data: done
 - Digits QC : **to be done**
 - Reco. : **to be done**
- **FLP upgrade**
 - Writing data to file with AliECS: **OK**
 - Run DAQ + raw data QC: **OK**
- **DCS**
 - Migration to new DCS cluster: Done
 - FRED-WinCC development: **ongoing**
 - Renaming of MTR → MID: **ongoing**

Readout electronics

- Setup of delays: **done**
- Noisy channel masks: **done**



FLP

- Data decoding: **done**
- 2 CRUs
 - UL with zero suppression : **done**



EPN

- Track reco.: **done**
- Match with MCH: **ongoing**



DCS




- HV/LV control: no change
- Electronics control: **ongoing**

ECS

- Basic acquisition in FLP: **OK**
- Full integration with EPN: **to be done**
- Integration with DCS: **to be done**
- Integration with QC: **to be done**


QC

- Raw data: **done**
- Digits: **to be done**
- Reco.: **to be done**





- **Beam condition:** Collisions in 2 BCs
- **MID:** 70/72 RPCs
- **MID Goals:**
 - Global alignment of muon signal with a single BC
 - Relative alignment & between channels



Run	Collision 1 Obs. (expected)	Collison 2 Obs. (expected)	Diff (BCs)	HV – nominal (V)
505285	1145 (1238)	2381 (2474)	-93	-600

- **Production and insrallation of all electronics completed**
- **Standard commissioning ongoing**
 - UL working since April
 - Noisy channels map: done
 - Compensation delays: done
 - WinCC-FRED interface: ongoing
- **System integration ongoing**
 - Run basic DAQ with ECS: OK
 - DAQ+raw data QC: ongoing
- **Continue MID run coodinator**

2022 – Q1

	Jan				Feb				Mar				Apr	
Wk	1	2	3	4	5	6	7	8	9	10	11	12	13	
Mo	Annual 3	10	17	24	31	7	14	21	28	7	14	21	28	
Tu	Control System admin. days													
We														
Th							YETS							
Fr														
Sa														
Su														

LHC hand-over: Feb 7
 LHC, T12, T18 and experiments closed: Mar 11
 Valves open except S23: Apr 12

Powering tests + Magnet training: Mar 10-11
 DSO test: Mar 12
 Interleaved magnet training & Machine checkout: Apr 13