



# n\_TOF Technical Report at the 69<sup>th</sup> INTC Meeting

Oliver Aberle, SY-STI-TCD

09/02/2022

# Outlook

## **Main activities during YETS 2021/22:**

- Modifications in the FTN line
- Update on NEAR
- Visit ASN/OFSP

# FTN line

- RP discovered a hot(s) spot end of August
- Location identified and confirmed in the center of the first dipole
- Beam size measured with the new SEM at the end of the line
- Discrepancy with post-LS2 beam size and applied settings
- Dedicated meeting series launched in September (<https://indico.cern.ch/event/1080293>)

# Improvement proposal


presented by Matthew Alexander Fraser and Yann Dutheil

Removal of quadrupoles  
465 & 480

Removal or displacement  
upstream of the other  
aperture limitations  
such at BCT

New vacuum chambers  
needed

Replacement of the last 3  
dipoles for larger  
aperture ones as they  
will be the next aperture  
limit



# Conclusion

**Optics of FTN and evolution of the beam size on target is understood**

**The implementation and tuning of new optics is demonstrated**

**Efficiency of steering improved using beam loss and optimizer**

**Proposed actions (timeline to be discussed):**

**Incoherence between optics DB, magnet DB and CCD on vacuum chamber sizes for the quadrupole, used round apertures of 86mm here**

**Short term solution: removal of equipment downstream the last dipoles and handover steering optimizer to OP for steering on target**



- This should give us some margin in the vertical plane to increase the V beam size

**Longer term solutions: installation of instrumentation, trajectory correctors and review of transfer line design**

- Aim at removing dispersion at target and increase aperture to improve operational margin for beam loss with independently powered quadrupoles
- Prepare larger aperture dipoles for installation in the future to remove vertical aperture bottleneck


480

465




new chamber

new chamber



# FTN line


- 2 Quadrupoles removed and replaced by new vacuum chambers
- Conditions for beam recovered (shielding in place, pit closed, vacuum restored...)





# FTN line (proton line upstream of n\_TOF target)

- Pit opened, pit shielding moved to surface
- Shielding in the U-turn
- Vacuum vented, quadrupoles disconnected
- Rail removed for mobile crane
- Removal and transport of the two quadrupoles
- Vacuum replacement chambers already machined, ready before Christmas
- Window material ordered
- Machining, welding and assembly could happen in January/early February
- Re-installation of the shielding and closure of the pit before PS DSO test
- Installation of the new window takes a few hours plus vacuum intervention.





# FTN line (proton line upstream of n\_TOF target)

- Vacuum replacement
- Window material
- Machining, welding
- Re-installation
- Installation of


Christmas

February  
SO test  
intervention.



# n\_TOF target shielding and NEAR

Third Generation n\_TOF Spallation Target and Vertical Neutron Beam Line  
EDMS [TOF-TAR-EC-0001](#)







# n\_TOF NEAR



No change on support –  
waiting for Letter Of Intent  
(LOI) feed-back

# Rabbit 2 pipe installed



Access to samples possible during operation (short access)



# R2M samples ready for 2022 irradiation



*“Design development and implementation of a neutron irradiation station at the n\_TOF NEAR facility at CERN”  
by M. Ferrari et al. under preparation*

## Acknowledgements

AP Bernardes, O.Fjeld, M.Ferrari, D.Senajova SY-STI, JF.Gruber HSE-RP, L.R.Buonocore, L.Barbosa Pina Pereira, E.Romagnoli, C.Veiga Almagro BE-CEM

# Target #3 cooling and moderator station

- Visit ASN/OFSP 10<sup>th</sup> December
- Major efforts from CV to develop the technology to match the specifications and RP requests ([EDMS 2068336](#))

F. Dragoni



This Photo by Unknown Author is licensed under [CC BY-NC](#)



# Visit ASN/OFSP 10th December

- Implementation of the ASN-OFSP safety recommendations in EAR2
- New safety file includes modifications implemented during LS2  
[EMDS 2604713 - n\\_TOF Target Facility Safety Overview](#)
- Visit of the target area and the cooling station
- Recommendations given, details to come
- Safety file for EAR1 to be produced 2022
- Consolidation of the gas system in EAR2 - completed
- Consolidation of the alignment system – ongoing
- Upgrade of the n\_TOF electronics laboratory - completed
- DAQ upgrade
- Consolidation and R&D program for detectors - ongoing

# Conclusions

- Target performance as expected!
- Cooling and moderator stations up and running - ASN-OFSP comments
- New permanent magnet and second collimator work well
- NEAR has started activity, projecting for next years
- New Ge detector installed
- Ready for beam after YETS 2021/22
- FTN line needs still tuning – modifications implemented



[home.cern](http://home.cern)