

Measurements for 3.5 TeV Operation

Item	Time h	Beam	Comment	When/what	Status
Check LBDS B1/B2 connected to correct RF clock	1	no	TSU viewer, don't need BETS or BIS	now	Done
Settings and thresholds for all protection devices into LSA	2	no	Already done by coll?	now	Done
Formal check of LBDS vs BIS timing	1	no	Check of existing logged data	now	Done
Ramp to 3.5 TeV for BETS tracking and SMP energy checks	2	no	BIS loop closed	checkout	Done
Test of TCDQ energy interlock	1	no	machine closed, BETS at 450 GeV	checkout	To do
P6 interlock thresholds at 6 mm around beam	1	yes		450 GeV pilot	To do
SIS interlock for TCDQ vs beam position	1	yes	Loose thresholds?	450 GeV pilot	To do
Abort gap monitor giving sensible values	1	yes	PM data working?	450 GeV pilot	To do
Test of dumping with 14/15 MKD	1	yes	3.5 um beam. 1 MKD knob in IR6 to check	450 GeV pilot	To do
Dump at intermediate energies	Hand Full of ramps				
Test ramps to intermediate energies	20		Ramp of full machine with beam		
Pilot' beam time needed at injection	3		Some parallalism		

Measurements for Intensity Increase (2 x 4 x 5e10)

Item	Time h	Beam	Comment	When/what	Status
Check LBDS B1/B2 connected to correct RF clock	1	no	TSU viewer, don't need BETS or BIS	now	Done
Settings and thresholds for all protection devices into LSA	2	no	Already done by coll?	now	Done
Formal check of LBDS vs BIS timing	1	no	Check of existing logged data	now	Done
Test of TCDQ energy interlock	1	no	machine closed, BETS at 450 GeV	checkout	To do
Sequence for retracting TDI/TCLI tested, interlocks OK	1	no	machine closed, BETS at 450 GeV, BIS loop armed	checkout	Done
Not possible to arm LBDS in BIS test mode	1	no	machine closed, BETS at 450 GeV, BIS loop armed	checkout	To do
Not possible to arm LBDS with IPOC false	1	no	machine closed, BETS at 450 GeV, BIS loop armed	checkout	To do
BIS loops linked in sequence, and dump of B1/B2 dumps B2/B1	1	no	machine closed, BETS at 450 GeV, BIS loop armed	checkout	To do
P6 interlock thresholds at 4 mm	1	yes		450 GeV pilot	To do
TCDI TI2 rough setup, and injection check	2	yes		450 GeV pilot	To do
SIS interlock for TCDQ vs beam position	1	yes	Loose thresholds?	450 GeV pilot	To do
Abort gap monitor giving sensible values	1	yes	Done? PM data working?	450 GeV pilot	To do
Test of dumping with 14/15 MKD	1	yes	3.5 um beam. 1_MKD knob in IR6 to check?	450 GeV pilot	To do
Injection of 5e10 demonstrated	4	yes	Might take longer?	450 GeV 5e10	To do
Dump of 4x5e10 demonstrated	1	yes	To check dump and XPOC references	450 GeV 4x5e10	To do
Checkout' time needed	2		Parallel activities		
Pilot' beam time needed	4-6		Some parallalism		
5e10' beam time needed	4 ??		Depends on problems seen		

Other LIBD (related) changes

- The XPOC SIS interlock is now unmaskable
- The XPOC sequencer task now also shows the 'XPOC latching' = what is used by SIS
- MKA and AC-dipole now require a physical key to be used. Keys with
 - Jorg Wenninger
 - Brennan Goddard
 - Jan Uythoven
 - Etienne Carlier (for use without beam)