







## Highlights on status of activities in BAMA

Yingzhe Wang IHEP, CAS









### **Progress of series production**

Completed mission

Plan	to	do
------	----	----

									rian to do											
				20	21		2022											L		
:		Sept.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May	Jun.	Jul.	Aug.	Sept.	Oct.	Nov.	Dec.	Location		
MCBRD01	Magnet	delivery																	CERN	
		Coil Fabrication																	1150	
	CB08	Stand-alone test													П				IHEP	
	Magnet assembly																			
MCBRD02	Magn	et test																	on the way to CERN	
	Magnet	delivery																	1	
Upgrade of BAMA	Upgrade of BAMA VPI station & modify the groove depth																			
	CB09	Coil Fabrication																		
		Stand-alone test																		
	<b>6</b> 0040	Coil Fabrication																	1	
MCBRD03	MCBRD03	Stand-alone test																	IMP	
	Magnet	Magnet assembly																	1	
	Magnet test																		1	
	Magnet delivery																			
	CB013	Coil Fabrication																	NIED.	
44600004		Stand-alone test																	IHEP	
MCBRD04	60044	Coil Fabrication																	DAMA	
	CB014 Stand-alone test																		BAMA	






Components of CB10 and CB11 have been shipped to CERN.

### New test station at IHEP(Aug. ~Dec. 2021)




















- CB04&CB06, CB05&CB09, CB012, CB013 were tested at this station.
- Stand-alone test of each aperture will be performed at IHEP.





## Fabrication of CB08 (Nov. 2021)





















The last wet-winded Aperture.


### Upgrade of BAMA VPI station & modify the groove depth






(Feb. ~ Mar. 2022)
















## Fabrication of CB09 (Feb. ~ Mar. 2022)





















#### Fabrication of CB012 (May. ~ Jun. 2022)












Correct the diameter of holes on polyimide sheets to increase the insulation strength between coils to ground.





## Fabrication of CB013 (Aug. ~ Sept. 2022)






















#### **Insulation test result**







Equipment	Object	Aperture	Function	Voltage	Current	Test Time	Resistance
		CB09	IR	3265V	16.1nA		$203 \mathrm{G}\Omega$
Megger MIT 525	Coil to ext. tube	CB12	IR	3369V	78.2nA	30s	$43.1 \mathrm{G}\Omega$
		CB13	IR	3066V	22.7nA		$135.0 \mathrm{G}\Omega$








#### Training history of the HL-LHC CCT coils











Quench Number

10

### Components of CB10 and CB11 have been







#### shipped to CERN









G10 components



## Components of CB10 and CB11 have been THEP







# shipped to CERN



No.	Packing size ( mm )		Quantity	
1	420*600*700	铌钛超导线	NbTi Superconducting wires	21Km
		聚酰亚胺膜	Polyimide sheet	20m
		玻璃丝布	Glass fiber tape	8 rolls
		玻璃丝布胶带	Glass fiber tape(with glue)	4 rolls
		特氟龙套管	φ6mm Teflon insulating sleeve	17 m
		3.3mm聚酰亚胺 套管	φ3.3mm Polyimide sleeve	3*4m
	2 1000*800*700	1mm聚酰亚胺套 管	φ1mm Polyimide sleeve	3*3m
2		6mm编织型套管	φ6mm Braided Sleeve	4m
		2mm编织型套管	φ2mm Braided Sleeve	4m
		2mm热缩管	φ2mm Heat shrink tube	4m
		中接管	crimping tube for splicing	160
		9k针脚	9k Pin Connector	80
		23k针脚	23k Pin Connector	12
		48针脚电接头	48-Pin Connector	4
		电插头固定支座	holder for electrical connector	2 set

### Assembly of MCBRD02 (Jan. 2022)



















### Test of MCBRD02 (Feb. ~May 2022)












### Test of MCBRD02 (Feb. ~May 2022)













AP1: a total of 123 quenches

AP2: a total of 72 quenches


At the end of the second thermal cycle, the magnet tends to be stable.

#### Test of MCBRD02 (Feb. ~May 2022)











## Assembly of MCBRD03 (Jul. 2022)


















### Test of MCBRD03 (Jul. 2022)












Test steps (Coil-Ground)	EDMS 2363906
Magnet reception at room temperature	3240 V
Magnet in cryostat in Liquid helium (1.9 or 4.5 K)	1620 V
Magnet after powering test at RT	330 V

#### Test of MCBRD03 (Jul. 2022)









#### **Summary**







- MCBRD02 has passed all the test procedures and has been shipped to CERN.
- From CB09 important modifications to the design and fabrication procedures have been adopted, to improve the training performance of the CCT coils
- CB09, CB12 and CB13 tested at IHEP show significant improvement of the training performance.
- MCBRD03, consists of CB09 and CB12, is being tested at IMP and up to now the test results are very good.













# Thanks for your attention

