



EURO_v Program Assessment

Michael S. Zisman*

Center for Beam Physics

Lawrence Berkeley National Laboratory

EURO_v International Advisory Panel Report-Strasbourg

January 21, 2011

*for E. Blackmore, S. Chattopadhyay, S. Holmes (and H. Murayama)

• WP1

- 73 EURO_v documents have been prepared
 - and posted on the web
- many meetings were held
- responses to the IAP report from last meeting delivered as requested
 - annual report also delivered to us in a timely way
- IAP request to modify presentation schedule was honored
 - all WP leaders responded well to our request
 - which is appreciated!
- progress against milestones has been very good in the past year
 - a few were late, but in the end all were completed
- resource issues remain
 - particularly with regard to costing, safety, and design engineering
- expected EU review has been postponed

• WP2

- baseline comprises 5 GeV, 4 MW, 50 Hz proton driver based on SPL
 - aimed at the MEMPHYS water Cherenkov detector located in the Fréjus tunnel at 130 km distance
 - uses four target/horn assemblies mounted together in a 4 m diameter decay tunnel, 25 m long
 - preferred target is 10 bar helium-cooled “pebble-bed” titanium target
 - ◊ 30 mm in overall diameter, 78 cm long
 - ◊ located inside a 300-350 kA horn based on the MiniBoone design
 - target design should be able to handle 1-1.3 MW beam and be insensitive to dynamic stresses and off-center beam
 - expected to produce more flux than the previous baseline solid graphite target
 - pencil shaped solid beryllium target has also been studied and shows promise

• WP2 (cont'd)

- horns are located adjacent to each other
 - operated at 12.5 Hz by beam sharing
 - cooled by internal water spray
- idea of an integrated current carrying target/horn abandoned in favor of independent target
 - results in reduced temperatures and stresses, increased reliability, and advantage of remotely-handled target exchange
- flux and sensitivity studies used to optimize design
 - baseline design gives good suppression of wrong-sign pions
 - sensitivity to θ_{13} slightly improved over the previous baseline
- preliminary layout of the target hall/decay tunnel developed
 - possible method of remotely exchanging target/horn assemblies in a nearby hot cell also shown

• WP3

- first three high-level milestones completed
- baseline design settled and written up as part of IDS-NF IDR
 - design efforts of EURO_v played key role in this process
- issue with power deposition in target area has been identified
 - will require modifications of present baseline layout
 - downstream areas also have substantial losses to address
- WBS prepared but costing not yet commenced
- major achievements include
 - comparison of FLUKA and MARS production simulations with HARP data
 - fringe field effects evaluated for acceleration system
 - injection/extraction scheme for FFA_G developed
 - along with initial ring magnet designs
 - data exchange developed in preparation for end-to-end tracking
 - multi-particle tracking of linac completed
 - most lattice designs completed

• WP4

- two scenarios under development
 - ${}^6\text{He}/{}^{18}\text{Ne}$ (baseline)
 - ${}^8\text{Li}/{}^8\text{B}$
- lots of progress on many fronts
 - production, acceleration, decay ring
- present scheme indicates sufficient production of ${}^{18}\text{Ne}$ to meet performance goals
 - based on ${}^{19}\text{F}(p,2n){}^{18}\text{Ne}$ direct production utilizing Linac 4 proton source
 - needs experimental verification (proposal submitted to CERN)
 - ♦ requires two years of scientific associate effort
- new direct production scheme under study for ${}^8\text{Li}$ and ${}^8\text{B}$
 - gas jet target in production ring deemed infeasible (vacuum problems)
 - experimental measurements of ${}^7\text{Li}(d,p){}^8\text{Li}$; under analysis
 - proposal for ${}^6\text{Li}({}^3\text{He},n){}^8\text{B}$ measurement submitted
 - expect to carry out in Spring 2011

• WP4 (cont'd.)

— new acceleration scheme

- based on +1 charge state from ECR
- requires new RFQ design

— production ring simulations carried out

— new decay ring design

- lower γ_+ to mitigate collective effects; would like to go somewhat lower
- reconfigured arcs to increase straight section fraction
- collective effects deemed ok for ^{18}Ne ; factor of ~ 2 to go for the others
- “cocktail” approach being considered, as is double-bore magnet
- clarified duty factor requirements (with help from WP6)

— ECR and collector development making progress

— exceptional job in documenting/publishing results and presenting seminars

— comprehensive parameter list established

- a good example for the other WPs

• WP5

– MIND has most mature analyses

- comprehensive analysis and full migration matrices have been produced
 - and given to the theory group
- some NF performance studies have already been made (found in IDS-NF IDR)
 - demonstrate improved low energy reconstruction
 - ♦ would allow a NF to operate at lower energy if needed
 - future work identified.

– water Cherenkov has made impressive progress in the last year

- new simulation able to reproduce Super-K results developed despite
 - lack of access to the proprietary Super-K software
 - very limited manpower (1 post-doc and fraction of a professor)
 - ♦ post-doc now at Strasbourg but will continue working on this task
- full performance simulation capability expected by September 2011
 - including full migration matrices (a challenge)

• WP5 (cont'd.)

- near detector concept defined
 - vertex detector, scintillating fiber tracker and muon catcher
- simulations of Inverse Muon Decay demonstrating a 1% flux prediction have been established (threshold of 11 GeV)
- not yet done: neutrino-electron elastic scattering (to measure flux below 11 GeV), tau/charm reconstruction, and cross-section error calculations
 - alternative design with a straw tube tracker being pursued in US (outside of EUROv).
- lack of dedicated engineering effort hindering cost and safety work
 - some help from Fermilab engineers hopefully available
 - no funds presently identified within EUROv to carry out this task

• WP6

— interaction with other WPs much improved

- improved communication with WP4 on Beta Beam scenarios very valuable
 - compilation of scenarios provided by WP6 now used as guidance for WP4
- active communication with WP2 via A. Longin has led to more robust performance evaluations
- good communication with WP3 via IDS

• WP1

- deliverable for costing needs to be precisely defined
 - appears likely that less will be accomplished than originally hoped
 - “expectation management” needed with Brussels and EUROv
 - comparative costing goal represents a unique opportunity that should not be squandered
- appears to be some confusion between costing and engineering design
 - design must come from individual WPs
 - costing group will only help with costing of defined items
- decide where “safety” items reside in WBS
 - distributed item-by-item, all in one place, or some of each
- overall cohesion and coordination of program has improved
 - progress is very visible
- WPs could use guidance/encouragement to create parameter lists
 - “sharing” a parameter list between WP3 and IDS-NF should be workable
 - one list, with links on both web sites

• WP2

- we commend their progress since last meeting
 - converging on very reasonable designs for the target and horn
 - maintaining or improving physics reach of the Superbeam approach
- other aspects of the design need to be considered to permit reliable costing of this facility:
 - layout (at least conceptual) of the beam line design for proton beam sharing between the 4 targets (or 3 if there is a problem with one)
 - work out enough to show that there is a reasonable solution
 - ◊ need for collimators, baffles, and beam instrumentation to provide beam position and target protection to be assessed
 - arrangement and thickness of shielding around target area and decay tunnel need to be determined
 - also, design and instrumentation of beam dump and cooling needed to handle the 4 MW of beam power in the decay tunnel and dump
 - activation issues will be important but shielding requirements must be known first

- WP2 (cont'd.)

- further work on the target hall layout will be needed for costing
 - services (crane requirements, cooling water and helium services, remote handling hot cells, nuclear ventilation, location of power supplies, etc.) must be assessed
 - these requirements presently being met at NUMI and T2K, so those layouts should be reviewed for possible solutions
- we assume that CERN remains responsible for providing cost for the 4 MW SPL and deciding on its location on the CERN site

• WP3

- better articulation of rationale for baseline choices appears to be needed for both target and cooling channel
 - upcoming review makes this high priority
- preparations for costing in place, but additional resources needed
 - CERN was expected to handle this, but a “plan B” may be required
- prudent to carry out initial error studies to make sure there is no unexpected sensitivity
 - acceleration system; decay ring
- parameter list should be made public on web
 - shared between WP3 and rest of IDS-NF
- both design decisions and costing require **performance specifications**
 - magnetic field quality, fringe field extent, gradients, ...
 - **did not see much evidence for these**
- decay ring RF eliminated from design
 - has reasoning been documented?
- **IDS-NF and EURO_v notes should be cross-linked**

• WP3 (cont'd.)

- design work shows a good maturity in most aspects
 - most known critical issues have been addressed
 - but some results did raise new concerns
 - the proton driver emittance requirement was questioned and its practicality should be checked
- issue of whether to take advantage of lower MIND detector threshold by reducing muon beam energy was raised
 - probably not a big deal technically
 - but, suggest *not* making baseline change at this time
 - ◊ might wish to reconsider for IDS-NF RDR in a few years
 - generally unwise to “live too close to the edge”

• WP4

- no real start yet on costing or safety requirements
 - will require (engineering) resources
- need to complete experiments on ^{18}Ne , ^8B , and ^8Li production
 - contact ANL about liquid-Li curtain target
- continue ECR development
- need to settle soon on a final scenario as basis of cost estimate
 - choice of isotopes and production mechanisms/rates
 - decay ring RF solution
- still “tension” between baseline scenario performance and what is deemed competitive by WP6
 - our only advice is that the baseline design, performance evaluation, and costing must be for a **single consistent scenario**
 - what is not competitive today may become more interesting when costs are evaluated

- WP4 (cont'd.)

- parameter list updates needed for all ion scenarios
 - also impedance specifications to cope with collective effects
 - making progress on this
 - ♦ may need vacuum chamber conceptual design to obtain credible impedance specification
- main technical risks
 - production of required isotope intensities
 - achieving sufficiently low impedance in decay ring

• WP5

- extremely ambitious tasks proposed with extremely limited funding
 - 3 postdocs for two years plus academic time
- to keep up with the milestones, tasks being prioritized
 - results in unequal progress on the three detector systems
- lack of dedicated engineering effort is a real deficiency
 - especially for costing and safety
- revisit timing criteria between accelerator and detector

• WP6

- good progress in analysing how to treat systematics
 - in close coordination with WP5.
- implementation of migration matrices to parametrize detector performance has now been established as standard method and is included in GLOBES
- dissemination & outreach very effective
 - all WP6 reports made public via submission to arXiv and/or publication in refereed journals
 - including annual report

- **WP1**
 - access to the CERN costing tool must be established as soon as possible
 - consider identifying a contact person to handle interactions between EURO_v and the various upcoming review committees (ECFA, CERN Strategy Group, and the like)
- **WP3**
 - availability of parameter list for all systems under investigation is essential for performance and cost comparison
 - work package manager, in collaboration with IDS-NF counterpart, must ensure that one consistent baseline parameter list is available for all participants
 - work on uncontrolled particle losses in the front end, and radiation-induced heat load in the target solenoids, should be completed with high priority
 - problem is severe for baseline target configuration
 - investigation of a low- Z target may be worth considering
 - can rule-of-thumb criteria be replaced by firm specifications?

• WP4

- complete isotope production experiments
- establish self-consistent scenario as a basis for estimate
- secure required (engineering) support for costing and safety analysis

• WP5

- continue MIND simulations with updated geometry, toroidal field, inclusion of taus, etc.
- near detector must be raised to level of maturity comparable to MIND
 - e.g., creation of migration matrices
- unified solution to the treatment of systematic errors is a priority and must be taken up urgently (a very difficult subject)
 - do in collaboration with WP6

- WP6

- systematics of cross sections identified as important issue at low energies
 - can influence comparison of facilities
 - steps should be taken to clarify this issue

- We would like to hear presentation on risk register and mitigation strategies at next meeting

- We once again greatly enjoyed the meeting and hearing about the many activities now under way
 - thanks to WP leaders, speakers for excellent presentations
 - and my IAP colleagues for their help in evaluating what we heard
- We congratulate the EURO_v participants for the **excellent progress** made since our last meeting