

Status of the Accelerator Complex

Mike Lamont


RRB, 24th October 2022

Electrical Load Shedding - Accelerator Complex

- EDF/RTE foresees stress on the French electrical network from 15th October 2022 onwards (weather dependent – warm October so far)
- If the situation requires EDF/RTE requires:
 - A voltage drop (~ 5%) no impact for CERN
 - Load shedding for a few hours (during days) with pre-warning impact for CERN
 - In the worst case possible complete power cut low probability but high impact
- Load shedding scenarios for CERN
 - Several scenarios identified to reduce electrical consumption
 - Workflow and procedures to execute load shedding scenarios have been defined
- Various measures being implemented to save energy on CERN sites (public lighting, central heating reduction, etc.)
- Early stop of the complex...

Annual Consumption during a Run

Annual total ~1.3 TWh



Average (17,18) [GWh]

2022 Schedule Adjustments

2022: Complex starts year end technical stop (YETS) 2 weeks early

- Stop Monday 28th November instead of Monday 12th December
- Explicit request/offer from EDF (~10 MCHF plus savings from reduced consumption)
- Demonstration of CERN's social responsibility in difficult times

Schedule impact

- No 2022 LHC ion run compensation in future years
- Maintain shorter 2022 SPS North Area Pb ion run (reduced by 2 weeks, compensation in 23)
- Keep end of 2022 physics run dates for ISOLDE, n_TOF, PS-EA on 28th November

2023/2024: 19 weeks YETS

- Explicitly included in MTP draft schedule in place
- Social responsibility could easily roll-back if situation improves


Availability Overview - Injectors

Facility	Destination	Expected 2022 Total [%]	Achieved 2022 Total [%]*
LINAC4	-	95	96.8
PSB	PS ISOLDE	90	94.8
PS	SPS nTOF AD East Area	87	89.6
SPS	LHC North Area AWAKE HiRadMat	84	91.3 71.9 92.9 95.4

^{*} Availability since start of physics for the machine concerned Linac4, PSB, PS since 28.03.2022 & SPS since 25.04.2022


SPS for the North Area suffered from three long faults during the first weeks of the run

Otherwise looking good across the complex



Injectors Schedule 2022 – Q4 Update

Start of YETS 2 weeks earlier than foreseen



- SPS North Area ion run reduced by 2 weeks
- AWAKE run reduced by 1 week
- All physics ends 28 November @ 06:00
 - No impact for ISOLDE, n_TOF, East p+
- RP Cool-down during YETS
 - ISOLDE, n_TOF, PS-EA p+

LHC highlights - 5th July

After ~ 11 weeks of commissioning

First Stable Beams energy record 13.6 TeV on 5th July

 Cryo managed to recover just in time from a rather heavy quench in the morning!!


Very successful event as reported by the communication team



Many thanks to the IR-ECO and the many other services and experiments for the organization and collaboration in the event!

LHC – intensity ramp-up

- Intensity ramp-up proceeded smoothly
 - \circ 75b 10/07 \rightarrow ~ 2400b 12/08
 - Limited to 2400b due to heatload limitation in S78 (step 2700b missing)
- Machine protection checklist approved before each step




Luminosity production

Good progress following first Stable Beams on 5th July

However, 23^{rd} August, lost cooling, and then cryogenics in point 4 – three RF cavity pressure release discs ruptured – had to warm up cavities to flush H_20 – cool back down and re-condition – 3 weeks beam time lost

Opportunity taken to bed-in main dipoles at 6.8 TeV – continued training at nominal +100 A

Beam back 20th September after scheduled technical stop – looking good since




2022 GPD records (courtesy ATLAS)

Peak Stable Luminosity Delivered	1.98x10 ³⁴ cm ⁻² s ⁻¹	Fill 8230	22/10/05 20:53
Maximum Average Events per Bunch Crossing	65.6	Fill 8301	22/10/21 18:53
Maximum Stable Luminosity Delivered in one fill	775.8 pb ⁻¹	Fill 8274	22/10/15 22:23
Maximum Stable Luminosity Delivered in one day	1133.8 pb ⁻¹	Sunday 23 October, 2022	
Maximum Stable Luminosity Delivered for 7 days	4.167 fb ⁻¹ Monday 10 October, 2022 - Sunday 16 October, 2022		
Longest Time in Stable Beams for one fill	2 days, 9 hrs, 23 min	Fill 8178	22/09/24 00:21
Longest Time in Stable Beams for one day	1 day, 0 min	Sunday 25 September, 2022	
Longest Time in Stable Beams for 7 days	3 days, 14 hrs, 1 min	Thursday 29 September, 2022 - Wednesday 05 October, 2022	
Fastest ATLAS Ready from Stable Beams	0 min	Fill 7966	22/07/11 19:19
Fastest Turnaround to Stable Beams	1 hr, 51 min	Fill 8112	22/08/09 04:54
Maximum Colliding Bunches	2450	Fill 8267	22/10/14 22:28
Maximum Charge per Bunch Colliding	1.38x10 ¹¹	Fill 8299	22/10/21 13:12
Maximum Charge per Beam Colliding	3.33x10 ¹⁴	Fill 8306	22/10/23 17:35
Maximum Total Charge per Beam	-	Fill 7920	22/07/05 16:47
Average Specific Luminosity	6.96x10 ³⁰ cm ⁻² s ⁻¹ (10 ¹¹ p) ⁻²	Fill 8216	22/09/30 22:47

Stunning performance!


Intensity (Start of Stable Beams)






LHCb


LHCb Integrated Luminosity in p-p in 2022





2022 - Q4 - updated LHC schedule

Start of YETS 2 weeks earlier than foreseen



- Pb ion run 2022 run postponed
 - Longer ion runs in the coming year(s) to compensate
 - Short (2-day) Pb ion test run
- End of 2022 run 06:00 28th November

Conclusions

Electricity

- Ending 2022 Run 2 weeks early
- Prepared for load shedding when and if required


Accelerator complex in good shape overall – all facilities operating

LHC commissioned successfully, Run 3 physics started on July 5th


- Intensity and luminosity followed a steep curve despite a battle against UFOs and electron cloud
- The complex luminosity levelling mix of Run 3 was implemented in a record time now fully operational – excellent performance
- The beam intensity is currently limited by electron cloud
- Schedule updates following RF incident and a 2-week shorter run

Backup

Cryomodule with safety valve assembly



Safety valve assembly





Rupture disc (2.1 bar) (1.9 bar)

Summary of intervention on RF cryomodules

Tuesday 06/09: Installation of new safety valve configuration


- New parts arrived from Germany Tues. 13:00
- Intervention completed during afternoon/evening

Wednesday 07/09:

 Leak checks of valve assemblies @1.5 bar and insulation vacuum

Friday 09/09:

- He circuit purge
- Cooldown started on all 4 modules
- Cooldown and module filling completed over the weekend
- Thermalisation sufficient to start RF conditioning on Monday 12/09



New configuration
Pressure release valves @ 1.7 bar



Heatload

