

PS nTOF			
Facility Coordinator last week		Michael Bacak	
Facility Coordinator this week			
Beam Requested			
EAR 1	No	EAR 2	No
Facility Status			
Summary	<ul style="list-style-type: none"> • DSO tests in n_TOF (including TT2A) are completed (23/3/2023). • Cable re-arrangement in EAR1 and EAR2 towards improved EM compatibility finalized. 		
Issues	-		
Plans	<ul style="list-style-type: none"> • Ramp up of n_TOF target cooling/moderation circuits (ST1) • EAR1: det./antennas - investigation of "ringing" problem (=5/2.5 MHz signal oscillation just after the gamma flash) • EAR1 neutron escape line: finalize modifications and vacuum tests • NEAR: setup of infrastructure for diamond detector flux measurement (xy-table, additional shielding) • Finalize fine tuning of FEC + new DAQ for NEAR (EAR3) 		
Foreseen Beam Stop			
Yes	Duration	-	Date/Time
			-