

<b>SPS AWAKE</b>			
<b>Facility Coordinator last week</b>		Giovanni Zevi Della Porta	
<b>Facility Coordinator this week</b>		-	
<b>Facility Status</b>			
<b>Summary</b>	Prepared and executed first proton beam test with Discharge Plasma Source: <ul style="list-style-type: none"> <li>- Before p+: tested DPS and diagnostics using calibration trigger</li> <li>- Detected protons on all diagnostics (after synchronization)</li> <li>- Verified spatial alignment of DPS and new BTV with p+ beam</li> </ul> Thanks to SPS, vacuum, EPC, firefighters, access system for making this possible		
<b>Issues</b>	Missing DPS trigger: tracked down to cabling and solved Vacuum system interlocks: solved with access to PLC		
<b>Plans</b>	Continue DPS commissioning, install additional diagnostics and BTV filters		
<b>Foreseen beam stop</b>			
Yes / No	<b>Duration</b>		<b>date/time</b>