

Status Report on D1 Magnets

Tatsushi NAKAMOTO, KEK On behalf of CERN-KEK Collaboration for D1 Construction for HL-LHC

CERN-KEK Committee, 18th Meeting, Dec. 7, 2023

Acknowledgement

• KEK (in particular)

M. Sugano, K. Suzuki, Y. Arimoto, R. Ueki, Y. Ikemoto, H. Kawamata,

N. Okada, R. Okada, H. Ohhata, A. Terashima, K. Tanaka, N. Ohuchi, T. Ogitsu.

Univ. of Tokyo

N. Kimura.

- CERN (in particular)
 E. Todesco, J. C. Perez (WPE), H. Prin, D. Duarte Ramos, C. Scheuerlein,
 H. G. Gavela, A. Devred.
- Hitachi

M. Yanagisawa, A. Yokogi, H. Togashi, T. Tahara, T. Chiba

- Fusac Technologies
- T. Ichihara.



Japanese Contribution to HL-LHC: D1 magnets





- Beam separation dipole (D1) by KEK
 - Design study of D1 for HL-LHC within the framework of the CERN-KEK collaboration since 2011.
 - > 150 mm single aperture, 35 Tm (5.6 T x 6.3 m), Nb-Ti technology.
 - Development 2-m long model magnets (3 units) at KEK
- Deliverables for HL-LHC
 - 1 full-scale prototype cold mass (LMBXFP)
 - 6 series cold masses (LMBXF1-6)





Design parameters Collar

	-	
	prototype, series production (7m)	Shell
Coil aperture	150 mm	
Field integral	35 T m	
Field (3D)	Nominal: 5.60 T, Ultimate: 6.04 T	Nb-Ti/Cu
Peak field (3D)	Nominal: 6.58 T, Ultimate: 7.14 T	coil
Current	Nominal : 12.11 kA, Ultimate 13.23 kA	
Operating temperature	1.9 K	
Field quality	<10 ⁻⁴ w.r.t <i>B</i> ₁ (R _{ref} =50 mm)	C. S. C. Stimmer
Load line ratio (3D)	Nominal: 76.5%, Ultimate: 83.1% at 1.9 K	
Differential inductance	Nominal: 4.0 mH/m	Yoke -
Conductor	Nb-Ti: LHC-MB outer cable	QPH
Stored energy	Nominal: 340 kJ/m	A Insulation
Magnetic length	6.26 m	Brass shoe
Coil mech. length	6.58 m	
Magnet mech. length	6.73 m 12 ton	
Heat load	135 W (Magnet total)	4 blocks 🍆
	2 mW/cm ³ (Coil peak)	44 turns 🚺
Radiation dose	> 25 MGy	-

Large-aperture single layer coil \rightarrow Mechanical support of a coil is challenging



Three 2 m model magnets were developed at KEK.



GFRP

wedge

D1 Prototype Cold Mass: MBXFP1



Delivery of MBXFP1 to CERN



- The first D1 prototype cold mass was shipped from KEK on Jan. 25.
- The containership departed at Yokohama (Feb. 12) and arrived at Rotterdam (March 27). Delivery to CERN on April 4.
- The wooden box was totally covered by "mold". Very kind support of TE-MSC-LMF and EN-HE-HH teams to pull out the cold mass under unpleasant condition. Material of shipping structure shall be modified at the next shipping for series cold masses.
- Data loggers were set on the cold mass. Thanks to barrier films with desiccant agents, the cold mass
 was kept in dry condition during the whole transportation. Measured acceleration was within ±2G all
 the time except the loading onto the ship (-2.4 G and -2.8G).

Cryostatting of MBXFP1 at CERN





Courtesy of Delio Duarte Ramos, Franco Julio Mangiarotti

- Many thanks to H. Prin, D. Duarte Ramos for completing the cold mass and for cryostatting.
- Cryostatting report at WP3 meeting can be found at <u>https://indico.cern.ch/event/1296834/</u>.
- Cooling of the magnet at SM18 was started in November and the powering test will be started soon.

New MoU Addendum



Protocol of the ownership transfer of the D1 cold mass was NOT defined in the Addendum #1.



Discussion was triggered by the delivery of the D1 prototype and the Addendum #3 was finally issued in May 2023. Status Report on D1 Magnets, T. Nakamoto, KEK

Status of the series D1 Cold Masses



Flow of D1 Cold Mass Production



Status of Series Magnet Production

MBXF5

NC: the coil insulation damages were found after removal of the collaring-mandrel after yoking process. EDMS 2753776. (Report at the last meeting.)



Recall Major NC in Manufacturing of MBXF5

- LT-1 and LB-1 coils for MBXF5 were completed.
 - Estimated coil pre-stress: Good.
 - LB-1: L120.7 (L) & 122.9 (R), LT-1: 121.7 (L) & 122.2 (R) (unit: MPa).
 - EDMS 2724784
- All components for the magnet were already fabricated.
- Collaring and yoking processes were successfully done in June 2022.
- NC: potential coil insulation damage was found after removal of the collaring-mandrel. EDMS 2753776.
 - Investigation is underway.



Spacers more than plan were removed from the RE side and the coil were exposed to the flat-rollers...





Repair of MBXF5 Coils







After repair of the damaged insulation





Electrical soundness of the repaired coils was validated by electrical test (coil resistance, inductance, impulse test at 1.3 kV).

Status of Series Magnet Production

MBXF5

- NC: the coil insulation damages were found after removal of the collaring-mandrel after yoking process. EDMS 2753776. (Report at the last meeting.)
 - The coils were successfully repaired and the NC was closed.
- > The vertical cold test is being performed at KEK (Sep. 2023~).
- MBXF1
 - The vertical cold test was completed at April to June 2023.
 - > The final assembly of the cold mass is currently underway at Hitachi.
 - Delivery to CERN is planned in June 2024 as the 1st series cold mass.
- MBXF2
 - The longitudinal shell welding was completed. The magnet will be delivered to KEK for the cold test in February 2024.
- MBXF3
 - Two coils were fabricated and the coil size measurement is ongoing.



MBXF5: Inside of coil bore after successful insulation repair.

13

Recall Remaining Issues in KEK Test Facility after MBXFP1 Powering Test



Training quench up to the ultimate current (13.2 kA) was NOT demonstrated in the powering test of MBXFP1 due to limitation of the test facility...

Target of Facility Upgrade

- Maximum voltage below 600 V at the ultimate current.
- Magnet dissipation energy below the safety limit of 1.5 MJ.
- Increase of helium gasbag capacity.
- To satisfy these targets, new energy extraction using varistors and the additional helium gasbag were implemented before the cold test of MBXF1.



Test facility upgrades





Training performance



- MBXF1 and MBXF5 successfully reached the ultimate current (108% of the nominal current for HL-LHC). Thanks to the upgrade of the test facility.
- Similar behavior of the training performance was observed.
- No quench was needed for MBXF1 to reach the ultimate current after the full thermal cycle. Good training memory was confirmed.
- The 2nd TC of MBXF5 is ongoing.
 - In the meantime, the test has been postponed due to a technical issue of the warmturbine of the refrigerator.

Field Quality: Integral



- Fine tuning of coil cross section to improve b_3 and b_5 was implemented for the series and the effectiveness was demonstrated.
- The measured results were in good agreement with the calculation.
- Good reproducibility was confirmed in the series magnets.



17

Summary

- The D1 prototype cold mass was delivered to CERN in April 2023. Cold test at SM18 will be started TODAY (the 7th of Dec.).
- A series production of the D1 has been progressing.
 - MBXF5: NC of the insulation damage was closed. The 2nd TC of the cold test is underway at KEK.
 - MBXF1: Following the successful cold test, the final assembly of the cold mass is ongoing.
 - > MBXF2 and 3: Magnet production is ongoing.
 - MBXF6: A contract to fabricate the magnet parts will be awarded to Hitachi soon.
 - MBXF4: Manufacturing will be started in JFY2024.
- Powering test of the series magnets (MBXF1 and 5) at KEK
 - 2 series magnets successfully reached the ultimate current.
 - Good training memory was demonstrated by MBXF1.
 - Multipole coefficients have been within the tolerance. Good reproducibility was confirmed.

