

# LHC progress Report

LHCC

Wednesday 23<sup>rd</sup> March 2011

LHC Page1

Fill: 1613

E: 3500 GeV

13-03-2011 18:06:01

PROTON PHYSICS: STABLE BEAMS

# Start up scenario

## 75 ns beam re-commissioning – Scrub with 50 ns – 75/50 ns operation

- ❑ Recommissioning with 75 ns bunch spacing - 2 w
- ❑ Increase bunch number (~300b?) – 2 w
- ❑ Scrub with 50ns when needed - 1 w

After scrubbing experience → 50/75 ns

- ❑ 50/75 ns operation and increase bunch number -2.5w 300 – 400 – 600 – 800 – 936 -?? and OP qualification –
- ❑ Physics operation 50 ns – 936/1404 b
- ❑ (Back up 50 ns operation – couple days)

❑ Other start up scenari were discussed

On the planned schedule

# 2011 LHC schedule

Physics 75ns with increasing number of bunches

	Jan					Feb		Mar					
Wk	52	1	2	3	4	5	6	7	8	9	10	11	12
Mo		3	10	17	24	31	7	14	21	28	7	14	21
Tu													
We													
Th		Technical stop			Hardware commissioning								
Fr													
Sa	1												
Su													

Going by steps towards 900b, 75ns

	Apr			May					June					
Wk	13	14	15	16	17	18	19	20	21	22	23	24	25	
Mo	28	4	11	18	Easter	2	9	16	23	30	6	Whit	13	20
Tu														
We														
Th										Ascension				
Fr					C. Friday									
Sa														
Su	23/03/2011				1st May		LHC						3	

# 450 GeV

- Injection optics and orbit OK.
- Aperture OK and measured.
- RF system OK.
- Transverse damper OK.
- Feedbacks OK.
- Emittance small now
- Injection ring OK.
- Machine OK.
- Injection transfer line collimation OK.
- Now: Moving to multi-bunch injection.
  - BLM firmware upgrade done
  - First injection tests

**All Ready**

# Ramp

- Pilot and nominal bunch. OK.
- Chromaticity, tune, orbit OK.
- RF blowup. OK
- Feedbacks OK.
- Transmission times OK.
- Collimation: OK

**All Ready**

# First ramp with nominal bunch...

VLC media player

LHC Page1      Fill: 1582      E: 3500 GeV      05-03-2011 13:01:06

**BEAM SETUP: RAMP**

Energy: 3500 GeV    I(B1): 1.14e+11    I(B2): 1.09e+11

FBC T Intensity and Beam Energy      Updated: 13:01:07

Note the speed of the ramp

Comments 05-03-2011 13:00:33 :

preparing to ramp in a few mins  
with 2 nominal bunches

We are at flat-top !!

AFS: Single\_2b\_1\_1\_1


BIS status and SMP flags		B1	B2
Link Status of Beam Permits		false	false
Global Beam Permit		true	true
Setup Beam		false	false
Beam Presence		true	true
Moveable Devices Allowed In		false	false
Stable Beams		false	false

PM Status B1: **ENABLED**    PM Status B2: **ENABLED**


0:00:00 / 0:00:00 | x1.00 | "LHC Page 1"

# Collimators in ramp & squeeze

## Ramp functions of the collimation system




# Ramp /squeeze (one step) for Q/Q'/coupling



Orbit trims

Tune trims



Orbit trims


Tune trims



# 3.5 TeV/beam


- Chromaticity and tunes OK.
- Beta beat and coupling through squeeze OK.
  - Beta\* correction redone with k-modulation.
- Squeeze with dynamic orbit reference OK.
- Sequence with feedbacks OK.
- Pilot collisions and vernier scans OK.
- **Final 3.5 TeV reference orbit defined (nominal bunch).**
- All collimators calibrated for flat top.
- Dump protection setup and check.
- Loss maps for qualification. Asynchronous dump tests.

# Example of a betatron loss map @ 1.5 m beta\*




No losses on inner triplets all on TCTs

# Single Beam Lifetimes.. amazing



# K-modulation measurement



$\beta^*$  is calculated from the amplitude of the tune modulation when changing the gradient of triplet quadrupoles.


# beta\* from K modulation

- 'Final' values from K-modulation:


Beam/plane	IR1	IR5
B1H	1.50	1.53
B2H	1.48	1.57
B1V	1.52	1.50
B2V	1.52	1.57


- Errors around 4-10%.
- Imbalance is 2.5 +- 8%.
- No correction at present until we get feedback from the experiments

# 3.5 TeV Orbit High Intensity B1



# 3.5 TeV Orbit High Intensity B2





# Summary of validations

## Saturday 12<sup>th</sup> March

	Betatron loss maps	+ off momentum	- off momentum	async dump
450 GeV	Done	Done	Done	Done
Flat top	Done	Done		Done
1.5 m before collisions				
Collisions	Done	Done		

## Sunday 13<sup>th</sup> March


Condition	Betatron H	Betatron V	Dp/p +	Dp/p -	Dump
Injection	X	X	X	X	X
Flat top	X	X	X	X	X
Squeezed	X	X	X	X	X
Collisions	X	X	X	X	X

7 complete energy ramps and squeezes in less than 24 hours



# End for week 10

- Protection validation 'factory', 1.38 TeV ramp & collisions, and finally stable beams at 3.5 TeV.



# Intensity ramp-up, first phase

## Intensity ramp-up

- 32 bunches
- 64 bunches
- 136 bunches
- 200 bunches

Baseline is three fills per step, in total 20h

# 2011 LHC schedule

Physics 75ns with increasing number of bunches

	Jan				Feb			Mar					
Wk	52	1	2	3	4	5	6	7	8	9	10	11	12
Mo		3	10	17	24	31	7	14	21	28	7	14	21
Tu													
We													
Th		Technical stop			Hardware commissioning								
Fr													
Sa	1												
Su													

today

Close ring

Re-commissioning with beam

	Apr			May					June					
Wk	13	14	15	16	17	18	19	20	21	22	23	24	25	
Mo	28	4	11	18	Easter	2	9	16	23	30	6	Whit	13	20
Tu														
We														
Th										Ascension				
Fr					C. Friday									
Sa														
Su	23/03/2011				1st May	LHC							19	

Going by steps towards 900/1400b, 75/50ns

Intermediate energy run (date t.b.c.)

Scrubbing run (date t.b.c.)

Start full non-LHC physics program

# Fills of Last week


Fill	# bunches	Average bunch population @coll [10 <sup>11</sup> p]	Initial luminosity [10 <sup>30</sup> cm <sup>-2</sup> s <sup>-1</sup> ]	$\epsilon_{HV}$ @coll (from init. Lumi)	Integrated luminosity [pb <sup>-1</sup> ]	Coast duration [hours]	Turn-around to next fill [hours]
1634	32	1.18/1.12	30	2.8	0.51	06:00	02:25
1635	32	1.18/1.17	33	2.7	0.009	00:06	05:00 (RF)
1636	32	1.16/1.15	32	2.7	0.56	06:00	02:41
1637	64	1.18/1.15	66	2.7	1.3	06:40	02:45 (Inj)
1638	64	1.14/1.14	66	2.6	1.34	07:05	05:50 (CRYO)
1639	64	1.14/1.14	65	2.7	1.21	06:20	02:30 (MPS)
1640	136	1.18/1.18	148	2.6	3.7	08:30	

Tot. L = 8.7 pb-1

# Vacuum Experimental Areas 136 bunches


ATLAS had vacuum spikes at about 21:00... until 21:15 it went up by a couple of orders of magnitude, by now recovered 10%.

**1e-6 mbar !!!**




M.Jimenez


# Best Fill



# Best Fill




# Peak Luminosity





# Integrated Luminosity



# Plans Up to the Technical Stop

- Tu am: Fix controls issues. Last 136b fill.
- Tu pm: Go to 200 bunches.
- Tu – Wed: Perform 2 fills with 200 bunches.  
End of fill test of IR8 separation (tbc).
- Wed pm: Complete commissioning 1.38 TeV.
- Wed pm – Fri: Stable beams at 1.38 TeV. 80b.
- Sat am: Switch back to 3.5 TeV  
Test ramp nominal bunch.  
Third fill with 200b.
- Weekend: Commissioning (3h for TL tests,  
8h injection test with 96b, ...)  
Intensity step to 250b if time left
- Monday 6am: Beam stop for TS

**BUT late last night**

# 200 bunches

LHC Page1


Fill: 1645

E: 3500 GeV

22-03-2011 21:12:25

## PROTON PHYSICS: ADJUST

Energy: 3500 GeV I(B1): 2.48e+13 I(B2): 2.44e+13



Comments 22-03-2011 20:22:16 :

filling

next fill with 200 bunches

BIS status and SMP flags

B1 B2

Link Status of Beam Permits	true	true
Global Beam Permit	true	true
Setup Beam	false	false
Beam Presence	true	true
Moveable Devices Allowed In	false	false
Stable Beams	false	false

AFS: 75ns\_200b\_194\_178\_188\_24bpi9inj

PM Status B1

ENABLED

PM Status B2

ENABLED

# PROTON PHYSICS: STABLE BEAMS

Energy:



3500 GeV

I(B1):

2.38e+13

I(B2):

2.35e+13



Comments 22-03-2011 21:21:07 :

STABLE BEAMS

2010 record passed !!!!

BIS status and SMP flags

B1

B2

Link Status of Beam Permits

true true

Global Beam Permit

true true

Setup Beam

false false

Beam Presence

true true

Moveable Devices Allowed In

true true

Stable Beams

true true

AFS: 75ns\_200b\_194\_178\_188\_24bpi9inj


PM Status B1

ENABLED


PM Status B2

ENABLED


# Best best fill




# Best best fill



# +6pb-1 onto integrated








# Summary

- Right on Track
- Many operational improvements from Evian and Chamonix have already been implemented
- LHC is behaving very reproducibly
- Recommissioning very fast
- Ramping up the intensity
- For the rest of 2011



23/03/2011

LHCC



34

Thank you for your attention

# Tuesday 0830

# Still Outstanding

- Injection of 96 bunches (→ weekend)
- Timing distribution (→ technical stop)
- ~~FGC firmware update~~
- ~~Collimation system controls fix~~
- 1.38 TeV setting-up (→ Wednesday onwards)
  - Crossing angle all zero: OK
  - TCTs to set up & loss maps
- Interlock tests for the roman pot (→ parasitic or TS)
- ~~RF voltage limit interlock~~
- Longitudinal blow-up (→ if needed)
- Wire scanners
- Abort gap cleaning (→ with high intensity injection)
- Injection gap cleaning (→ with high intensity injection)



# Running in 2011; Distribution of Days

Protons

Item	Days
Total p OP - 37 ½ weeks	262
11 MDs (2 days)	-22
6 TS (4+1 days)	-30
Special requests	-10
Commissioning	-28
Intensity ramp up	-40
Scrubbing run	-8
<b>Total HIGH INTENSITY</b>	<b>124</b>

# Beam parameters 2011

@ exit SPS

Beam parameters	150 ns	75 ns	50 ns
Bunch intensity [e11 p/b]	1.2	1.2 (1-batch) 1.2 (2-batch) tbc	1.2 (1-batch) 1.6 (1-batch) 1.2 (2-batch)
Normalised Emittance [ $\mu\text{m}$ ]	2 (1.6 achieved)	2 ~1. to 1.5 – tbc	2 3.5 ~1.5

Retained for L calculation (LHC):

Beam parameters	150 ns	75 ns	50 ns
Bunch intensity [e11 p/b]	<b>1.2</b>	<b>1.2</b>	<b>1.2</b>
Normalised Emittance [ $\mu\text{m}$ ]	<b>2.5</b>	<b>2.5</b>	<b>2.5</b>
Colliding bunches	<b>368*</b>	<b>936</b>	<b>1404</b>

\*assume 368 b as proven from 2010 - should be able to go to ~424 b



# Estimated Peak and Integrated Luminosity

- **Baseline is 2E32 Peak and 1fb-1 (integrated)** (expectation management)
- But following 2010, we are confident we will do better


$\beta^* = 1.5\text{m}$

days	H.F	Comm with	Fills with	kb	Nb e11	$\epsilon$ $\mu\text{m}$	$\xi/\text{IP}$	L Hz/cm <sup>2</sup>	Stored energy MJ	L Int fb <sup>-1</sup> 4 TeV	L Int fb <sup>-1</sup> 3.5 TeV
160	0.3	150 ns	150 ns	368	1.2	2.5	0.006	~5.2e32	~30	~2.1	~1.9
<b>135</b>	<b>0.2</b>	<b>75 ns</b>	<b>75 ns</b>	<b>936</b>	<b>1.2</b>	<b>2.5</b>	<b>0.006</b>	<b>~1.3e33</b>	<b>~75</b>	<b>~3</b>	<b>~2.7</b>
						<b>2</b>	<b>0.007</b>	<b>~1.6e33</b>		<b>~3.8</b>	<b>~3.3</b>
						<b>1.8</b>	<b>0.008</b>	<b>~1.8e33</b>		<b>~4.2</b>	<b>~3.7</b>
125	0.15	50 ns	50 ns	1404	1.2	2.5	0.006	~2e33	~110	~3.2	~2.8


Possible integrated Luminosity of 1-3 fb-1

# Injecting pilot + trains of 8 + trains of 24

- Great job from the injector shift crews who changed settings from 8 to 24 bunches (75 ns) in 5 minutes!



- But bunches could be a bit more equal...



# 136 bunches - Vacuum activity starting

Vacuum around the injection kickers MKI IP2 and IP8

