


Startup 2011 chronology




- Mon 31/01: patrol of Linac and DL/CR
- Fri 04/02: permit for operation
- Mon 07/02: gun conditioned to nominal HV
- Fri 11/02: klystrons up to MKS07 fully conditioned
- ... RF setup for new operation mode
- Fri 18/02: gun pulser faulty, replaced 22/02
- Tue 22/02: first **beam** to spectrometer **girder 4**
- Fri 04/03: first beam to **spectrometer 10**
TWT broke (=> no more 1.5 GHz beam)
- Tue 15/03: linac rematched, first beam down to **girder 15**
- Wed 23/03: first beam to **end of TL1**




Startup




- Controls upgrades:
 - timing cards
 - wrong trigger – required still adjustment of ~250 timing delays after correction
 - power converters
 - very slow response of control system (2 min) – fixed now
- MKS13 (rebuilt after fire)
 - included in safety chain on March 4 (permission for RF)
 - reached nominal power with pulse compression on March 8
 - still many breakdowns and high vacuum rise afterwards getting better now
- another **TWT broken**, only one left => no 1.5 GHz beam
 - return from repair uncertain (repair starts April ...)




new RF phase setup




- 2010



2011





- same sag for SHBs and pre-/buncher + accelerating structures
- => $\Delta E/E = 0$ along the pulse, no bunch length / energy spread variation
- => tuning all along the pulse identical
- still: bunch phase variation – could be compensated in Frascati or TL2 chicane (slight energy shaping along the pulse)
- much less sensitive to phase errors [$\cos(\sim \text{few deg})$]




Beam status




~constant BPR signal along the pulse => constant bunch length



=> constant energy + energy spread







Beam status (cont.)




- constant beam energy without special RF shaping



Phase-coding in PHIN

Marta Csatari

Measurement with Fast Current Transformer




1100 ns long phase-coded train in PHIN with nominal 2.36nC charge

Preliminary beam dynamics measurements show no significant difference between odd and even trains for:

- Emittance
- Beamsizes
- Energy
- Charge stability

Phase-switch measured with Cherenkov-light on Streak camera



New Cherenkov-line commissioned during run


CLEAN switching in one period with no satellites!!

High charge & cathode tests


Marta Csatari

=> see CLIC meeting tomorrow


- New green responsive cathode tested in UV Cs₃Sb
- Cathode lifetime measurements



Maximum charge extracted with 75 bunches




HIGHEST charge extracted from PHIN to date




CLEX status



- TD24 accelerating structure + 3 new TBL PETS installed
=> see Steffen's presentation about TBL
- Laser for CALIFES aligned
- power converter tests started today
- => CALIFES beam next week






DB generation – mid 2011




- **Bunch train recombination**
 - Consolidate results, routine operation, stability of fully combined beam
- **Transverse rms emittance**
 - **Complete TL2, TL2', TBTS commissioning** – full transport to CLEX
 - $< 100 \pi$ mm mrad after ring, combined beam
 - $< 150 \pi$ mm mrad in CLEX, combined beam
- **Bunch length control** to < 1 mm rms (combined beam)
 - Measurement campaign with different meas. systems (RF defl. & screen, fast streak-camera, RF monitors)
 - R_{56} tuning experiments in Frascati chicane and TL2
- **Beam current stability**: improve slow variations, obtain ~ 0.2 % for combined beam
 - Full measurement campaign (find correlations, jitter sources)
 - Gun pulse flatness, “slow” feedback
 - Improve overall klystron stability (at least up to best performing klystrons)
 - Slow RF feedback (temp. in pulse compressors)



RF structures – mid 2011



- Consolidate RF measurements
- Variable power splitter between PETS and ACS taken out
- **PETS TBTS**
 - Goal: **nominal power / pulse length** inside PETS **with recirculation** (135 MW, 250 ns total pulse length, 170 ns flat-top)
 - Breakdown rate measurements (at high BD rate - extrapolation to lower rates)
 - Operation w/out recirculation – may have different breakdown rate...
 - Test of new PETS on-off scheme (from summer)
- **Acc. structure in TBTS**
 - TD24, initial reconditioning in the shadow of PETS operation
 - Goal: **nominal power / pulse length** delivered to structure (65 MW, 250 ns total pulse length, 170 ns flat-top)



Two beam issues – mid 2011




• TBTS

- Two-Beam test – 100 MV/m, with correctly tuned structure
- consistency between power & beam energy gain
- Drive beam, deceleration, power produced
- Probe beam, power delivered to accelerating structure, energy gain
- Beam Loading compensation experiment - by varying fast phase switches – check control of RF pulse shape with probe beam acceleration
- Measurement of breakdown kicks
- Measurement of effect of beam loading on breakdown rate (???)

• TBL

- Measurement of deceleration / produced power
- Measurement of energy spectrum
- Optics, steering algorithm studies




- CALIFES




- Fully reach nominal parameters (total charge ?)
- Bunch length measurements (RF defl. & screen)

- Other

- First measurements of phase stability (PETS output, RF pickups...)
- Operation at 5 Hz
- Control of beam losses
- Coherent Diffraction Radiation (RHUL collaboration)
- ...




Planning 2011



- ① 3 GHz beam setup to CR initial beam to CLEX CALIFES setup
- ② CR x4 combination emittance studies combined beam to CLEX
- ②a 1.5 GHz beam setup x8 combination (if TWT is available)
- ③ 100 MV/m acceleration breakdown kicks TBL deceleration (1-2 days for DB beam studies)
- ④ $\epsilon < 150$ mm mrad longitudinal studies stability x8 combination (night running for BDR)
- ⑤ breakdown rate measurements PETS / ACS
- > Test of new PETS on-off scheme TBL deceleration up to 8 PETS


Beam phase rep. rate / losses CSR night supervision



Conclusion




- Startup relatively long due to
 - controls renovation
 - careful new RF setup
- excellent 3 GHz beam setup
 - beam to TL1
 - can hopefully profit from the good beam quality for easier setup
- 1.5 GHz setup will depend on return of TWT
- very successful PHIN run
- CALIFES can start operating next week



Spare slides







Emittance




- measured in H and V for various stages of combination
- emittance increase more from CR than from DL

horizontal	CR 1 st	DL+CR 1 st	CR 4 th combined	DL+CR 4 th combined	vertical	CR 1 st	DL+CR 1 st	CR 4 th combined	DL+CR 4 th combined
emittance [mm mrad]	148	262	532	682	emittance [mm mrad]	88	129	152	170
beta [m]	4.8	5.0	3.7	3.6	beta [m]	17.2	11.0	7.3	9.9
alpha	0.9	0.9	1.0	1.2	alpha	-8.1	-5.1	-3.1	-4.3





Schedule – restart 31/1/2011



Optics improvements (DL dispersion)
Full transport to CLEX

- 1 Bunch length control (first tests)
TBTS initial PETS tests
CALIFES setup
new setup when MKS13 available?

- 2 PETS conditioned to nominal power/pulse length
TBL PETS tests

- 3 Accelerating structure **Two-Beam test**
conditioned to nominal power & energy gain, 100MV/m

- 4 TBL studies (limited) PETS breakdown rate measurements???

- 5 Measurement of breakdown kicks Beam Loading compensation experiment

- 6 Measurement of effect of beam loading on breakdown rate

- 7 Test of new PETS on-off scheme

- 8 TBL studies 30% deceleration ?

- Stability studies & improvements
 - PETS no recirculation
 - Phase stability
 - Operation at 5 Hz (or more)
 - Control of beam losses
 - Coherent Diffraction Radiation ...
- 2nd TBL PETS installation
- 6 weeks PHIN phase-coding
Laser preparation