


INTC 74 summary (ISOLDE only)

Overview Sub	Submissions Shifts		
∘ ISOLDE ▼	21	301	
Addendum to LOI	2	40	
Letter of Clarification	2	12	
Letter of intent	6	41	
Proposal	11	208	

Proposals	■ Documents	Requested shifts	Awarded shifts
= ISOLDE	21	301	175
Full	12	154	154
Not supported	3	40	0
Partial	2	37	19
Retracted	2	37	2
Asked to submit proposa	i 1	24	0
Asked for CLL	1	9	0



Experimental shifts on the books

Setup 17	HIE ISOLDE setup ▼	Count of Exp. no.	Sum of Shifts remaining after 2023
■ ASCII	N/A	1	6,5
■ biophysics	N/A	1	2,5
□ COLLAPS	N/A	4	14
■ COLLAPS/ISOLTRAP	N/A	1	13
□ Collections	N/A	4	62
□ CRIS	N/A	12	107,5
■ Decay spectroscopy	N/A	1	8
■ Gandalph	N/A	3	26
■ HIE ISOLDE	ISS	18	164
	ISS/Miniball	2	22
	Miniball	18	189
	Prototype	1	0 48
	XT03	5	110
■IDS	N/A	14	135,5
■ IDS/ISOLTRAP	N/A	1	6
□ IDS/TAS	N/A	1	3
■ ISOLDE upgrade	N/A	1	0
■ISOLTRAP	N/A	9	91
■ LA1/ECSLI	N/A	1	13
■ Medical physics	N/A	2	5
■ MIRACLS	N/A	1	17
■ Multipac	N/A	1	6
■ SSP	N/A	16	124,5
■ SSP/TISD	N/A	1	3
■ TAS	N/A	5	6,5
■ TISD	N/A	17	81
■ TISD/IDS	N/A	1	0
■ TISD/Miniball	Miniball	1	4
■ TISD/TDPAC	N/A	1	4
■ Travelling Setup	N/A	1	19
■ Travelling Setup; ECSLI	N/A	1	0
■VITO	N/A	4	31
■ WISARD	N/A	1	24
Grand Total		151	1298


HIE-ISOLDE:

35 shifts (out of 1298 total) \rightarrow ~40%

Includes:

- outcome of INTC74 (Nov2023)
- Preliminary shift counting for 2023

Yearly Technical Stop (YETS) and 2024 Restart




Key dates

- 30th October 2023 End of proton physics and start of winter physics
- 6th November 2023 End of HIE winter physics (1 wk)
- 20th November 2023 End of Low Energy winter physics (3 wks)
 - 19th February 2024 Start of Target, Low E and HIE ISOLDE HW Commissioning
 - 18th March 2024 Start of Target and Low E Beam commissioning (first protons to ISOLDE 28th March. SEMGRID tests 28th March – 8th April)
- 8th April 2024 End of the Low E and Target Beam Commissioning / Start of Low E Physics
 - 13th May 2024 Start of HIE-ISOLDE Beam Commissioning
 - 21st June 2024 HIE ISOLDE stable beam to exp. Stations
- ••• 11th July 2024 Start of HIE ISOLDE Physics
 - 28th October 2024 End of protons

ISOLDE schedule 2023


Protons for physics to ISOLDE from **10 April − 30 October**→ 20% less than 2022 due to energy considerations



- 59 scheduled experiments
 - 10 HIE-ISOLDE experiments
- 470 shifts for physics and beam development
 - 122 HIE-ISOLDE shifts
- Most runs were at least partly successful (few issues from machine and target side but also from experimental side)
- Busy Winter Physics programme, 3 targets were irradiated cold October + external Ag sample from PSI

MIRACLS

- New MIRACLS setup fully operational for the first time
- Trap ions in MR-ToF for 16 revolutions
- First CLS spectra of 26Mg from ISOLDE







CRIS

Setup

- Upgrade of the end of the beam line: beam transport efficiency toward the ion and particle detectors improved by a factor 4.
- Installation and commissioning of the CRIS decay spectroscopy station: tape system synchronised with lasers and ion release. Allows to perform decay assisted laser spectroscopy and decay spectroscopy with isometrically purified beams. System commissioned successfully with 75Zn during the Zn beam time.

Physics

- High res. 29-34Al, charge radii across N=20 in the island of inversion
- High res. 80,81,82Zn, Charge radii across N=50 and moments of N=51 in the vicinity of 78Ni
- High res. 50-62Cr. Charge radii and moments from N=28 to N=40 entering the N=40 island of inversion
- Low ress of 221Fr. New states discovered. Successful preparation of the 2024 run.
- Low and high res. of 226,225RaF. New state discovered. Pin down the rotational constants of 225RaF (maybe more in the next few days!)



Three very successful experiments in 2023!

Sensitivity limit pushed down to less than 40 ions/s and 25MHz resolution

IS 529 Laser spectroscopy of very exotic Ca isotopes


- ✓ Spectroscopy on Ca isotopes with less than 40 ions/s using the recently developed ROC setup.
- ✓ Hyperfine structure and isotope shift of ⁵³Ca measured for the very first time.


Lol 245 Towards the proton emitter nuclei ¹⁴⁷Tm

- ✔ Hyperfine structures and isotope shifts of more than 20 isotopes and 10 isomers measured.
- Two new isomeric states discovered.
- ✓ Very high-precision data with less than 25MHz resolution.

IS 718 Laser spectroscopy of neutron rich TI isotopes

- ✓ Hyperfine structures and isotope shifts of more than 25 isotopes and 15 isomers measured.
- ✓ Nuclear properties of more than 15 isotopes measured for the very first time.






IDS

Test run for IS702

- 132-135In neutron decay measurements
- Setup
 - Installation of 6 new OGS detectors
 - Low-energy neutrons + higher efficiency
 - INDiE bars
 - 4 clovers for gammas and 3 beta detectors

Ad-hoc 29-31Na experiment as VITO replacement

Ready for neutron spectroscopy campaign next year!




SSP

- Successful commissioning of MULTIPAC setup (currently installed in b. 275):
 - Hardware is fully operational, including detectors
 - Good energy resolution (2.8% for 60Co)
 - At the moment, poor time resolution (10 ns), working on improvements to reach 220 ps
 - Limited to simple magnetic elements so far
 - → Ready for online installation in 2024
- Tested new emission Mossbauer setup


²⁰⁹Pb emission channeling identification of PbV colour centers in diamond

SSP


 PbV⁻ is one of the group IV-vacancy complexes in diamond which are promising for applications in quantum information processing [1]



[1] C. Bradac *et al*, "Quantum nanophotonics with group IV defects in diamond", Nature Comm. 10 (2019) 5625



- Implantations and annealings up to 900°C identified 35-40% of ²⁰⁹Pb on bond-center (BC) sites in splitvacancy complexes.
- ⇒ High structural formation yield and high thermal stability of PbV against thermal annealing
- However, reported optically active formation yield [1] is only ~2%. Why? PbV not in correct charge state?










IS738 ^{111m}Cd Microscopic insight by nuclear hyperfine methods on ferroic Perovskites



new 1st order phase transition at 920K










IS730 - ^{111m}Cd Perturbed Angular Correlation (PAC) Study of Dynamic Order-Disorder Structural transitions in Halide and Oxide Perovskite Systems



New end station at VITO – DeVITO


• β -decay spectroscopy with laser-polarised beams

• Detection setup: 3x Clovers, 2x VANDLE tof arrays, 2x plastic detectors

DAQ: XIA PIXIE-16 (160 channels used)


New compact magnet and implantation system

Successfully commissioned in July 2023 with n-rich K isotopes





Clovers











Feedback from runs since last ISCC


ISOLDE Solenoidal Spectrometer


3 successful runs

IS692

- 7Be(d,p) @ 11 MeV/A to populate high-lying rotational bands in 8Be
- "ISOLDE is the only facility that can provide the necessary yield and energy" → Happy users
- Winter Physics (less influence of 7Li contamination)









06.11.23

TISD 2023







ISOLTRAP Cd

06.11.23

now standard beam

TISD highlights

New elements

Np, Pu

New molecules


AcF_x

New targets and ion sources

- Thermal screening
- Back-of-line heating
- LIST

Production of neptunium and plutonium nuclides from uranium carbide using 1.4-GeV protons

M. Au, M. Athanasakis-Kaklamanakis, L. Nies, R. Heinke, K. Chrysalidis, U. Köster, P. Kunz, B. Marsh, M. Mougeot, L. Schweikhard, S. Stegemann, Y. Vila Gracia, Ch. E. Düllmann, and S. Rothe Phys. Rev. C 107, 064604 - Published 8 June 2023





ELSEVIER

Nuclear Instruments and Methods in Physics Research Section B: Beam Interactions with Materials and Atoms



Volume 542, September 2023, Pages 38-44

Targets and ion sources at CERN-ISOLDE — Facilities and developments

S. Rothe ^a 🙎 🔀 , M. Au ^{a b}, J. Ballof ^{a b}, E. Barbero ^a, M. Bissell ^a, A. Boucherie ^a, M. Bovigny ^a, K. Chrysalidis a, B. Crepieux a, J. Cruikshank a, E. Fadakis a, R. Heinke a, F. Josa a, L. Le a, A. Koliatos ^a, E. Piselli ^a, E. Reis ^{a c}, V. Samothrakis ^a, M. Schütt ^a, L. Lambert ^a, D. Leimbach ^{a d}, S. Marzari a, M. Owen a, S. Stegemann a, Y.N. Vila Gracia a



Nuclear Instruments and Methods in Physics Research Section B: Beam Interactions with Materials and Atoms



Volume 541, August 2023, Pages 8-12

First on-line application of the highresolution spectroscopy laser ion source PI-LIST at ISOLDE

Magdalena Kaja ^e, Tom Kieck ^{f g}, Tobias Kron ^e, Ralitsa Mancheva ^{a c} Stefano Marzari a, Sebastian Raeder f g, Sebastian Rothe a, Dominik Studer f g, Felix Weber e Klaus Wendt e

Accelerator Systems


06.11.23 18

REX/HIE-ISOLDE issues

- Issues with nearly all aspects of the post-accelerator
 - REX low energy
 - REX NC linac
 - HIE SC Linac
 - Problams with CM1 (cavity 2 and 5)
 - Cryo
- Close to zero commissioning time → no reference files → part of setting up machine
- Planned experiments could be maintained
- Machine development
 - Investigation of using ISCOOL instead of REXTRAP in case of failure → seems promising
 - New methods of rephasing the HIE LINAC in case of a failing or running at reduced gradient SRF cavity → reduce necessary rephasing time in case of issues (days → hours)
 - Test to see if it is possible to run without CM1



9GAP vacuum leak: tightening the bolts







Additional slides



YETS activities

ISOLDE primary areas

- Targets removal from the target area
- Yearly maintenance of the two Frontends and handling systems
- Consolidation of systems for targets coupling and un-coupling (several issues this year)
- Replacement of HRSFC0600 Faraday Cup Scanner (mostly unused in '23 due to vacuum leak)
- Exchange of beam dumps thermo-couples
- Replacement of the two 30 years old SEMGRIDs in the proton beam lines (just before the targets)
- BTY line survey (alignment checks) between the PS Booster side and ISOLDE target area.
- Installation of fire detection in the GPS and HRS separator zones (interfaced to fire doors).
- Installation of fan coil units to regulate the temperature in the HRS separator area (above 40 degree due to equipment thermal load and absence of fresh air supply).

HIE-ISOLDE

- 6 Nov: End of HIE (winter) Physics

- 6 Nov – 1 Dec: HIE warm-up period including tests on the

feasibility of a GHe or LN2 system to keep th

CM's shields <100K during a compressor

station stop

- 4 Dec: (HIE) ISOLDE full stop

- 19th February 2024: Start of HIE ISOLDE HW Commissioning

- 26 Feb: All cooling water back

20 March – 24 April: Cyro Modules cooldown period
 25 April – 16 May: SRF reconditioning at 4.5K

- 1 May: REXTRAP, REXEBIS & REX (RF) LINAC

ready for Beam Commissioning

- 1 May – 11 July: REX/HIE Machine Check out and Beam

Commissioning

- 13th May 2024: Start of HIE-ISOLDE Beam Commissioning


- 21st June 2024: HIE ISOLDE stable beam to exp. Stations

- 11th July 2024: Start of HIE ISOLDE Physics


Preparatory work for Building 197 extension

- Building 197 extension required close to the existing ventilation technical room (B.170 3-402) to modernize (safety) and upgrade the primary areas ventilation (fire dampers, charcoal filters...)
- Work started on the 30/10 (just after the proton beam stop) and services running along the Building 197 will be relocated during the YETS to allow the building construction to start in 2024 in parallel to operation

Future extension



Preliminary integration of ventilation equipment Inside the new building




Worksite (situation on the 06/11/2023)


- Soil removal has started to construct a new wall and concrete slab which will host a supporting structure for the different services currently running along Building 197
- The chiller currently on top of Building 197 will be moved to the roof of the Building 199 during during the YETS
- Final connection of the ventilation to the new process equipment will take place during LS3




YETS activities: targets coupling










Status of REX/HIE ISOLDE and YETS activities:








REX Low Energy:

REXTRAP:

- During the recommissioning in June issues with the REXTRAP efficiency worsened. It was opened up by F. Wenander & team (ABP). The trap was available again for beam commissioning in July.

REXEBIS:

- Last year's severe issues with LHe boil off and quenches were adddressed during the YETS by a complete EBIS disand reassembly. A serious mechanical issue occured during work on the inner drift-tube. A swift crash repair was carried out so that the EBIS was available in time end of May for the beam commissioning of REX by OP.
- The work on EBIS paid off and it has been running well during the '23 run.










REX NC LINAC:

- REX LINAC:
 - Several issues with REX RF during the recommissioning:
- Tuner of the REX Buncher overheating: cooling water problem has been addressed.
- 7GAP1 last years instabilities were still there and not completely understood. A permanent Seismic measurment system has been installed to observe possible vibrations. The 7GAP1 instabilities limit the A/q (from 4.5) to 4.25. (No significant or explaining vibrations have been observed throughout the year).
- 7GAP1 and 7GAP3 amplifier issues were addressed
- 9GAP developed a serious vacuum leak in April which has been addressed by tightening the bolts of the structure.













HIE SC LINAC:

- In June Cavity 5 in CM1 (XLL2) quenched. Assumed pollution on the Nb layer.
- The total gradient efficiency reduced from 79% (May '23) to 76% (91.8 out of 120 MV/m).
- Cavity 2 in CM1 caused issues later during the run reducing the total gradient further.
- To reach maximum HIE energy at the end of the run, Cavity 2 and 5 were put back in action, the latter at reduced gradient

	7 9%	-> 76%	, D
A/q	Emax [Me\	Emax [Me\	//u]
2.5	11.7	11.4	
2.75	10.9	10.6	
3	10.2	9.95	
3.25	9.65	9.4	
3.5	9.15	8.9	
3.75	8.7	8.5	
4	8.3	8.1	
4.25	8	7.8	












HIE Cryo issues:

- A power cut end of June took down the cryo plant and introduced pollution in the Coldbox which limited the cooling power making it hard to keep the Cryo Modules' thermal shields at nominal temperatures.
- Another unplanned power cut in September was used by the cryo team to replace a failing heat exchanger on the compressor gearbox.
 - A very positive effect was that at the restart of the plant the process uncloggged the Coldbox from its pollution and nominal cooling power was back again.



HIE Cryo Compressor station







Operations:

- The severe issues with REX during the restart reduced the Beam Commissioning severely. Despite, first stable beam to ISS (6th July) and first physics at Miniball (19 July) could be maintained.
- The reduced time for Beam Commisioning played up throughout the whole run: No reference files could be done and became part of the setting up of the various experiments.
- Despite many issues throughout the year, HIE ISOLDE managed to deliver beam according to schedule and physics requests.

Some promissing MDs could be carried out towards the end of the ':

REX Low Energy:

 ISCOOL buncher / EBIS efficiency tests by F. Wenander: Proof of principal: triggered by EBIS the ISCOOL can send bunches through the TRAP in 'fly-through' mode. This could open the way to replace the TRAP solenoid by a doublet in case of a serious TRAP failure.

HIE Linac:

- New methods of rephasing the HIE LINAC in case of a failing or running at reduced gradient SRF cavity were tested successfully by OP. This might significantly reduce the painstaking time to rephase cavities in case of issues.





YETS '23-'24 key-dates:

- 6 Nov: End of HIE (winter) Physics

- 6 Nov – 1 Dec: HIE warm-up period including tests on the

feasibility of a GHe or LN2 system to keep the

CM's shields <100K during a compressor

station stop

- 4 Dec: (HIE) ISOLDE full stop

- 19th February 2024: Start of HIE ISOLDE HW Commissioning

- 26 Feb: All cooling water back

- 20 March – 24 April: Cyro Modules cooldown period

- 25 April – 16 May: SRF reconditioning at 4.5K

- 1 May: REXTRAP, REXEBIS & REX (RF) LINAC

ready for Beam Commissioning

- 1 May – 11 July: REX/HIE Machine Check out and Beam

Commissioning

- 13th May 2024: Start of HIE-ISOLDE Beam Commissioning

- 21st June 2024: HIE ISOLDE stable beam to exp. Stations

- 11th July 2024: Start of HIE ISOLDE Physics

