


Linear Colliders | CLIC & ILC LCA

Phase 2: Progress meeting

Agenda


- Programme check-in
- Construction LCA results
 - Injector complex - Underground
 - Tunnel service systems
 - Surface buildings
- Machine LCA preliminary results
- Niobium modelling
- AOB

Programme



- Machine component LCA
- CLIC injector complex and tunnel service systems LCA

Construction LCA results



INJECTORS TUNNELS	DRIVE BEAM INJECTORS COMPLEX							MAIN BEAM INJECTORS COMPLEX									COMMON TRANSFER TUNNEL J.P. to S.P.	FINAL TRANSFER TUNNELS ((From Separation Point))		
	LINAC	DL1	DL2	CR 1	CR 2	Transfer Lines	TT to Junction Point	Preliminary e- beam LINAC	Polarized e- source	Positron Target	Transfer Lines	e+ Pre DR	e+/- DR	SpinRotator +BC1+TD	Booster LINAC	TT to Junction Point		e- TT	e+ TT	
Length (l) m	1500 +4.8+300	227	307	292	438	518	239	400	50	50	482	384	2x433	2 x 313	500	216	277	945	1449	2196
Section (w x h) m	6 x 3	4 x 3	4 x 3	4 x 3	4 x 3	4 x 3	4 x 3	4 x 3	5 x 3	30 x 3	4 x 3	4 x 3	4 x 3	4 x 3	4 x 3	4 x 3	6 x 3	4 x 3	∅ 3.8	∅ 3.8
Surface Buildings (l x w x h) m	1800 x 30 x h 9	-	-	30x30 x h 5	30x30 x h 5	-	-	400 x 7 x h 3	Compton R 30x30x h3	Linac1+2. 30x30xh5(x2)	-	30x30 xh5(x2)	30x30 xh5(x2)	-	500 x 5 x h 3	-	Inject.Hall 30x30xh5	delta e-/e+ = 198m		

CLIC- MAIN / DRIVE BEAM INJECTORS AND EXPERIMENTAL AREA LAYOUT




GROUP : GS-SE
 CIVIL ENGINEERING
 SUPERVISOR : J.OSBORNE
 DESIGNER : P.SERAFINO



SCALE : 1/8000(A3_FORMAT) DATE : 16-MAY-2024


CLIC.CE-1.1799.0002

SIZE INDICE
 3 M




Main Beam & Drive Beam Injector Cross Sections







380 GeV Klystron Main Beam Injector Cross Sections


Section B-B



Section C-C



KLYSTRON & DRIVE BEAM



1. Only located at shaft 1,4,5,8 and 9. Can be scaled down for power requirements less than 60 Mw
2. Pumping station building still required

CLIC Drive Beam 380GeV Data hierarchy


System	Sub-system	Components	Underground / Surface	Sub-components	System	Sub-system	Components	Underground / Surface	Sub-components
CLIC 380GeV Drive Beam	Injectors Complex	Drive beam injectors complex	Underground	Linac DL1 DL2 CR1 CR1 Transfer lines TT to Junction point Access stair well every 200m for Linac Connecting structure between Linac and stairwell	Common transfer tunnel J.P. to S.P.			Underground	Transfer tunnel J.P to S.P
			Surface	Linac surface buildings CR1 halls CR2 halls CV buildings RF power distribution Drive beam CV building Drive beam Station EG Drive beam cooling tower Drive beam station ED CR1 CV building CR2 CV building				Surface	Injector hall CV buildings
		Main beam injectors complex	Underground	Preliminary e- beam LINAC Access stair well every 200m for main beam linac Connecting structure between main beam linac and stairwell Polarised e- source Positron target Transfer lines e+ pre DR e+ / e- DR SpinRotator+BC1+TD Booster LINAC Access stair well every 200m Booster linac Connecting structure between Booster linac and stairwell TT to Junction point	Final transfer tunnels (from separation point)			Underground	e- TT e- TT e+ TT
			Surface	Preliminary e- beam LINAC surface buildings Compton ring surface buildings Linac1+2 surface buildings e+ pre DR surface buildings e+ DR surface buildings e- DR surface buildings Booster LINAC surface buildings CV buildings main linac tunnel Drive beam CV building Drive beam station EG Drive beam station ED Drive beam cooling tower CV buildings booster tunnel CV buildings booster tunnel	Experimental area surface buildings layout			Surface	Site access control building Transform line CV building Control building Service office building Detector 1 Assembly hall Gas storage tank platform CV Cryo cold building Cryo warm building Central IP station EG Central IP station ED Central Area CV building Central IP Cooling tower Reception building Workshop building Survey building Gas building Electricity building
					Shafts		Surface buildings	Surface	Electricity building Workshop building Survey building Station EG Cooling Tower Central Area Station ED building Shaft access Site access control building CV building

CLIC Klystron 380GeV Data hierarchy

System	Sub-system	Components	Underground / Surface	Sub-components	System	Sub-system	Components	Underground / Surface	Sub-components
CLIC 380GeV Klystron	Injectors Complex	Main beam injectors complex	Underground	<ul style="list-style-type: none"> Preliminary e- beam LINAC Access stair well every 200m for main beam tunnel Connecting structure between main beam tunnel and stairwell Polarised e- source Positron target Transfer lines e+ pre DR e+ / e- DR SpinRotator+BC1+TD Booster LINAC Access stair well every 200m Booster linac Connecting structure between Booster linac and stairwell TT to Junction point 	Experimental area surface buildings layout			Surface	<ul style="list-style-type: none"> Site access control building Tunnel e+/e- cooling tower Tunnel e+/e- station ED Central area CV building Control building Service office building Detector 1 Assembly hall Gas storage tank platform Cryo cold building Cryo warm building Central Area station EG Central Area station ED Central Area CV building Central Area machine IP Cooling tower Reception building Workshop building Survey building Gas building Electricity building
			Surface	<ul style="list-style-type: none"> Preliminary e- beam LINAC surface buildings Compton ring surface buildings Linac1+2 surface buildings e+ pre DR surface buildings e- DR surface buildings Booster LINAC surface buildings CV buildings Booster CV buildings Main beam station EG Drive beam CV building Main beam cooling tower Main beam station ED 		Shafts	Surface buildings	Surface	<ul style="list-style-type: none"> Electricity building Workshop building Survey building Station EG Cooling Tower Central Area Station ED building Shaft access Site access control building CV building
		Common transfer tunnel J.P. to S.P.	Underground	Transfer tunnel J.P to S.P					
			Surface	<ul style="list-style-type: none"> Injector hall CV buildings 					
		Final transfer tunnels (from separation point)	Underground	<ul style="list-style-type: none"> e- TT e- TT e+ TT 					

Length of tunnels (m)

Injector Complex, Length of tunnels (m)



Injector complex - Underground

Inputs

A1-A3 Comment

Select a material type for each material.

Material	Name	Unit
Shotcrete	Concrete 20MPa CEMI (Portland cement) Global	m3
Insitu concrete	Concrete 30MPa CEMI (Portland cement) Global	m3
Precast concrete	Concrete 50MPa CEMI (Portland cement) Global	m3
Steel rebar	Reinforcing steel 80% recycled Global	kg
Steel fibre	Reinforcing steel 80% recycled Global	kg

A4 Comment

Select a transport distance for each material.

Shotcrete	50km	Locally manufactured
Insitu concrete	50km	Locally manufactured
Precast concrete	50km	Locally manufactured
Steel rebar	1500km	European manufactured
Steel fibre	1500km	European manufactured

Select a transport mode for each material.

Shotcrete	Road transport, freight lorry Global
Insitu concrete	Road transport, freight lorry Global
Precast concrete	Road transport, freight lorry Global
Steel rebar	Road transport, freight lorry Global
Steel fibre	Road transport, freight lorry Global

A5w Comment

Equation $ECF_{A5w} = WF \times (ECF_{A1-A3} + ECF_{A4} + ECF_{C2} + ECF_{C34})$

IStructE carbon guidance

Select a waste factor for each material.

Shotcrete	0.05
Insitu concrete	0.05
Precast concrete	0.05
Steel rebar	0
Steel fibre	0

Select transport distance away from site (C2)

Shotcrete	30km	Assumed
Insitu concrete	30km	Assumed
Precast concrete	30km	Assumed
Steel rebar	30km	Assumed
Steel fibre	30km	Assumed
Earthworks	20km	Assumed

Waste processing and disposal embodied carbon factor (C3 C4)

Waste factor	0.013kgCO2e/kg	IStructE carbon guidance
--------------	----------------	--------------------------

A5a Comments


Diaphragm walls, excavate, base slab, inverted U unit, backfill

Cut and cover tunnel

Electricity	22.4kWh/m3 excavation
Diesel	104.3kWh/m3 excavation


CLIC Drive Beam 380GeV

GWP (tCO₂e)



CLIC Klystron 380GeV

GWP (tCO₂e)



Tunnel service systems

Inputs

A1-A3 Comment

Select a material type for each material.

Material	Name	Unit
Steel pipe	Steel sheet RER	kg
PVC pipe	PVC RER	kg
Steel sheet	Steel sheet RER	kg
Aluminium	Aluminium, sheet Europe	kg
Cable	Cable unspecified GLO	kg

Select a material density

Steel pipe	7800	kg/m3
PVC pipe	1400	kg/m3
Steel sheet	7800	kg/m3
Aluminium	2700	kg/m3

A4 Comment

Select a transport distance for each material.

Steel pipe	1500km	European manufactured
PVC pipe	1500km	European manufactured
Steel sheet	1500km	European manufactured
Aluminium	1500km	European manufactured

Select a transport mode for each material.

Steel pipe	Road transport, freight lorry Global
PVC pipe	Road transport, freight lorry Global
Steel sheet	Road transport, freight lorry Global
Aluminium	Road transport, freight lorry Global

A5w Comment

Assume negligible as all services are manufactured to specification before transported to site.

A5a Comments


Assume installation is manual labour with minimal plant required therefore assume negligible impact.

Ref: Technical Prescriptions on Ventilation Installations - Unless otherwise approved by CERN, the contractor shall install all the instruments and accessories following the installation instructions and guidelines provided by the instrument manufacturer.

Tunnel service systems comparison



GWP (tCO₂e)

A1-A3 Tunnel service systems



CLIC Drive Beam 380GeV

GWP (tCO₂e)




Ref: CLICCE-117000007

Comments:
 50mm dia. Pipe from tunnel to drainage channel at 40m spacing
 Access dump bridge and spreader to be excluded
 Cable tray is continuous – to be updated


CLIC Klystron 380GeV

GWP (tCO₂e)




Ref: CLICCE-117100102

Comments:
 Spacing of diffusers assumed every 87m Ref: Cooling and Ventilation Studies for the CLIC pg 25. Steel unit will be assumed for diffuser.
 Assume steel unit is square for calculation
 Cable tray is continuous




ILC 250GeV

GWP (tCO₂e)



- 66 kV distribution cables
- Colling water pipes
- Fan Coil Units
- Low power and signal cables
- RF klystrons and modulators
- Electric Power Stations

Comments:
 Exclude cables (check Steffen tunnel service system data)
 No fan coil units for ILC
 Exclude ventilation
 Cable tray continuous




Surface buildings

Building typologies

8 building typologies: 3 concrete warehouse typologies, 3 steel warehouse typologies, 2 steel office typologies

archetype_ID	Building Structure	Building Typology	Age	Morphology	GFA, m ²	Floors, #	Facade, m ²	Height, m	Columns, m	Heated?
SW_nsq	Steel frame	Warehouse	New	squat	1000	1	680	6.3	176	no
SW_nst	Steel frame	Warehouse	New	stocky	1000	2	1100	13	353	yes
SW_nsl	Steel frame	Warehouse	New	slender	800	1	2880	25	578	yes
CW_nsq	Concrete	Warehouse	New	squat	1000	1	680	6.3	202	no
CW_nst	Concrete	Warehouse	New	stocky	1800	2	1350	13	403	no
CW_nsl	Concrete	Warehouse	New	slender	800	1	1040	10	245	no
SO_nst	Steel frame	Office building	New	stocky	2500	2	875	7	216	yes
SO_nsl	Steel frame	Office building	New	slender	100	1	120	3.5	32	yes




Materials and material mapping



	A1-A3 Material production	A4 Transport	A5 Waste at construction site
Material	Mapping material	Distance (km)	Waste factor
Concrete, low-strength	Concrete 20MPa CEMI (Portland cement) GLO	60	4%
Steel rebar	Reinforcing steel 80% recycled GLO	370	4.85%
Concrete, normal-strength	Concrete 30MPa CEMII/A-S (6-20% blast furnace slag) Global	60	4%
Structural steel	Reinforcing steel 60% recycled content RER	370	3%
Insulation, EPS	EPS RER	430	4%
Plastic membrane	Fleece PE RER	430	10%
Mortar	Mortar Light CH	110	13%
Door, wood	Door Wood RER	350	0%
Paint	Alkyd paint Water-based RER	470	10%
Gypsum board	Gypsum plasterboard CH	60	12.50%
Insulation, glass wool	Glass wool insulation CH	60	8%
Sandwich panel	Sandwich panel 200 mm RER	430	15%
Door, steel	Door Steel RER	350	0%
Window, triple glazed and wood-alu frame	Window wood-metal frame, triple glazed RER	380	0%
Steel sheet	Steel sheet RER	370	3.30%
Ceramic tile	Ceramic tile CH	320	10%
Vinyl flooring	PVC RER	430	10%
Cable	Cable unspecified GLO	320	1%
Air handling unit	Air handling unit 720 m³/h RER	320	1%
Duct, steel	Steel duct DN 125 mm RER	370	6%
Pipe, PE	Polyethylene pipe DN 75 mm RER	370	6%
Elevator	Elevator, hydraulic GLO	320	0%
Steel, unalloyed	Steel, unalloyed RER	320	1%
Wood, lath	Wood lath softwood CH	220	17.90%
Polyamide	Polyamide RER	430	10%
Clay brick	Clay brick RER	60	5%
Concrete block	Autoclaved aerated concrete block CH	60	7.50%
Concrete tile	Concrete tile CH	60	0%

Used blower and heat exchange unit central | 600-1200 m3/h | CH

Surface buildings carbon per typology




Surface buildings carbon per material (A1-A3)



- Concrete
- Steel
- Insulation
- Plastics
- Wood
- Electronics/equipment
- Glass
- Brick
- Aluminium
- Other


Surface buildings carbon per material (A1-A3)



Results summary

CLIC DB & CLIC KL summary

A1-A5 GWP (tCO₂e)




Phase 1 and 2 results


A1-A5 GWP (tCO₂e)

- Sum of A5a
- Sum of A5w
- Sum of A4
- Sum of A1-A3

Phase 1 results




Phase 2 results



Phase 1 and 2 results

A1-A5 GWP (tCO₂e)

A1-A5 GWP



Machine componentry

Material modelling

Example: CLIC 380GeV Klystron

A1-A3 Material production

Components	Material	Mapped material	Processing step	Origin	Note from CERN
Main linac modules klystron	Steel	Steel, stainless, type 304 Europe	Average metal working, stainless steel	Europe	high quality steel 304/316 L
Main linac modules klystron	Copper OFC	Copper, high grade Global	Average metal working, copper	Europe	
Main linac modules klystron	Aluminium	Aluminium, wrought alloy Global	Average metal working, aluminium	Europe	
Main linac modules klystron	Titanium	Titanium Global	Average metal working, metals	Europe	
Main linac modules klystron	Mild steel	Steel, unalloyed Europe	Average metal working, steel	Europe	Supports
Main beam magnets	Steel	Steel, unalloyed Europe	Average metal working, steel	Europe	Magnet steel
Main beam magnets	Copper	Copper Global	Average metal working, copper	Europe	
Main beam magnets	Mild steel	Steel, unalloyed Europe	Average metal working, steel	Europe	Supports
Modulators/klystrons/waveguides	Steel	Steel, stainless, type 304 Europe	Average metal working, stainless steel	Europe	high quality steel 304/316 L
Modulators/klystrons/waveguides	Copper	Copper Global	Average metal working, copper	Europe	only 500 t are OFC copper
Modulators/klystrons/waveguides	Copper OFC	Copper, high grade Global	Average metal working, copper	Europe	
Modulators/klystrons/waveguides	Mineral Oil	Lubricating oil Global		Europe	transformer oil for isolation
CV infrastructure klystron	Steel	Steel, unalloyed Europe	Sheet rolling, steel	Europe	water pipes and ventilation ducts
CV infrastructure klystron	Copper	Copper Global	Wire drawing, copper	Europe	magnet cables
CV infrastructure klystron	Mild steel	Steel, unalloyed Europe	Sheet rolling, steel	Europe	cable trays, sheet metal

Material modelling

A3 Waste at production site


Material	Treatment	Location
Mild steel, stainless steel	Average market for steel waste	Switzerland
Copper, Copper OFC	Average market for copper waste	Switzerland
Aluminium	Average market for aluminium waste	Switzerland
Titanium	Average market for steel waste	Switzerland
Mineral oil	Waste mineral oil	Switzerland

A4 Transport

Average distance 750 km (CERN input: 500-1000 km), truck, empty return.


Assumed EURO 6 truck, 16-32 metric ton

Material analysis, CLIC Drive Beam 380GeV




Carbon results, CLIC Drive Beam 380GeV

PRELIMINARY RESULTS




Carbon results, CLIC Drive Beam 380GeV

PRELIMINARY RESULTS




Material analysis, CLIC Klystron 380GeV




Carbon results, CLIC Klystron 380GeV

PRELIMINARY RESULTS



Carbon results, CLIC Klystron 380GeV

PRELIMINARY RESULTS



Niobium modelling




Table 2
Life cycle inventory for the production of 1 kg of niobium oxides high purity (HP Nb₂O₅) in 2017 and 2019.

Flow	Amount per kg of HP Nb ₂ O ₅ (2017)	Amount per kg of HP Nb ₂ O ₅ (2019)	Materials
Overall production inputs			
Freshwater	0.02 m ³	0.02 m ³	Water, fresh
Fuels ^a	0.80 kg	0.63 kg	Liquefied petroleum gas, Diesel, Biodiesel, Petroleum coke
Iron scrap	1.56·10 ⁻⁴ kg	0.0 kg	Iron
Electrode	0.01 kg	0.01 kg	Graphite
Electricity (renewable)	2.90 kWh	3.63 kWh	Hydro, biomass, wind
Electricity (fossil & nuclear)	1.24 kWh	0.00 kWh	Natural gas, nuclear, oil and hard coal
Specific inputs per processing unit			
Pyrochlore ore (Mining) ^b	64.84 kg	78.67 kg	Niobium
Chemicals (Concentration)	0.09 kg	0.06 kg	Flocculant, Liquid collecting reagent, Anti-foaming agent, Wetting reagent, Hydrochloric acid, Fluosilicic acid, Hydrated lime
Chemicals (Refining)	0.01 kg	0.03 kg	Activated bentonite
Charcoal (Refining) ^c	0.09 kg	0.15 kg	Charcoal residues
Chemicals (Nb oxide processing)	2.25 kg	1.35 kg	Potassium hydroxide, Sodium hydroxide, Sulfuric acid
Outputs			
High purity niobium oxide (Nb oxide processing)	1.00 kg	1.00 kg	Reference product
Aqueous waste flows (Wastewater treatment)	0.02 m ³	0.03 m ³	Wastewater
Atmospheric emissions (overall production)	2.70 kg	2.37 kg	Carbon dioxide, Particulates, Sulfur dioxide, Lead

Journal of Cleaner Production 348 (2022) 131327

Electricity, China
German process to be adapted to China

AIP Conference Proceedings 927, 179 (2007); <https://doi.org/10.1063/1.2770690>

New source:
Rangel Alves and dos Reis Coutinho, Life cycle assessment of niobium: A mining and production case study in Brazil, Minerals Engineering Volume 132, 1 March 2019, Pages 275-283

Questions/open points

- For Modulators/klystrons/waveguides of CLIC Klystron, a note in the data collection says that “only 500 t out of 5358 t are OFC copper”, the remaining amount is assumed to be standard copper. Is it correct?
- Metal materials from the database have a default recycled content, shall we assume that this applies to the machine components when material purity is not specified?
- Given the contribution to results, refine model of Copper OFC (currentecoinvent process selected: “electrorefining of copper anodes to produce high grade copper cathodes”).
- Titanium waste treatment: missing in ecoinvent
- Review material mapping assumptions
- Review Niobium assumptions and inputs/outputs quantities

Next steps

- Clarifications on tunnel service systems
- Update of carbon factors with newer SimaPro and ecoinvent database version
- Finalise summary slide deck of construction LCA results
- Continue with machine componentry LCA

ARUP