



# MAPP Electronics Status September 2024

Paul Davis


University of Alberta



# System Overview




# Hardware Requirements




|                         | Ready | MAPP<br>Required | Outrigger<br>Required |
|-------------------------|-------|------------------|-----------------------|
| PMT                     | 400   | 400              | 80                    |
| Power supply and base   | 256   | 400              | 80                    |
| Amplifier               | 51    | 50               | 10                    |
| ADC                     | 30    | 25               | 5                     |
| Motherboard             | 1     | 7                | 1*                    |
| Card cage and backplane | 1     | 1                | 0*                    |

\* Increase by 1 if not shared with MAPP


# Racks and Cabling




- Rack, cabling, networking and power supplies installed
- DAQ subrack assembled at Alberta with backplane installed
- DAQ subrack to be installed in TS2




# PMTs and HV Power supplies



- 217 of 400 PMTs installed with bases
- 256 power supplies produced.
- No high voltage outside of PMT Housing
- Base design for outrigger needs modification for different PMTs




# Analog front end/Amplifier




- 8 channels per board with programmable gain amplifier, filtering and bias supply
- 408 channels ready, enough for MAPP
- Extra channels for outrigger, spare and test setup still to be finished

# ADC



- 16 channels per board
- 480 channels produced, enough for MAPP and outrigger
- Plan to produce a few more for spares before end of YETS

# DAQ Motherboard



- 1 produced and used for software testing
- Additional 12 to be produced starting next week
- Embedded Linux now running, testing of ADCs ongoing
- Front panels need machining



# Calibration LEDs & 1-wire



- LEDs already installed on scintillator
- Cable needs to be installed
- No integrated pulser produced yet but can use an external pulser triggered by DAQ
- 1wire temperature boards ready for installation

# Schedule



**On track to have 200 Channels running at end of TS2, remainder to be operational this winter**

## **Tasks to complete before TS2**

- Finish 3 more motherboards
- Machine front panels
- Complete software and testing
- Make 1-wire temperature cables
- Update Outrigger base/power supply design for outrigger so production can be started

## **Tasks to complete at TS2**

- Install card cage in rack
- Wire up power supplies to rack
- Install DAQ modules
- Connect PMTs to DAQ modules (cables already installed\*)
- Connect Ethernet to DAQ modules
- Install 1-wire temperature sensors