



LQXFA/B02 Documentation

**Jamie Blowers (AUP), Hector Garcia Gavela (CERN),
Gorana Prica (CERN)**

01.11.2024 – AUP-CERN Meeting

2nd Cryoassembly built by AUP (LQXFA/B02)

- HCQQXF_S002-FL000002 - Cryostat standard section type QQXF_SC for Q1/Q3 cryostats
 - HCLMQXFA001-FL000002 - Cold Mass Assembly for Single Aperture (150mm) with MQXFA Quadrupole
 - HCMQXFAS001-LB000003 - 150mm Single Aperture Nb3Sn Magnet Series (Q1,Q3)
 - HCMQXFAC001-BL000006 - Coil
 - HCMQXFAC002-LB000022 - Cable
 - HCMQXFAC19-WS000006 - OUTER QUENCH HEATER MQXFA PRESERIES
 - HCMQXFAC001-BL000008 - Coil
 - HCMQXFAC002-LB000025 - Cable
 - HCMQXFAC19-WS000006 - OUTER QUENCH HEATER MQXFA PRESERIES
 - HCMQXFAC001-FL000015 - Coil
 - HCMQXFAC002-LB000015 - Cable
 - HCMQXFAC19-WS000006 - OUTER QUENCH HEATER MQXFA PRESERIES
 - HCMQXFAC001-FL000016 - Coil
 - HCMQXFAS002-LB000003 - Shell
 - HCMQXFAS003-LB000003 - Yoke
 - HCMQXFAS004-LB000003 - Collars
 - HCMQXFAS005-LB000003 - Loadpads
 - HCMQXFAS006-LB000003 - Master Keys
 - HCMQXFAS001-LB000004 - 150mm Single Aperture Nb3Sn Magnet Series (Q1,Q3)
 - HCMQXFAC001-FL000010 - Coil
 - HCMQXFAC001-FL000019 - Coil
 - HCMQXFAC001-FL000022 - Coil
 - HCMQXFAC001-FL000023 - Coil
 - HCMQXFAC002-LB000035 - Cable
 - HCMQXFAC008-LB000001 - Stainless Steel for Cable
 - HCMQXFAC19-WS000001 - OUTER QUENCH HEATER MQXFA
 - HCMQXFAS002-LB000004 - Shell
 - HCMQXFAS003-LB000004 - Yoke
 - HCMQXFAS004-LB000004 - Collars
 - HCMQXFAS005-LB000004 - Loadpads
 - HCMQXFAS006-LB000004 - Master Keys
 - HCLMQXF_S002-11002057 - MQXF - FLAT END COVER MONOBLOC
 - HCLMQXF_S002-11002058 - MQXF - FLAT END COVER MONOBLOC
 - HCQITESCXT-CR111503 - Cryo Thermometer
 - HCQITESCXT-CR111504 - Cryo Thermometer
 - HCQITESCXT-CR111505 - Cryo Thermometer
 - HCQITESCXT-CR111506 - Cryo Thermometer

Cold Mass LMQXFA02 / CM02 (HCLMQXFA002-FL000002)

Magnet MQXFA05 (HCMQXFA001-LB000003)

Magnet MQXFA06 (HCMQXFA001-LB000004)



MQXFA Magnet



Cold Mass Assembly

Cryo-Assembly



Magnets – MQXFA05 and MQXFA06

Equipment Identifier: HCMQXFAS001-LB000003
 Other Identifier: MQXFA05
 Description: 150mm Single Aperture Nb3Sn Magnet Series (Q1,Q3)

Main Made of Equipment data Manufacturing Operation Non-conformities Documents History Map

Actions: Add extra step

Workflow Diagram
No workflow diagram is defined for this equipment

| Workflow Steps | | | | | | |
|----------------|------|------------|-------------------------------------|----------|--------|-----|
| Step # | IR/E | Other name | Description | Status | Result | INC |
| 5 | | | Coil Selection Review (*) | Done | Ok | |
| 7 | | | Hold Point by CERN | Accepted | Ok | |
| 10 | | | Half-Yoke Stacks Assembly (*) | Done | Ok | |
| 15 | | | Shell Instrumentation (*) | Done | Ok | |
| 20 | | | Shell-Yoke Assembly (*) | Done | Ok | |
| 23 | | | Shimming Plan Review | Done | Ok | |
| 25 | | | Load Pad Pre-Stack (*) | Done | Ok | |
| 30 | | | Dressed Coil (*) | Done | Ok | |
| 35 | | | Pad Collar Assembly (*) | Done | Ok | |
| 40 | | | Coil Pack Subassembly (*) | Done | Ok | |
| 45 | | | Coil Pack Electrical Tests (*) | Done | Ok | |
| 50 | | | Coil Pack Magnetic Measurements (*) | Done | Ok | |
| 53 | | | Hold Point by CERN | Accepted | Ok | |
| 65 | | | Axial Rods Instrumentation (*) | Done | Ok | |
| 70 | | | MQXFA Integration and Loading (*) | Done | Ok | |
| 75 | | | Post-Loading Electrical QC (*) | Done | Ok | |
| 80 | | | Magnetic Measurements (*) | Done | Ok | |
| 85 | | | Splice Box Assembly (*) | Done | Ok | |
| 95 | | | Final Electrical Tests (*) | Done | Ok | |
| 100 | | | Preparation for Shipping (*) | Done | Ok | |
| 110 | | | Vertical Test | Done | Ok | |
| 120 | | | Endurance Test (*) | Done | Ok | |

Equipment Identifier: HCMQXFAS001-LB000004
 Other Identifier: MQXFA06
 Description: 150mm Single Aperture Nb3Sn Magnet Series (Q1,Q3)

Main Made of Equipment data Manufacturing Operation Non-conformities Documents History Map

Actions: Add extra step

Workflow Diagram
No workflow diagram is defined for this equipment

| Workflow Steps | | | | | | |
|----------------|------|------------|-------------------------------------|----------|--------|-----|
| Step # | IR/E | Other name | Description | Status | Result | INC |
| 5 | | | Coil Selection Review | Done | Ok | |
| 7 | | | Hold Point by CERN | Accepted | Ok | |
| 10 | | | Half-Yoke Stacks Assembly (*) | Done | Ok | |
| 15 | | | Shell Instrumentation (*) | Done | Ok | |
| 20 | | | Shell-Yoke Assembly (*) | Done | Ok | |
| 23 | | | Shimming Plan Review | Done | Ok | |
| 25 | | | Load Pad Pre-Stack (*) | Done | Ok | |
| 30 | | | Dressed Coil (*) | Done | Ok | |
| 35 | | | Pad Collar Assembly (*) | Done | Ok | |
| 40 | | | Coil Pack Subassembly (*) | Done | Ok | |
| 45 | | | Coil Pack Electrical Tests (*) | Done | Ok | |
| 50 | | | Coil Pack Magnetic Measurements (*) | Done | Ok | |
| 53 | | | Hold Point by CERN | Accepted | Ok | |
| 65 | | | Axial Rods Instrumentation (*) | Done | Ok | |
| 70 | | | MQXFA Integration and Loading (*) | Done | Ok | |
| 75 | | | Post-Loading Electrical QC (*) | Done | Ok | |
| 80 | | | Magnetic Measurements (*) | Done | Ok | |
| 85 | | | Splice Box Assembly (*) | Done | Ok | |
| 95 | | | Final Electrical Tests (*) | Done | Ok | |
| 100 | | | Preparation for Shipping (*) | Done | Ok | |
| 110 | | | Vertical Test | Done | Ok | |

- Documentation related to MQXFA05 and MQXF06 (including cables and coils) is complete and released
- During the Coil Selection Review (1st step of the workflow), the data of the coils is assessed and validated prior to starting the magnet manufacturing (Hold Point by CERN): [EDMS 2444265](#) (Coil Selection Review MQXFA06) and [EDMS 2350172](#) (Coil Selection Review MQXFA05)

Cold mass – LMQXFA02

Equipment Identifier: HCLMQXFA001-FL000002
Other Identifier: LMQXFA02
Description: Cold Mass Assembly for Single Aperture (150mm) with MQXFA Quadrupole

Main Made of Equipment data **Manufacturing** Operation Non-conformities Documents History Map

Actions: Add extra step

Workflow Diagram
No workflow diagram is defined for this equipment

Workflow Steps

| Step | [R/E] | Other name | Description | Status | Result | NC | Last Repeated |
|------|-------|------------|---|--------|--------|----|---------------|
| 10 | | | Hold Point by CERN | Done | Ok | | |
| 11 | | | Magnets approved for coldmass assembly (pending incoming inspection at FNAL) | Done | Ok | | |
| 20 | | | Kit components for CM assembly | Done | Ok | | |
| 30 | | | Assemble Local and Through Buses | Done | Ok | | |
| 40 | | | Magnet Selection & Receiving Inspection | Done | Ok | | |
| 50 | | | Install tack blocks and welding backing strips | Done | Ok | | |
| 60 | | | Position magnets onto CM alignment tooling, complete survey and warm magnetic mea | Done | Ok | | |
| 70 | | | Bus & Instrumentation Assembly | Done | Ok | | |
| 80 | | | Perform electrical inspection of magnets, CLIQ leads, and trim leads | Done | Ok | | |
| 90 | | | Insert the heat exchangers | Done | Ok | | |
| 100 | | | Beam Tube Insertion | Done | Ok | | |
| 110 | | | Shell Installation | Done | Ok | | |
| 120 | | | End Cover Installation | Done | Ok | | |
| 130 | | | Final Assembly | Done | Ok | | |
| 140 | | | Install Lower Plates (Saddles) | Done | Ok | | |
| 150 | | | Complete full electrical inspection | Done | Ok | | |
| 160 | | | Perform Ultrasonic Testing of pressure boundary welds | Done | Ok | | |
| 170 | | | Perform pressure test and leak check | Done | Ok | | |
| 180 | | | Weigh the Cold Mass | Done | Ok | | |
| 190 | | | Review of all data | Done | Ok | | |

- Documentation related to **CM02** is **complete** and mostly released with a few exceptions:
 - Position magnets onto CM alignment tooling, complete survey and warm magnetic mea - HCLMQXFA001-FL000002 – [EDMS 3126405](#)
 - Alignment report after End Cover Installation – [EDMS 3126445](#)
 - Final Assembly Alignment – [EDMS 3126433](#)Alignment data & reports have been discussed by both teams. They are under final check by CERN colleagues.
- As requested and agreed in [CA01 review](#), held in Oct'23, most of the cold mass manufacturing data has been provided **prior to starting** the horizontal test (**Thanks**)

Cryo-assembly Standard Section – LQXFA02

Equipment Identifier: HCQQXF_SC002-FL000002
Other Identifier: CA02
Description: Cryostat standard section type QQXF_SC for Q1/Q3 cryostats

| Main | Made of | Equipment data | Manufacturing | Operation | Non-conformities | Documents | History | Map |
|---|--|----------------|---------------|-----------|------------------|-----------|---------|-----|
| Actions : Edit View summary | | | | | | | | |
| Physical | | | | | | | | |
| Manufacturer | FERMILAB | | | | | | | |
| Resp. Technique | | | | | | | | |
| Status | Manufacturing | | | | | | | |
| Other Identifier | CA02 | | | | | | | |
| Parent Equipment | | | | | | | | |
| Parent Slot | | | | | | | | |
| Location | | | | | | | | |
| State | Good | Service Unit | HL-WP3-MQXFA | | | | | |
| Safety | | | | | | | | |
| RP Classification | | | | | | | | |
| Comments | | | | | | | | |
| Design | | | | | | | | |
| Item in ABS | ▶ Cryostat standard section type QQXF_SC for Q1/Q3 cryostats (ver.0) | | | | | | | |
| Audit | | | | | | | | |
| Created on | 2019-10-02 | by | BEALMEID | | | | | |
| Last modified on | 2024-10-30 | by | HGARCIA | | | | | |
| Responsible | | | | | | | | |

- **Documentation** related to CA02 is still being uploaded (alignment report is there, RT report,

What's missing:

- Assembly documentation for AUP Q1/Q3 cryoassembly 02 - HCQQXF_SC002-FL000002, including the traveller, parts used, assembly procedure filled in, dimensional inspection report, etc.)
- Weld map/Welding book
- Combined Pressure & Leak Test report
- Horizontal Cold Test Report
- DRs

This is to be provided asap – We still have time to look through and provide feedback prior to shipment.

Main Nonconformities

- Total of ~150 AUP-internal Discrepancy/Nonconformance reports issued (associated to cables, coils, magnets, cold mass and cryostat for CA02); most were minor and handled within AUP (level 1 or 2)
- Only 1 critical Nonconformity related to this Cryo-assembly.
 - **EDMS 3024619** : **CM02 Instrumentation Wire Damage and Repair** ;
Repair performed by AUP and NCR was closed

However, recently, another NC became critical due to schedule constraints for shipment **EDMS 3153512** - LQXFA/B-02 IFS Warm Head Misalignment – Pressure weld for which CERN HSE clearance is required. Following the distribution of the NCR, CERN provided feedback (HSE and WP3), and 2 dedicated meetings were organized. A FEA was performed by AUP, which shows a safety margin of almost a factor of 2 wrt Pressure at Operation (20 bar).

The take away message is that these type of NCs are to be communicated timely as HSE (Notified Body for WP3 pressure equipment) needs to be in the loop – Lesson learned for the future

Deviation Request

- No **Deviation Requests** have been issued in the framework of CA02

Miscellaneous

- In-track documentation file prepared by Gorana Prica, which is timely shared with WP3 and AUP, is proven to be very helpful to keep track of MTF status (documentation and steps) and easily spot what's missing
- Regular QA meetings between both teams and dedicated technical meetings with tehcnial experts (i.e. alignment) are very much helpful to discuss an agree on actions.

| Asset name | 150mm Single Aperture Nb3Sn Magnet Series (Q1.Q3) | |
|---|---|---------------------|
| Asset no. | HCMQXFA001-LB000003 | HCMQXFA001-LB000004 |
| Steps | Status | Status |
| Coil Selection Review (*) | Done | Done |
| Hold Point by CERN | Accepted | Accepted |
| Half-Yoke Stacks Assembly (*) | Done | Done |
| Shell Instrumentation (*) | Done | Done |
| Shell-Yoke Assembly (*) | Done | Done |
| Shimming Plan Review | Done | Done |
| Load Pad Pre-Stack (*) | Done | Done |
| Dressed Coil (*) | Done | Done |
| Pad Collar Assembly (*) | Done | Done |
| Coil Pack Subassembly (*) | Done | Done |
| Coil Pack Electrical Tests (*) | Done | Done |
| Coil Pack Magnetic Measurements (*) | Done | Done |
| Hold Point by CERN | Accepted | Accepted |
| Axial Rods Instrumentation (*) | Done | Done |
| MQXFA Integration and Loading (*) | Done | Done |
| Post-Loading Electrical QC (*) | Done | Done |
| Magnetic Measurements (*) | Done | Done |
| Splice Box Assembly (*) | Done | Done |
| Final Electrical Tests (*) | Done | Done |
| Preparation for Shipping (*) | Done | Done |
| Vertical Test | Done | Done |
| Endurance Test (*) | Done | - |
| Documentation | yes | Status |
| Deviation requests | yes | yes |
| Engineering change notes | yes | yes |
| Coil Acceptance Review Report | yes | yes |
| Shell Instrumentation Verification sheet | yes | yes |
| Shell-Yoke Assembly Verification sheet | yes | yes |
| Dressed Coil Verification sheet | yes | yes |
| Pad Collar Assembly Verification sheet | yes | yes |
| Coil Pack Electrical Tests | yes | yes |
| Axial Rods Instrumentation Verification sheet | yes | yes |
| MQXFA Integration and Loading | yes | yes |
| Magnetic Measurements | yes | yes |
| Splice Box Assembly | yes | yes |
| Final Electrical Tests | yes | yes |
| Quality Manufacturing and Inspection Plan - MQXFA | yes | yes |
| Preparation for Shipping | yes | yes |
| Structure & Shims Review | yes | yes |
| Quadrupole Fabrication Report | yes | yes |
| MQXFA Vertical Testing Interface Traveler | yes | yes, but in work |
| Vertical Test | yes | yes |
| MQXFA Incoming Inspection and QA Traveler | yes | yes |
| Coil Pack Magnetic Measurements | yes | yes |
| Half-Yoke Stacks Assembly | yes | yes |
| Load Pad Pre-Stack | yes | yes |
| Endurance Test | yes | - |
| Coil Pack Subassembly | yes | yes |
| Post-Loading Electrical QC | yes | yes |
| NCRs | Status | Status |
| | closed | closed |
| Responsible | LAWRENCE BERKELEY | LAWRENCE BERKELEY |
| Asset name | Coil | |
| Asset no. | HCMQXFA001-BL000006 | HCMQXFA001-BL000008 |
| Steps | Status | Status |
| Cable Review data from LBNL (*) | Done | Done |
| Parts Supplied by FNAL to BNL | Done | Done |
| Preparation Winding & Curing (*) | Done | Done |
| Winding & Curing (*) | Done | Done |
| Preparation Reaction (*) | Done | Done |
| Reaction (*) | Done | Done |
| Preparation Impregnation (*) | Done | Done |
| Splice/Epoxy Impregnation (*) | Done | Done |
| Coil CMM measurements | Done | Done |
| Electrical Testing (*) | Done | Done |
| Electrical ID | Done | Done |
| Shipping to LBNL (*) | Done | Done |

| Asset name | Cold Mass Assembly for Single Aperture | |
|--|--|--|
| Asset no. | HCLMQXFA01-FL000002 | |
| Steps | Documentation | |
| Hold Point by CERN | Done | NCRs |
| | Done | Hold Point CM2: Review documentation |
| Magnets approved for coldmass assembly (per) | Done | |
| Kit components for CM assembly | Done | Kit components for CM assembly |
| Assemble Local and Through Buses | Done | |
| Magnet Selection & Receiving Inspection | Done | |
| Install tack blocks and welding backing strips | Done | |
| Position magnets onto CM alignment tooling.com | Done | Position magnets onto CM alignment tooling, complete survey and warm magnetic mea. Magnets 05 and 06 SSW results - LMQXFA02 |
| Bus & Instrumentation Assembly | Done | LHC-LMQXFA-QN-0026 - DR - 13115 Bus Assembly Inspection |
| Perform electrical inspection of magnets, CLIQ leads | Done | Perform electrical inspection of magnets, CLIQ leads, and trim leads |
| Insert the heat exchangers | Done | Electrical inspection after insert the heat exchangers |
| Beam Tube Insertion | Done | LHC-LMQXFA-QN-0025 - DR - 13097 cut pre series voltage tap wires on return end of 8 side magnet 06 |
| Shell Installation | Done | Electrical check before/after Beam Tube Insertion; Alignment data LMQXFA02 prior to NDE |
| End Cover Installation | Done | Alignment report after End Cover Installation; Electrical Test after End Cover Installation; Electrical Test prior to End Cover Installation |
| Final Assembly | Done | Final Assembly Alignment; Final Assembly |
| Trim Cover (Pins) Buddies | Done | |
| Complete full electrical inspection | Done | Complete full electrical inspection |
| Perform Ultrasonic Testing of pressure boundary | Done | Perform Ultrasonic Testing of pressure boundary welds |
| Perform pressure test and leak check | Done | LHC-LMQXFA-QN-0027 - DR 13659 for calibration of pressure gauge |
| Weigh the Cold Mass | Done | |
| Review of all data | Done | LMQXFA02 Cold Mass Assembly Traveler |

Conclusions (and lessons learned)

- **Intermediate steps for revision** of documentation is proven to be **effective (coils, magnets, cold mass)** and **avoid unnecessary overload** to everyone **at the end of the production**
- Improvement for Cold Mass documentation – Shared prior to cold test (We already look forward to CM03)
- **Timely issuing of critical NCRs** to trigger the **discussions** and the **formal approval process**. We sometimes need **external colleagues** to **WP3** (or even **the Project**) to **give feedback** and **grant concessions**
- **Documentation is in good shape for CA02** and **main subassemblies** but **still not completed**
- **All critical NCRs are closed or about to be** (misalignment of the **IFS head**)



***Looking forward to receiving CA02 at
CERN***

Main Nonconformities

- Total of ~150 AUP-internal Discrepancy/Nonconformance reports issued (integrated for cables, coils, magnets, cold mass and cryo-assembly CA02); most were minor and handled within AUP (level 1 or 2)
- Only 1 critical Nonconformity related to this Cryo-assembly.
 - [EDMS 2515070](#): "nodal" distance between two magnets out of spec; NCR accepted and **closed with warnings** – **Decision to wait for the results of CM02 before changing the acceptance criteria**
 - [EDMS 2905753](#): leak check of CM in the CA was not able to achieve necessary background to verify spec; NCR has been accepted by WP3 and CERN TE-VSC – Waiting for final approval from TE DH and HL PL (already given offline), will be **closed with warnings** – **Results of the Leak Test to be done at CERN after phase II cryostating shall be added to this NCR. Leak Test procedure to be shared with CERN/TE-VSC before the next test and results to be immediately share with CERN/TE-VSC for validation. OK for installation in the IT String**
 - [EDMS 2937955](#): VT EE152 is open; NCR under review. **Suggestion from TE-MPE to disconnect VT EE152 completely at the IFS, and use VT EE151 instead (bridge at IFS). To be closed with warning adding this remark and also adding preventive actions**
 - [EDMS 2769128](#) and [2883868](#): two QH failures; NCR under review – **OK for installation in the IT String. The NC shall be repaired via a disassembly of the cold mass and (if needed) a magnet replacement prior to installing the machine (or to be considered as spare)**