

FCC-ee Pre-Injector study coordination meeting #20

P. Craievich – 05.12.2024

Agenda

- WP0 - General information (P. Craievich)
- HE Linac to Booster ring (LTB) transfer line (P. Arrutia)
- WP1 - e⁺/e⁻ Injector Linacs: electron-, positron- and HE-linac (A. Grudiev)
- WP3 - Positron source and capture system (I. Chaikovska)
- WP4 - DR at 2.86 GeV: status and outlook (A. De Santis)
- WP6 - P-cubed experiment at PSI (R. Zennaro)
- WP6 - Target development at CERN (J.-L. Grenard)

SAC meeting, 18-20 November 2024

- Slides on the Indico.
- Green light to proceed with the FS report, slides are also the guideline for the FS report
- Some topics discussed during SAC:
 - Length of injector and DR siting, length for FS report is 1.2 km. Further discussion in post-FS.
 - Compensation scheme for beam loading and rf pulse shape with 'golden' pulse. Well received.
 - DA at the injection into the booster: this point should be further explored. Input ('real') distribution from injector for booster simulations.
 - Place the HE Compressor (HEC) just before booster injection to control parameter changes in the TL and eventually use R56 of the transfer line. Decision: The HEC remains at the HE linac end for the FS report.
 - Iryna's statement on positron source: "we expect the **positron flux to be twice** the current world record of SLC". Comment: however, it remains one of the most challenging parameters for the project (Paolo: together with the overall transmission efficiency).
 - DR: positron acceptance should be included in the FS report. Strong impact on the overall positron production. Presently we have a margin of ~ 2.5 on the positron production.

Final Report of the FCC Feasibility Study

Volume 2: Accelerators, TI and Safety

IV, Chapter 7: Injector complex

Submission Timeline for Vol. 2

- First draft by 20.12.2024
- Submission to FCC (main) editors by 3.2.2025
- Submission to Directorate by 25.2.2025
- Collect comments by Directorate by 7.3.2025
- Finalize volumes for publication/submission to European Strategy by 17.3.2025
- Circulate to editors for any final remarks by 24.3.2025
- [Submit to the European Strategy Update: 31.3.2025](#)

Contents

1	FCC-ee Injector Complex	3
1.1	Injector overview - Paolo	3
1.2	Electron source - Steffen	5
1.3	Electron linac - Alexej	6
1.3.1	Beam dynamics - Simona	6
1.3.2	RF design - Adnan, Alexej	9
1.3.3	RF module, cost and power - Jean-Yves	9
1.4	Positron source and linac - Iryna/Alexej	11
1.4.1	Positron linac - Alexej	13
1.4.2	PSI Positron Production (P ³) Project - Paolo	15
1.5	Damping ring, bunch compressor and transfer lines - Catia/Antonio	16
1.6	High-Energy (HE) linac and Energy Compressor (EC) - Alexej	21
1.6.1	Beam dynamics - Simona	21
1.6.2	RF design - Adnan, Alexej	24
1.6.3	RF module and linac layout, cost and power - Jean-Yves	24
1.7	HE Linac to Booster ring (LTB) transfer line - Wolfgang	26
1.8	Availability - Paolo	30
1.9	Technical infrastructure - Jean-Paul/Paolo	30
1.9.1	Linacs	31
1.9.2	Damping ring	31
1.10	Civil engineering - Tim	31
1.10.1	High-Energy LINAC	31
1.10.2	Transfer Tunnel	33
1.11	Ongoing studies and possible upgrades - Paolo	35


Other documents to be submitted

- Risk management
 - Excel file (for the [risk register](#)) with the identified risks related to the injector complex including proposal for mitigation measures for further discussions.
 - First draft submitted.
- Update of the cost estimate, with a view of reducing the uncertainty level [from cost class 4 to cost class 3](#), when relevant;
 - First draft almost ready, to be submitted in the next days.
- Environment aspect report for the FS also needs to feature a chapter describing the injector complex
 - Report for non-technical readers and authorities
 - [not started yet](#)

Transfer Tunnels

OPTION 3

CONSTRUCTION OF NEW SHAFT
TOTAL TUNNEL LENGTH = 5560 m.



- The injection tunnels will have a total length of 5560m
- A symmetrical arrangement for the clockwise and anticlockwise injection is planned.
- A new shaft on the Preveessin site will be used to construct the injection line tunnels.

Courtesy of Tim Watson and Wolfgang Bartmann (SAC meeting)

Recap: Collider and booster parameters related to the Injector

Sources: C. Carli, SAC meeting (Nov 2024) and H. Bartosik, Other Science Opportunities at the FCC-ee (Nov 2024)

Running mode	Z	W	ZH	tt bar	Unit
Number bunches in collider	11200	1856	300	64	
Nominal bunch charge in collider	34.40	22.08	27.04	23.68	nC
Allowable charge imbalance	5	3	3	3	%
Booster cycle/number of bunches	10x1120	2x928	1x300	1x64	
Injector duty cycle	73%	40%	19%	5%	
Max injected bunch charge	3.43	1.6	1.6	1.6	nC
Number of bunches	4	4	2	2	
Linac rep. rate	100	100	50	50	Hz
Bunch spacing	25				ns
Beam energy at BR	20				GeV
Norm. emittance (x, y) (rms) (BR)	<20,2				mm mrad
Bunch length (rms) (BR)	~4				mm
Energy spread (rms) (BR)	~0.1				%

Open questions for the post-FS

- **Working RF frequency for the linacs (from 2.8 GHz to 3 GHz):** The power source (klystron) with a commercial S-band frequency can be used if slightly different time separations (presently around 25 ns) between bunches in the injector and booster can be accepted, otherwise, the klystron should be slightly tuned, e.g., from ~2999 to ~3006 MHz.
- **Positron capture and linac (from 2.0 GHz to commercial rf frequency):** New optimization using commercial frequencies will be performed. Some options to be discussed, i.e., an option could be the re-use low-temperature SC solenoids around the rf structures (also a reduction in energy consumption, currently 4-5MW!) or recovery the yield increasing the drive beam energy (new layout is flexible for this) or using 1.5 GHz frequency for capture rf structures
 - o Optimization MUST include dynamic acceptance and aperture in the DR! Start-to-end simulations from target to DR.
- **Reliability and availability** of the injector complex to be estimated based on high-power rf test on rf prototypes.
- **Photocathode RF gun (electron source) for collider top-up operation:** some options under discussion between PSI and CERN for the bunch-by-bunch charge variation (4 bunches at 100 Hz) changing the laser intensity on the photocathode
 - o DR for electrons → can we exclude the use of another type of electron sources and intensity modulation schemes?
- **Polarized positrons (and electrons) from the injector.** Impact on the present layout, i.e., dedicated DR?, OR polarized electron source?

CHART Scientific Report (Final Report for Phase 2)

FCC-ee Injector Study and the P³ Project at PSI

PSI:

P. Craievich, B. Auchmann, I. M. Besana, S. Bettoni, H.H. Braun, M. Duda, R. Fortunati, H. Garcia-Rodrigues, D. Hauenstein, E. Ismaili, R. Ischebeck, P. Juranic, J. Kosse, F. Marcellini, U Michlmayr, G. L. Orlandi, M. Pedrozzi, J.-Y. Raguin, S. Reiche, R. Rotundo, S. Sanfilippo, M. Schär, M. Seidel, N. Strohmaier, N. Vallis, M. Zykova, R. Zennaro

CERN:

A. Grudiev, W. Bartmann, H. Bartosik, M. Benedikt, M. Calviani, S. Doebert, Y. Dutheil, J. L. Grenard, B. Humann, A. Kurtulus, A. Latina, A. Lechner, R. Mena Andrade, A. Perillo Marcone, K. Oide, Y. Zhao, T. P. Watson, F. Zimmermann, Z. Vostrel

CNRS-IJCLab:

I. Chaikovska, F. Alharthi, R. Chehab, V. Mytrochenko, Y. Wang

INFN-LNF:


C. Milardi, A. De Santis, O. Etisken, S. Spampinati

SLAC: T. Raubenheimer

KEK: Y. Enomoto, K. Furukawa



28 October 2024



This work was done under the auspices of CHART (Swiss Accelerator Research and Technology) Collaboration, <https://chart.ch> - **CHART Scientific Report:** <https://chart.ch/reports/>

FCCIS: 'This project has received funding from the European Union's Horizon 2020 research and innovation programme under the European Union's Horizon 2020 research and innovation programme under grant agreement No 951754.'

Post-FS: CHART 2025-2028

FCC-ee Injector: Technical Design Report, 2025-2028:

- Following the completion of the Feasibility Study phase (March 2025), a preliminary technical design report (**pre-TDR**) will be produced by mid-2027.
- The objective of the pre-TDR is to provide detailed specifications for the accelerator and technical infrastructure requirements necessary for the initial phase of the civil engineering (CE) design.
- By the end of 2028, the final Technical Design Report (TDR) for both the accelerator and the technical infrastructure will have been completed.

Injector Project schedule (as proposed by Michael Benedikt in preliminary discussion)

- Start 2028 – end 2030 CE design and tendering (3 years)
- Start 2029 – end 2031 Accelerator engineering and technical infrastructure designs
- Start 2030 – end 2033 Civil construction (4 years)
- Start 2031 – end 2040 Component production (assuming similar production rates for RF structures as for SwissFEL)
- Start 2034 – end 2036 Technical infrastructure installation
- Start 2035 – end 2040 Component installation and testing
- Start 2042 beam commissioning

Work packages and tasks	Lead	Collab.	2025				2026				2027				2028			
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
WP0 Coordination and TDR drafting	PSI/CERN	all																1
WP1 Electron source	PSI	CERN																
WP1.1 Design (RF vs DC gun)	CERN	PSI																
WP1.2 Photocathode RF gun test stand	PSI																	
WP1.3 Photocathode development	PSI	CERN																
WP1.4 Commissioning and measurements	PSI	CERN																2
WP2 Electron and positron linac	CERN	PSI/UCLab																
WP2.1 Electron linac	CERN	PSI																
WP2.1.1 RF structure design	CERN	PSI																
WP2.1.2 Mechanical design and fabrication	PSI	CERN																
WP2.1.3 Design and fabrication of the pulse compr.	PSI	CERN																
WP2.1.4 S-band test stand	CERN																	
WP2.1.5 Klystron/modulator procurement	CERN																	
WP2.1.6 High power test	CERN	PSI																3
WP2.2 Positron linac	CERN	PSI																
WP2.2.1 RF structure design	CERN	PSI																
WP2.2.2 Mechanical design and fabrication	PSI	CERN																
WP2.2.3 Design and fabrication of the solenoids	PSI																	
WP2.2.4 High power test	CERN	PSI																4
WP3 Positron source and capture system	UCLab	PSI/CERN																
WP3.1 Beam dynamics studies and specifications	UCLab	PSI/CERN																
WP3.2 Design and integration of positron target area	CERN	UCLab/PSI																
WP3.3 P-cubed experiment	PSI	CERN/UCLab																
WP4 Damping ring, injection and extraction lines	INFN	PSI/CERN																
WP4.1 Damping ring	INFN	PSI/CERN																
WP4.2 Injection and extraction transfer lines	INFN	CERN																
WP5 Civil engineering (CE)	CERN	PSI																
WP6 Technical infrastructures (TI)	CERN	PSI																
WP7 Technical system interfaces and integration in CERN environment	CERN	PSI/INFN																
WP8 International collaborations	PSI	all																

Main topics (under discussion):

- Drafting of the TDR
- Proof of principle for the electron source
- Prototype of the RF structures (BDR)
- High power test with power source
- Positron linac at 3 GHz
- Perform the p-cubed experiment
- Design of the DR
- Technical system interfaces and integration in the CERN environment

Goals:

- Industrialization process for linac production (~ 450 rf structures)
- Start CE design in 2028 (pre-TDR by 2027)
- Final TDR by 2028

Deliverable:	Milestones:		
1 TDR ready	1 Pre-TDR (ready to start CE design)	4 BDRs defined for positron linac	7 Damping ring and transfer
	2 Top-up scheme demonstrated	5 Baseline for capture system	
	3 BDR defined for electron linac	6 Positron source with conventional target demonstrated	

Any question?

