

Supply contract for radiation resistant cables Strategy Update DR -10598714 IT 5062/EN

EN-EL - Adya ULUWITA, Julien EMONDS-ALT

Summary

☐ Strategy Update based on firm answers

☐ Tender document status

■ Next steps



Strategy Update based on Firms Answers

Summary of meetings with Suppliers (Axon, Heatsense and Allectra)

Suppliers	Lead Times	Minimum Quantity	Adjudication Per Type	Connector Manufacturing	Category (2/3)	240mm ² Power Cable Manufacturing
Heatsense	2 weeks if cable types in stock or 8 weeks if produced new	depends on the cable type but 500m was discussed	Yes	No (Subcontracts)	2,3	No
Allectra	2 weeks if cable types in stock or 8-10 weeks if produced new	depends on the cable type again but 500m-1000m was discussed	Yes	No	3 (cat.2 not possible)	No (max 6 mm equivalent to ~25 mm2)
Axon	2/3 weeks if cable types in stock or 8-10 weeks if produced new	depends on the cable type but 100-500m was deemed possible	Yes	Yes	2,3	No

- The strategy defined at the kick-off meeting can be confirmed:
 - Adjudication per type
 - ❖ 500 m MOQ (Axon 100m)
 - Signal cables only
 - Cat.2 and Cat.3
 - 10 week lead time
 - Added connector as an option





Tender documents status

- Technical Specification
 - Invitation to Tender: IT-5062/EN draft documents can be found here
 - Connector included as option
 - Annex
 - CTS Done [SCE-SSC]
 - Cat 2/3 is strictly identical to Cat1 Spec except that Radiation resistant requirement is added.
 - Annex A → F (Radiation Req, Fire Requirement, Cable Marking, Testing, Logistics, Marking + Colours) Done
 [SCE-SSC, HSE OHS, IPT-PI]
 - Annex G Optional Connectors Ongoing [EN-EL]
 - Connector types to include as an option:
 - <u>1HVPF</u> (SCEM 09.41.25.130.5) Used in CBH50
 - 19BSFB (SCEM 09.31.05.152.6) Used in NE18
 - *12SPMBS Used in SVA3
- Tender Form
 - Created
 - Annex
 - Annex 1 Cable Types Done [IPT-PI]
 - Confirmation of cable type code confirmed by standardisation comity for Cat 3....
 - Annex 2 Copper Weight Ongoing [SCE-SSC]
 - Volume to be confirmed by EN-EL.
 - New request received from BE-CEM for HL-LHC.
 - → Final volume will be defined after the spec review, just before firm release





Next Steps...

R Responsible
C Consulted
I Informed
A Accountable

• Peer review foreseen for the 13th December with the IT 5062/EN Responsible personnel

Topic	SCE-SSC (TECH 1)	EN-EL (TECH 2)	IPT-PI (COM)	HSE CARE + OHS	ATS Spec. Com.	Cable and Connector Standardisation Committee
Definition of radiation resistance volumes	1	R	1	T	N/A	N/A
DR	С	R	1	1	N/A	N/A
Updating of the IT Technical specifications	С	R	С	С	С	С
Updating of the IT Tender Form and quality controls	R	R	R	С	С	С
Management of Contract	A,R	С	R	С	N/A	С

- After documents will be sent to all department responsible and to the ATS Spec. committee
- · Representatives known so far..

Group	Name					
SY	Daniel Valuch					
TE	?? (not defined)					
BE	Gianluca Canale					
Standardisation Committee	Simao Pedro Costa Machado					



Back-Up Slides



Tentative Timeline

Tool	2024		2025												
Task		Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Estimated Volume (through Gesmar + DICs + user inputs)															
Release Department Request															
Kickoff Meeting															
Specification and Tender Form															
Send Invitation to Tender															
Receipt of Tenders															
Letter of Intent															
Present to Financial Committee															
First Orders (Limited Volume)															
First Delivery (pre-series)															
Acceptance Tests															



Volume







Cable Family	Identified RRC types	Expected Volume over 5 years* (m)	Location	
Coaxial	CBRH50	2000	TS2/TCC2	
Coaxiai	CBR50	1000	TCC2/TDC2	
	NER12	100	TCC2	
	NER18	3,000	TS2/TCC2	
	NER4	4000	TS2/TCC2	
	NER48	700	TS2	
	NER64	ТВС	TCC2/TDC2	
Flexible Multicore	NER8	2000	TS2/TCC2	
	NER28	500	New	
	NFR12	1,000	TS2/TCC2	
	NGR28	570	TS2/TCC2	
	NGR4	2000	TS2/TCC2	
	PJR5SJ (NJR5)	600	TS2	
Special Cable	SVAR3	8,000	TS2/TCC2	
Special Cable	TFAR3	1,500	TS2	
	Grand Total (m)	26 970		

*Includes some replacement cables existing in the machines + new requests







