

CLEAR

Facility Coordinator last week P. Korysko

Facility Coordinator this week P. Korysko

Facility Status

Summary	<p>CLEAR 2nd beamline: - Alignment of all magnets (with BE-GM-ASG).</p> <p>CLEAR main beamline: - Rejuvenation of the Photocathode (with SY-STI-LP). - Installation of a new in-vacuum Coherent Cherenkov Diffraction Radiation Bunch Length Monitor (for a future experiment with SY-BI). - Installation of new BTV systems (with SY-BI-PM).</p> <p>Closed the CLEAR bunker with concrete blocks.</p>
Issues	No issues.
Plans	<p>CLEAR restart:</p> <ul style="list-style-type: none">- DSO tests (25/02).- RF & Photocathode conditioning.- Machine Development.