

PS Booster			
Machine Coordinator last week		A.Akroh / F.Chapuis	
Machine Coordinator this week		F.Chapuis / A.Akroh	
Beam Scheduled			
ISOLDE	No	PS	No
Beam Availability by Destination (AFT)			
ISOLDE	None %	PS	None %
Facility Status			
Summary	Hardware-Test period continuation		
Issues	<p>Main issue (involving machine accesses and MPS lockout):</p> <ul style="list-style-type: none"> Water Cooled Cables (WCC) supplying the PSB main-magnets with loose fixings in BR.QFO132 → situation stabilized with clamps and checked during a second access on Friday 21/02/25. Equipment Specialists informs that all the fixings are fatigued and suggests changing them during LS3 (request forwarded to EN-ACE). <p>Other minor issues solved on: BI.KSW, BTY.BTV.</p> <p>LIC (MTG) update done.</p> <p>Hardware-Test progression: 74% done as of end of Friday 21/02/25.</p>		
Plans	<p>Hardware-Test continuation until Wednesday 26/02/25.</p> <p>Test schedule:</p> <ul style="list-style-type: none"> Finalization of the Interlock Systems tests (SIS_v1 and BIS/BIC) Final Check → preparation of the beams in view of the next period: Beam Commissioning starting on Thursday 27/02/25. 		
Intervention Request			
No	Duration		Preferred date/time
Reason			
Impact			