

Responses to the recommendations of the first ESAC dipole review

Gijs de Rijk

CERN

Draft Fri 23/03

Questions asked to the reviewers



1. Is the magnet design globally credible?
2. Is the conductor design valid, what could be the open issues?
3. What risks are seen in the assembly process?
4. Are there unaddressed issues in the fabrication process?
5. Is the quench protection for the dipole sufficient?
6. Is the dipole sufficiently protected from the insert in case of quench or failure?
7. Is the schedule credible?

Is the magnet design globally credible?



- *A comprehensive review and analysis of the past experiences, (i.e. LBNL HD2 and re-assemblies).*
 - Treated in the talk by Paolo Ferracin
- *Experimental plans to address all possible issues (such as stress and strain concentrations) found in this analysis by making mechanical models, winding tests and practice coils.*
 - Treated in the talk by Françoise Rondeaux
 - Tests in progress or in preparation: conductor expansion, 10-stack modulus and thermal contraction, layer-jump winding tests, Cu coil
- *The complete 3D analysis of the proposed design (in progress at the time of this review) shall be finalized as soon as possible, because many important choices are based on it (axial prestress, mechanical coupling between double pancakes and with mechanical structure, effect of winding tension, layout of the external shell); in the stress analysis of the coils we recommend checking also von Mises stresses.*
 - 3D model studies were made (Attilio Milanese): see talk by Paolo Ferracin

Is the magnet design globally credible?



- *A thorough analysis that takes into account all deviations from ideal geometry and imperfection of various systems, to check how much the design is sensitive to tolerance, discrepancies and defects.*
 - The bladder and key system is imposing stress not strain and hence it is less tolerance dependent.
 - Following tolerance analysis the dimensioning inside the coil pack was modified: e.g. double pancake length, insulation layers between pancakes, ‘virtual’ lateral and axial spacers (see CATIA pictures)
- *A study of the thermo-mechanical stresses during cooldown and quench.*
 - Comment: Was not done for any of the Nb₃Sn magnets built up to now !
 - For the cool-down case a thermal model was made with as result a 4 day cool-down scenario for low ΔT (see next slide). The resulting mechanical stress model is pending.
 - The quench stress can is still to be modeled (resource limited)

Cool-down study




Fig. 12 Evolutions of maximum temperature difference (solid lines) with the cooling functions for all considered variants of cool - down.

Is the conductor design valid, what could be the open issues?



- *The conductor design looks valid, as appears to be confirmed by virgin strand tests.*
 - See talk by Luc Oberli
- *One possible issue is the stability of cabled strands, which should be tested on extracted strands.*
 - See talk by Luc Oberli

Is the conductor design valid, what could be the open issues?




- *A serious issue might be the degradation due to cabling and external stress. This is a concern especially for the PIT route, which has higher probability of being used for its EU origin. Dedicated experiments and measurements must address this point. The cable is significantly bigger than any other cable recently used by Nb₃Sn high-field magnets, therefore it may have unexpected issues.*
 - Measurements on 40 strand cable in preparation at Twente this year and later at Fresca
 - This year: measurement on 18 strand cable in Fresca
- *Cable tests by using the FRESCA transformer are a very good addition to the conductor qualification plan. Nonetheless most of the possible issues can be seen by extracted strand measurements, which we recommend should be initiated as soon as possible.*
 - See in the talk by Luc Oberli the topic on measured cabling degradation

Cable test under stress



I_c vs. Transversal Pressure Cable Test in FRESCA 1/4

- A Sample holder for testing 10 mm wide superconducting Rutherford cables under transverse pressure of up to 200 MPa in the existing FRESCA test station (up to 20 mm with reduced pressure). The high pressure region of the sample holder will extend over the entire 600 mm field uniformity length in FRESCA
- The transverse pressure is provided by using the bladder and key method to create prestresses at room temperature. The final pressure is reached due to difference in thermal contraction in the different materials in the sample holder



What risks are seen in the assembly process?



- *The assembly plan is still at the conceptual level and needs more details for a thorough review.*
 - Study in progress: see talk by Juan-Carlos Perez
- *We recommend full-scale dummy coils for testing all assembly procedures, making a mechanical model and a cold test with adequate instrumentation. We suggest making two practice coils for each double-pancake: the first practice coil may have copper conductor and will be used to check tooling and procedures; the second practice coil should have Nb₃Sn conductor of the same type that is planned for the real coils (possibly an underperforming batch), and will be used to check the fabrication processes (for instance the heat treatment) with the actual conductor properties (for instance expansion and contraction during heat treatment). The four practice coils can be used to make a full-scale dummy assembly and mechanical model for cooldown test (at least at liquid LN2).*

What risks are seen in the assembly process?




- The structure will be tested with instrumented dummy coils (Al) at LN2 and then will be retested with (some of) the Cu coil. This will give us information on gradient in stresses. It is essentially for fine-tuning the structure
- The structure with dummy will be >6 months in advance on the first assembly. We are thinking of testing in the HFM test cryostat with LN2 early 2013.
- Cu dummy coils will be made for 1-2 and 3-4 (at least one for each)
- We do not have any low performing strand of the same type ! We are planning to buy more strand to allow for to allow making 4 + 1 double pancakes (conductor bookkeeping scenarios created for planning this)
- There is an option to make coils with “cheap” Bronze route strands, we do not know what we can get out of this , moreover it will require more resources and time

What risks are seen in the assembly process?



- *The present assembly process is based on “ideal coils” (i.e., “paper coils”) whereas real coils will have manufacturing tolerances. Therefore the assembly process should have features that can accommodate these tolerances.*
 - Following tolerance analysis the dimensioning inside the coil pack was modified: e.g. double pancake length, insulation layers between pancakes, ‘virtual’ lateral and axial spacers (see CATIA pictures). You triggered us to do this and in hind side this looks indispensable !



Are there unaddressed issues in the fabrication process?



- *Insulation material and thickness: because of the problems seen in the LARP HQ models (recently tested at LBNL) a review of the insulation is recommended, revisiting critically what has been developed and tested worldwide (e.g. by LARP, CERN, Rutherford, CEA). The whole insulation scheme should be able to withstand mechanical and electrical requirements with adequate margin.*
 - Insulation development in industry(direct orders) and by RAL (with studies):
 - Alumina coated metal parts: mandatory for Fresca2
 - Braided s-glass of 0.20 mm thickness
 - Decision by mid may what exactly to use on first Cu coil
- *Coil dimensions after winding (consider curing of coils with a ceramic binder as successfully demonstrated by FNAL and LARP).*
 - Winding tests: looks stable, to be confirmed by Cu coil winding
- *Dimensions of reaction and impregnation cavity (how to accommodate conductor expansion?)*
 - Was carefully studied: See talks by Francoise Rondeaux and Juan-Carlos Perez (reaction and impregnation moulds)

Are there unaddressed issues in the fabrication process?



- *Impregnation materials.*
 - Being tested in SMC and RMC: with the final scheme an RMC HAS to be made (see talk by Juan-Carlos Perez)
 - Under study at RAL: bonding tests, additives etc.
- *Splice design, including a permissible level of Joule dissipation.*
 - See talk of Juan-Carlos Perez
 - Being tested in SMC and RMC: with the final scheme an RMC HAS to be made (see talk by Juan-Carlos Perez)
- *Quench-inducing protection heaters (type; location; power requirement) and instrumentation plan (strain gauges; voltage taps; thermometers; field sensors: locations and number of each sensor).*
 - Under study, but not yet finalized: See talk of Maria Durante and Philippe Fazilleau

Is the quench protection for the dipole sufficient?



- *The quench protection in case of a quench starting in the high field region is fine; although the transverse propagation (layer-layer, turn-turn) should be decreased in the simulations in order to make sure that computations are conservative. Specifically, as one of the worst scenario, the transverse normal zone propagation speed (in the presentation it was 25 cm/s) should be zero.*
 - See talk by Maria Durante and Philippe Fazilleau
- *The quench protection should be studied also in case of a quench starting in the low field region when the magnet is carrying its nominal operating current.*
 - See talk by Maria Durante and Philippe Fazilleau
- *You may consider another protection technique in which the magnet is subdivided by shunt resistors, e.g., each of the four coils will be shunted by a resistor. This subdivision, however, must consider the unbalanced forces that might result from the non-uniform current flows in the four coils induced upon quenching.*
 - We did not understand why this is better. The shunting makes diagnostics harder to do.

Is the dipole sufficiently protected from the insert in case of quench or failure?



- *This analysis was not presented and should be done at a future time.*
 - Only partly done: to be addressed (resource limited)

Is the schedule credible?



- *Implementing a resource-loaded schedule in order to understand and keep under control the resources needed for each task in the time frame set by the schedule.*
 - We made a RLS in (version July11). We are making an update at the moment (see picts)
- *The human resources available for this project appear inadequate to keep the present schedule. More manpower should be involved; the resources should be optimized to achieve the critical path objectives.*
 - See RLS
- *Many critical decisions need to be made; therefore we recommend a series of decision points and small readiness reviews.*
 - List of milestones (see schedule)

Resource loaded schedule (May 2011) (example page)



27/03/2012

EuCARD Task 3 High field dipole

program	Activity	person	code	material resources (KCHF)	personnel resources (PM)	begin date	end date	Jan-12		Feb-12		Mar-12		Apr-12		May-12		Jun-12		Jul-12		Aug-12		Sep-12		Oct-12		Nov-12		Dec-12	
								mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)	mat. (KCHF)	pers. (PM)
test setup, test	test setup, test	J.C. Perez	99152	0.0	0.45	1-Mar-11	31-Aug-11																								
	spacer material characterization	J.C. Perez	99152	0.0	0.00	1-May-11	31-Oct-11																								
	insulation characterization	A. Milanese	99354	0.0	0.00	1-Mar-11	31-Oct-11																								
	insulation characterization	M. Durante	99354	0.0	0.00	1-Mar-11	31-Oct-11																								
	insulation characterization	P. Mani	99354	0.0	0.00	1-Mar-11	31-Oct-11																								
	insulation validation	A. Milanese	99354	0.0	0.00	1-Mar-11	31-Dec-11																								
	insulation validation	A. Przybylski	99354	0.0	1.00	1-Mar-11	31-Dec-11																								
	tests	A. Przybylski	99354	0.0	1.00	1-Mar-11	31-Dec-11																								
	tests	T. Dalla Foglia	99354	0.0	1.00	1-Mar-11	31-Dec-11																								
	tests	T. Dalla Foglia	99354	0.0	1.00	1-Mar-11	31-Dec-11																								
structure manufacturing	structure manufacturing	CERN	99152	150	2	1-Mar-11	31-Jul-11																								
	shell drawings	J.C. Perez	99152	0.0	0.05	1-Mar-11	15-Mar-11																								
	structure drawings	P. Mani	99152	0.0	0.50	1-Mar-11	15-May-11																								
	procurement and assembly	J.C. Perez	99152	110.0	0.75	1-Mar-11	31-Jul-11																								
	procurement and assembly	A. Milanese	99354	0.0	0.75	1-Mar-11	31-Jul-11																								
structure LN2 test	structure LN2 test	CERN	99152	40.0	0.50	1-Jun-11	31-Jul-11																								
	test setup, test	J.C. Perez	99152	0.0	0.75	1-Jul-11	30-Sep-11																								
	test	M. Guinchard	99152	0.0	0.25	1-Jul-11	30-Sep-11																								
	instrumentation	M. Bajko	99344	0.0	0.50	1-Aug-11	30-Sep-11																								
	test	S. Caspi	99353	0.0	0.50	1-Aug-11	30-Sep-11																								
conductor procurement & qualification 2x15km	development conductor procu	O. Oberli	99154	300.0	0.50	1-Jan-11	31-Mar-12								100	0.25															
	pick conductor procu	C. Bernaud	99154	0.0	0.50	1-Jan-11	31-Mar-12								0.20																
	pick conductor procu	C. Bernaud	99154	0.0	0.50	1-Jan-11	31-Mar-12								0.20																
	pick conductor procu	O. Loucard	99154	20.0	0.00	1-Jan-11	31-Mar-12																								
	characterization	O. Oberli	99154	0.0	1.50	1-Oct-11	31-May-12								10	0.50	10	0.50													
	Tech X	99154	0.0	1.25	1-Oct-11	31-May-12																									
	procurement	C. Bernaud	99154	40.0	5	1-Apr-11	31-Dec-12																								
	procurement	C. Bernaud	99154	0.0	2.00	1-Apr-11	31-Oct-12																								
	procurement	O. Loucard	99154	0.0	0.00	1-Apr-11	31-Oct-12																								
	characterization	L. Oberli	99154	0.0	0.50	1-Apr-12	31-Dec-12																								
cabling for 1 coil set	cabling and characterization	Tech X	99154	40.0	2.00	1-Apr-12	31-Dec-12																								
	cable development	L. Oberli	99154	10.0	0.50	1-Jan-11	31-Dec-11																								
	pick conductor procu	A. Bonasia	99154	0.0	0.50	1-Jan-11	31-Dec-11																								
	cabling and characterization	A. Oberli	99154	20.0	1.25	1-Jan-12	31-Dec-12																								
	cabling	A. Bonasia	99154	0.0	1.25	1-Jan-12	31-Dec-12																								
vertical test station construction	vertical test station construction	CERN	99154	250	2	1-Jan-11	31-Jul-12																								
	test station	M. Bajko	99344	0.0	0.25	1-Jan-11	31-Jul-12																								
	test station	C. Giloux	99344	50.0	0.50	1-Jan-12	31-Jul-12																								
	test station	C. Giloux	99344	50.0	0.50	1-Jan-12	31-Jul-12																								
	cryostat design and construction	A. VanderCraen	99353	200.0	1.25	1-Jan-11	31-Aug-11																								
Furnace	procurement and installation	F. Lackner	99353	578.0	3.50	1-Jan-11	31-Jan-12																								
	procurement and installation	F. Lackner	99353	578.0	3.50	1-Jan-11	31-Jan-12																								
Cu coil manufacturing	Cu coil manufacturing	CERN	99152	115	22	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	J.C. Perez	99152	0.0	115.0	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	F. Ronsbois	99152	0.0	2.25	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	CDD Dipole	99152	0.0	5.00	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	CDD Dipole	99152	0.0	5.00	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	P. Mani	99354	0.0	0.50	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	A. Milanese	99354	0.0	1.75	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	M. Durante	99354	0.0	1.50	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	A. Przybylski	99354	0.0	2.50	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	T. Dalla Foglia	99354	0.0	2.50	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	J.J. Goc	99354	0.0	2.50	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	J.J. Goc	99354	0.0	2.50	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	C. Fernandes	99152	0.0	1.75	1-Nov-11	31-Mar-12																								
	Cu coil manufacturing	C. Fernandes	99152	0.0	1.75	1-Nov-11	31-Mar-12																								
	1st CEA SC double pancake manufacturing	1st CEA SC double pancake manufacturing	CERN	99152	0	15	1-Apr-12	31-Jul-12																							
coil manufacturing		F. Ronsbois	99152	0.0	2.00	1-Apr-12	31-Jul-12																								
coil manufacturing		CDD Dipole	99152	0.0	4.00	1-Apr-12	31-Jul-12																								
coil manufacturing		P. Mani	99354	0.0	1.50	1-Apr-12	31-Jul-12																								
coil manufacturing		M. Durante	99354	0.0	1.20	1-Apr-12	31-Jul-12																								
coil manufacturing		A. Przybylski	99354	0.0	1.75	1-Apr-12	31-Jul-12																								
coil manufacturing		T. Dalla Foglia	99354	0.0	1.75	1-Apr-12	31-Jul-12																								
coil manufacturing		J.C. Perez	99152	0.0	0.50	1-Apr-12	31-Jul-12																								
coil manufacturing		A. Milanese	99354	0.0	0.50	1-Apr-12	30-Jun-12																								
coil manufacturing		CERN fellow	99354	0.0	0.50	1-Apr-12	31-Jul-12																								
coil manufacturing		J.J. Goc	99354	0.0	1.75	1-Apr-12	31-Jul-12																								
coil manufacturing		J.J. Goc	99354	0.0	1.75	1-Apr-12	31-Jul-12																								
coil manufacturing		J.J. Goc	99354	0.0	0.90	1-Aug-12	31-Oct-12																								

Manufacturing schedule (March 2012) page 1



N°	Nom de la tâche	Priorité	Durée	Début	Fin	2012				2013				2014				2015			
						Tri 1	Tri 2	Tri 3	Tri 4	Tri 1	Tri 2	Tri 3	Tri 4	Tri 1	Tri 2	Tri 3	Tri 4	Tri 1	Tri 2	Tri 3	Tri 4
1	Interaction dipôle/insert (20% Melanie)	500	742 jours	Mar 11/05/10	Mer 03/04/13	[Gantt bar spanning from Mar 11/05/10 to Mer 03/04/13]															
2	Spécifications, design préliminaire Dipôle	500	471 jours	Mer 01/04/09	Mer 19/01/11	[Gantt bar spanning from Mer 01/04/09 to Mer 19/01/11]															
3	Revue design dipôle	500	2 jours	Jeu 20/01/11	Jeu 20/01/11	[Gantt bar spanning from Jeu 20/01/11 to Jeu 20/01/11]															
4	Design Dipôle (Magn 2D, Mech 2D, Magn 3D, Mech 3D, concept 3D, mechanical structure)	500	92 jours	Lun 24/01/11	Mar 31/05/11	[Gantt bar spanning from Lun 24/01/11 to Mar 31/05/11]															
5	SMC performance review	500	1 jour	Lun 12/12/11	Lun 12/12/11	[Gantt bar spanning from Lun 12/12/11 to Lun 12/12/11]															
6	Conductor progress review	500	1 jour	Jeu 08/03/12	Jeu 08/03/12	[Gantt bar spanning from Jeu 08/03/12 to Jeu 08/03/12]															
7	FRESCA II magnet ESAC review	500	2 jours	Mer 28/03/12	Jeu 29/03/12	[Gantt bar spanning from Mer 28/03/12 to Jeu 29/03/12]															
8	Coil manufacturing readiness review	500	1 jour	Lun 03/09/12	Lun 03/09/12	[Gantt bar spanning from Lun 03/09/12 to Lun 03/09/12]															
9	ESAC review for Fresca 2 dipole and insert	500	1 jour	Lun 05/11/12	Lun 05/11/12	[Gantt bar spanning from Lun 05/11/12 to Lun 05/11/12]															
10	Etudes Protection Dipôle Nb3Sn Fresca 2	500	340 jours	Lun 06/12/10	Ven 30/03/12	[Gantt bar spanning from Lun 06/12/10 to Ven 30/03/12]															
11	Etude configuration jonctions et connexions	500	7 mois	Mer 01/06/11	Jeu 15/12/11	[Gantt bar spanning from Mer 01/06/11 to Jeu 15/12/11]															
12	Décision largeur câble FRESCA II	500	0 jour	Mar 31/01/12	Mar 31/01/12	[Gantt bar spanning from Mar 31/01/12 to Mar 31/01/12]															
13	Décision épaisseur câble FRESCA II	500	2 mois	Ven 09/03/12	Jeu 03/05/12	[Gantt bar spanning from Ven 09/03/12 to Jeu 03/05/12]															
14	Essais préliminaires	500	670 jours?	Lun 22/03/10	Dim 21/10/12	[Gantt bar spanning from Lun 22/03/10 to Dim 21/10/12]															
92	Essais isolation intercouche	500	7 mois	Lun 06/02/12	Ven 17/08/12	[Gantt bar spanning from Lun 06/02/12 to Ven 17/08/12]															
93	Essais Isolation conducteur	500	3 mois	Mar 31/01/12	Lun 23/04/12	[Gantt bar spanning from Mar 31/01/12 to Lun 23/04/12]															
94	Choix isolation conducteur FRESCA II	500	0 jour	Lun 23/04/12	Lun 23/04/12	[Gantt bar spanning from Lun 23/04/12 to Lun 23/04/12]															
95	Choix Isolation intercouche	500	0 jour	Mar 21/02/12	Mar 21/02/12	[Gantt bar spanning from Mar 21/02/12 to Mar 21/02/12]															
96	Choix matière central post 1-2	500	0 jour	Mar 22/05/12	Mar 22/05/12	[Gantt bar spanning from Mar 22/05/12 to Mar 22/05/12]															
97	Etudes Gamme de montage et procédures	500	352 jours	Mer 01/12/10	Jeu 12/04/12	[Gantt bar spanning from Mer 01/12/10 to Jeu 12/04/12]															
104	Conception détaillée structure mécanique	500	256 jours	Lun 06/12/10	Mer 30/11/11	[Gantt bar spanning from Lun 06/12/10 to Mer 30/11/11]															
113	Conception détaillée composants et outillages de bobinage proto coil 3-4	500	166.25 jours	Lun 25/07/11	Mar 20/03/12	[Gantt bar spanning from Lun 25/07/11 to Mar 20/03/12]															
129	Conception détaillée outillages de réaction coil 3-4	500	100.5 jours	Jeu 22/12/11	Mar 15/05/12	[Gantt bar spanning from Jeu 22/12/11 to Mar 15/05/12]															
142	Mise à jour dossiers suite au choix de l'épaisseur nominale du câble	780	5 jours	Ven 04/05/12	Jeu 10/05/12	[Gantt bar spanning from Ven 04/05/12 to Jeu 10/05/12]															
143	Conception détaillée outillages d'imprégnation coil 3-4	500	110.25 jours	Jeu 12/01/12	Jeu 14/06/12	[Gantt bar spanning from Jeu 12/01/12 to Jeu 14/06/12]															
153	Conception détaillée composants et outillages de bobinage proto coil 1-2	500	50 jours	Lun 16/04/12	Ven 22/06/12	[Gantt bar spanning from Lun 16/04/12 to Ven 22/06/12]															
159	Conception détaillée outillages de manutention et transport	500	53.5 jours	Jeu 10/05/12	Mar 24/07/12	[Gantt bar spanning from Jeu 10/05/12 to Mar 24/07/12]															
166	Conception détaillée outillages de réaction coil 1-2	500	48.25 jours	Ven 01/06/12	Mer 08/08/12	[Gantt bar spanning from Ven 01/06/12 to Mer 08/08/12]															
172	Conception détaillée outillages d'imprégnation coil 1-2	500	42.5 jours	Lun 25/06/12	Mer 22/08/12	[Gantt bar spanning from Lun 25/06/12 to Mer 22/08/12]															
178	Mise à jour dossiers pour correction central posts (trace dpc 1-2 intégrée à la bobine)	680	5 jours	Lun 09/07/12	Lun 16/07/12	[Gantt bar spanning from Lun 09/07/12 to Lun 16/07/12]															
179	Composants assemblage bobines (pièce intermédiaire)	500	33 jours	Jeu 19/07/12	Lun 03/09/12	[Gantt bar spanning from Jeu 19/07/12 to Lun 03/09/12]															
186	Conception détaillée outillages de réalisation jonctions	500	81 jours	Ven 16/12/11	Mer 11/04/12	[Gantt bar spanning from Ven 16/12/11 to Mer 11/04/12]															
189	Approvisionnement composants coil pack mock-up	500	188 jours	Lun 20/06/11	Mer 14/03/12	[Gantt bar spanning from Lun 20/06/11 to Mer 14/03/12]															
194	Approvisionnement composants structure mécanique (aimant et masse froide)	500	200 jours	Lun 20/06/11	Ven 30/03/12	[Gantt bar spanning from Lun 20/06/11 to Ven 30/03/12]															
202	Approvisionnement composants et outillages de bobinage protos Cu 3-4 et 1-2	500	239.25 jours	Ven 21/10/11	Jeu 27/09/12	[Gantt bar spanning from Ven 21/10/11 to Jeu 27/09/12]															
229	Approvisionnement outillages reaction 3-4	500	90 jours	Mar 03/04/12	Mar 07/08/12	[Gantt bar spanning from Mar 03/04/12 to Mar 07/08/12]															
233	Approvisionnement outillages imprégnation 3-4	500	95 jours	Jeu 10/05/12	Jeu 20/09/12	[Gantt bar spanning from Jeu 10/05/12 to Jeu 20/09/12]															
237	Approvisionnement composants et outillages bobinage coil 1-2	500	121 jours	Lun 21/05/12	Lun 05/11/12	[Gantt bar spanning from Lun 21/05/12 to Lun 05/11/12]															
247	Approvisionnement outillages réaction 1-2	500	85 jours	Jeu 05/07/12	Mer 31/10/12	[Gantt bar spanning from Jeu 05/07/12 to Mer 31/10/12]															
251	Approvisionnement outillages imprégnation 1-2	500	95 jours	Jeu 19/07/12	Mer 28/11/12	[Gantt bar spanning from Jeu 19/07/12 to Mer 28/11/12]															
255	Approvisionnement outillages réalisation jonctions	500	30 jours	Jeu 12/04/12	Mer 23/05/12	[Gantt bar spanning from Jeu 12/04/12 to Mer 23/05/12]															
259	Approvisionnement outillages de manutention et transport	500	30 jours	Mer 20/06/12	Mar 31/07/12	[Gantt bar spanning from Mer 20/06/12 to Mar 31/07/12]															
263	Nb3Sn conductor cabling	500	248 jours	Mer 03/10/12	Ven 27/09/13	[Gantt bar spanning from Mer 03/10/12 to Ven 27/09/13]															
269	Nb3Sn conductor insulation	500	343.5 jours	Lun 28/05/12	Jeu 03/10/13	[Gantt bar spanning from Lun 28/05/12 to Jeu 03/10/13]															
282	Approvisionnement composants bobines Nb3Sn 1 à 4	500	338 jours	Mar 14/02/12	Jeu 13/06/13	[Gantt bar spanning from Mar 14/02/12 to Jeu 13/06/13]															
301	Approvisionnement composants bobines Nb3Sn 5 à 8	500	1547 jours	Mer 01/04/09	Mar 07/04/15	[Gantt bar spanning from Mer 01/04/09 to Mar 07/04/15]															
332	Approvisionnement Composants assemblage bobines (pièce intermédiaire)	500	12 jours	Mar 21/08/12	Mer 05/09/12	[Gantt bar spanning from Mar 21/08/12 to Mer 05/09/12]															
336	Réalisation et Test Structure mock-up	500	40 jours	Lun 02/04/12	Ven 25/05/12	[Gantt bar spanning from Lun 02/04/12 to Ven 25/05/12]															
339	Préparation Proto Cuivre coil 3-4	500	36 jours	Ven 18/05/12	Lun 09/07/12	[Gantt bar spanning from Ven 18/05/12 to Lun 09/07/12]															

Responses on 1st review, GdR, 28-29 March 2012

Manufacturing schedule (March 2012) page 2



N°	Nom de la tâche	Priorité	Durée	Début	Fin	2012				2013				2014				2015			
						Tri 1	Tri 2	Tri 3	Tri 4	Tri 1	Tri 2	Tri 3	Tri 4	Tri 1	Tri 2	Tri 3	Tri 4	Tri 1	Tri 2	Tri 3	Tri 4
343	Proto Cuivre coil 3-4	500	62.75 jours	Lun 09/07/12	Jeu 04/10/12																
354	Expédition au CEA outillages de bobinage et réaction coil 3-4	500	1 sm	Jeu 27/09/12	Jeu 04/10/12																
355	Préparation Proto Cuivre coil 1-2	500	41 jours	Lun 17/09/12	Mar 13/11/12																
359	Proto Cuivre coil 1-2 (au CEA)	500	57 jours	Mar 13/11/12	Mer 13/02/13																
370	Expédition au CEA outillages de bobinage et réaction coil 1-2	500	1 sm	Jeu 07/02/13	Mer 13/02/13																
371	Test protos dans structure	500	20 jours	Jeu 14/02/13	Mer 13/03/13																
374	Vérification et Dédoublage conducteur Nb3Sn coil 01	500	1 sm	Mar 04/12/12	Mar 11/12/12																
375	1st Nb3Sn coil	500	74 jours	Mar 11/12/12	Ven 05/04/13																
386	Transfer from CERN to CEA - 3-4 winding and reaction tooling	500	1 sm	Lun 25/03/13	Ven 29/03/13																
387	Nb3Sn Coil test station	500	360 jours	Lun 02/01/12	Ven 31/05/13																
392	Test in LHe of 1st Nb3Sn (coil 3-4)	500	2 mois	Lun 03/06/13	Ven 26/07/13																
393	Vérification et Dédoublage conducteur Nb3Sn coil 02	500	1 sm	Lun 27/05/13	Lun 03/06/13																
394	2nd Nb3Sn coil	500	89 jours	Lun 03/06/13	Jeu 03/10/13																
405	Transfer from CERN to CEA - 1-2 winding and reaction tooling	500	1 sm	Ven 20/09/13	Jeu 26/09/13																
406	Test in LHe of 2nd Nb3Sn (coil 1-2)	500	2 mois	Ven 04/10/13	Jeu 28/11/13																
407	Vérification et Dédoublage conducteur Nb3Sn coil 03	500	1 sm	Lun 24/06/13	Lun 01/07/13																
408	3rd Nb3Sn coil	500	69 jours	Lun 01/07/13	Jeu 03/10/13																
419	Transfer from CERN to CEA - 3-4 winding and reaction tooling	500	1 sm	Ven 20/09/13	Jeu 26/09/13																
420	Vérification et Dédoublage conducteur Nb3Sn coil 04	500	1 sm	Ven 20/09/13	Ven 27/09/13																
421	4th Nb3Sn coil	500	69 jours	Ven 27/09/13	Lun 13/01/14																
432	Transfer from CERN to CEA - 1-2 winding and reaction tooling	500	1 sm	Jeu 19/12/13	Lun 06/01/14																
433	Vérification et Dédoublage conducteur Nb3Sn spare coil	500	1 sm	Jeu 19/12/13	Mar 07/01/14																
434	Nb3Sn spare coil	500	69 jours	Mar 07/01/14	Ven 11/04/14																
445	Transfer from CERN to CEA - winding and reaction tooling	500	1 sm	Lun 31/03/14	Ven 04/04/14																
446	Assemblage 1er Dipôle Nb3Sn Fresca 2	500	2 mois	Mar 14/01/14	Lun 10/03/14																
447	Tests à froid 1er Dipôle Nb3Sn Fresca 2	500	3 mois	Mar 11/03/14	Lun 02/06/14																
448	Vérification et Dédoublage conducteur Nb3Sn coil 05	500	1 sm	Mer 11/06/14	Mer 18/06/14																
449	5th Nb3Sn coil	500	69 jours	Mer 18/06/14	Lun 22/09/14																
460	Vérification et Dédoublage conducteur Nb3Sn coil 06	500	1 sm	Mer 17/09/14	Mer 24/09/14																
461	6th Nb3Sn coil	500	69 jours	Mer 24/09/14	Lun 29/12/14																
472	Vérification et Dédoublage conducteur Nb3Sn coil 07	500	1 sm	Mer 24/12/14	Mer 31/12/14																
473	7th Nb3Sn coil	500	69 jours	Mer 31/12/14	Lun 06/04/15																
484	Vérification et Dédoublage conducteur Nb3Sn coil 08	500	1 sm	Mer 01/04/15	Mer 08/04/15																
485	8th Nb3Sn coil	500	69 jours	Mer 08/04/15	Lun 13/07/15																
496	Assemblage 2ème Dipôle Nb3Sn Fresca 2	500	2 mois	Mar 14/07/15	Lun 07/09/15																
497	Tests à froid 2ème Dipôle Nb3Sn Fresca 2	500	3 mois	Mar 08/09/15	Lun 30/11/15																

Is the schedule credible?



- *The project leader may soon need to prioritize these two competing goals (accelerator features vs. schedule).*
 - Done: favoured field value over homogeneity, do not require rad-hard, fast ramp, no vacuum tight aperture tube, no special cooling features.
- *We suggest speeding up the conductor procurement since the main parameters (strand diameter, percentage of copper) have been agreed upon, whereas the conductor production can always be affected by external factor (mistakes, ITER, other unforeseen events).*
 - See Luc Oberli's talk for conductor procurement schedule (39 km PIT delivered from which 31 km available)
 - See bookkeeping tables on next slide

Conductor delivery bookkeeping



PROCUREMENT										USE					Stock					
Order						Delivery		Summary			Use			Stock PIT	Stock RRP	Stock total				
date	Order name	Strand type	Firm	Order date	Institute	Order amount (km)	Delivery date	Delivery amount (km)	Delivery PIT	Delivery RRP	Delivery total	cable for	magnet/ coil id	amount (km)	Use PIT	Use RRP	Use total	(km)	(km)	(km)
01/06/11	Qualif.	PIT	Bruker	01/09/10	CERN	9.0	01/06/11	9.0	9.0	0.0	0.0				0	0	0	0	0	0
15/01/12									0.0	0.0	9.0	cable dev		8	8	0	8.0	1.0	0.0	1
01/02/12	Qualif.	PIT	Bruker	01/08/10	CERN	10.0	01/02/12	10.0	10.0	0.0	0.0				0	0	8.0	11.0	0.0	11
01/02/12	Qualif.	PIT	Bruker	01/03/11	CERN	5.0	01/02/12	5.0	5.0	0.0	0.0				0	0	8.0	16.0	0.0	16
01/03/12	Pilot	PIT	Bruker	01/04/11	CEA	15	01/03/12	15	15	0	0				0	0	8.0	31.0	0.0	31
01/04/12	Qualif.	RRP	OST	01/09/10	CERN	10.0	01/04/12	10.0	0.0	10.0	49.0				0	0	8.0	31.0	10.0	41
25/04/12									0	0	49.0	Dilatation		1.6	1.6	0	9.6	29.4	10.0	39.4
24/05/12									0	0	49.0	10-stack		1	1	0	10.6	28.4	10.0	38.4
01/06/12	Pilot	RRP	OST	01/04/11	CEA	15	01/06/12	15	0	15	64.0				0	0	10.6	28.4	25.0	53.4
01/06/12									0	0	64.0	SMC4a	dpc#2	2.3	2.3	0	12.9	26.1	25.0	51.1
01/07/12									0	0	64.0	RMC1	1dpc	3.9	3.9	0	16.8	22.2	25.0	47.2
01/08/12									0	0	64.0	SMC4b	dpc#2	2.3	0	2.3	19.1	22.2	22.7	44.9
19/09/12									0	0	64.0	Fresca2	dpc34-1	12	12	0	31.1	10.2	22.7	32.9
01/02/13	Prod.	PIT	Bruker	01/06/12	CEA	25	01/02/13	25	25	0	0				0	0	31.1	35.2	22.7	57.9
01/02/13	Prod.	RRP	OST	01/06/12	CEA	25	01/02/13	25	0	25	114.0				0	0	31.1	35.2	47.7	82.9
07/05/13									0	0	114.0	Fresca2	dpc12-1	10.6	10.6	0	41.7	24.6	47.7	72.3
04/06/13									0	0	114.0	Fresca2	dpc34-2	12	0	12	53.7	12.6	47.7	60.3
02/09/13									0	0	114.0	Fresca2	dpc12-2	10.6	10.6	0	64.3	2.0	47.7	49.7

PROCUREMENT										USE					Stock					
Order						Delivery		Summary			Use			Stock PIT	Stock RRP	Stock total				
date	Order name	Strand type	Firm	Order date	Institute	Order amount (km)	Delivery date	Delivery amount (km)	Delivery PIT	Delivery RRP	Delivery total	cable for	magnet/ coil id	amount (km)	Use PIT	Use RRP	Use total	(km)	(km)	(km)
01/06/11	Qualif.	PIT	Bruker	01/09/10	CERN	9.0	01/06/11	9.0	9.0	0.0	0.0				0	0	0	0	0	0
15/01/12									0.0	0.0	9.0	cable dev		8	8	0	8.0	1.0	0.0	1
01/02/12	Qualif.	PIT	Bruker	01/08/10	CERN	10.0	01/02/12	10.0	10.0	0.0	0.0				0	0	8.0	11.0	0.0	11
01/02/12	Qualif.	PIT	Bruker	01/03/11	CERN	5.0	01/02/12	5.0	5.0	0.0	0.0				0	0	8.0	16.0	0.0	16
01/03/12	Pilot	PIT	Bruker	01/04/11	CEA	15	01/03/12	15	15	0	0				0	0	8.0	31.0	0.0	31
01/04/12	Qualif.	RRP	OST	01/09/10	CERN	10.0	01/04/12	10.0	0.0	10.0	49.0				0	0	8.0	31.0	10.0	41
25/04/12									0	0	49.0	Dilatation		1.6	0	1.6	9.6	31.0	8.4	39.4
24/05/12									0	0	49.0	10-stack		1	0	1	10.6	31.0	7.4	38.4
01/06/12	Pilot	RRP	OST	01/04/11	CEA	15	01/06/12	15	0	15	64.0				0	0	10.6	31.0	22.4	53.4
01/06/12									0	0	64.0	SMC4a	dpc#2	2.3	0	2.3	12.9	31.0	20.1	51.1
01/07/12									0	0	64.0	RMC1	1dpc	3.9	0	3.9	16.8	31.0	16.2	47.2
01/08/12									0	0	64.0	SMC4b	dpc#2	2.3	2.3	0	19.1	28.7	16.2	44.9
19/09/12									0	0	64.0	Fresca2	dpc34-1	12	0	12	31.1	28.7	4.2	32.9
01/02/13	Prod.	PIT	Bruker	01/06/12	CEA	25	01/02/13	25	25	0	0				0	0	31.1	53.7	4.2	57.9
01/02/13	Prod.	RRP	OST	01/06/12	CEA	25	01/02/13	25	0	25	114.0				0	0	31.1	53.7	29.2	82.9
07/05/13									0	0	114.0	Fresca2	dpc12-1	10.6	0	10.6	41.7	53.7	18.6	72.3
04/06/13									0	0	114.0	Fresca2	dpc34-2	12	0	12	53.7	53.7	6.6	60.3
02/09/13									0	0	114.0	Fresca2	dpc12-2	10.6	0	10.6	64.3	53.7	-4.0	49.7

Is the schedule credible?



- *To minimize any possible delay of the program, the EuCARD-HFM team should take full advantage of the work presently underway at LBNL. Currently, coil windings for HD3 are taking place. We recommend that key engineers and designers observe in person the most critical steps of HD3 coil fabrication at LBNL in order to learn firsthand the details and subtlety of coil fabrication.*
 - Several visits done + we are profiting from a recruitment
- *As stressed before, the construction of each double pancake and the assembly process need to be assessed through the construction of dummy coils and a mechanical model. These activities are time consuming and should be supported by the maximum possible effort to successfully achieve the final milestone.*
 - See schedule: we know that every step is time consuming, the official end of EuCARD is not a brick wall.
 - Following the Jan 2011 review the deliverables were redefined
 - Test structure with 1 SC double pancake by April 2013
 - Outside EuCARD: test full magnet by Dec 2013