

# Tell40 status





J.P. Cachemiche, P.Y. Duval, F. Hachon R. Le Gac, F. Réthoré Centre de Physique des Particules de Marseille

CERN - 13 December 2012 TELL40 status CPPM

### **Outline**

- AMC40 prototype
- ATCA40 prototype
- Early setups

### **AMC40** prototype status

#### **Tested**


- Optical links
  - 4.8 Gbits/s works fine over 400 meters
  - 10 Gbits/s works fine over 400 meters (6 hours test without error)
- PCIe
  - Pin inversion
    - → Workaround using an optical link
      - . Raw connection works with PHY piloted by state machine
      - . MAC connection does not work because of non documented mechanism (pulse sent to check presence of target)
  - Issue not corrigeable on current board
    - Requires serial capacitor not available on track
  - Problem not solved but understood

#### **Next steps**

- Systematic qualification of all serial links
- 10 GbE MAC connection with PC
- DDR3 interface
- Low Level Interface for Early Setups

# **ATCA40** prototype status

### 2 boards received this week



# ATCA40 prototype status

#### **Next steps**

- Power on controlled by CIPMC (simplified: no IPMI dialog)
- FPGA programming
- Crossbar programming by FPGA
- AMC40 board power up (simplified: no IPMI control)
- PCIe switch programming by COM Express module
- Control of FPGA through PCIe
- Control of Crossbar through PCIe
- Control of an AMC40 board through PCIe
- Remote programming of Stratix V GX through PCIe
- Remote SignalTap on Stratix V GX through COM Express module
- 2 .4 Gbits/s loopback test of a serial line with an AMC40 board
- 2 .4 Gbits/s loopback test through backplane involving a second ATCA40 board
- 2 .4 Gbits/s communication between 2 AMC40 boards located on two ATCA40 boards
- 6.4 Gbits/s communication between 2 AMC boards loacted on the same ATCA40 board
- Systematic control of all serial links
- AMC40 board power up with IPMI control
- Clock phase stability through backplane
- Low Level Interface

### Early setups

#### **Schedule**

- Rerouting of AMC40 to fix PCle problem
  - CAD review and last checks next week
- Production of 9 boards (2 marseille, 7 collaboration)
  - → Boards manufactured end of January
- Test of PCIe
  - → Finished mid-February
- Assembly of all the boards
  - → Boards available mid-March with minimum LLI

### Conclusion

- AMC40 prototype board debug nearly finished
- AMC40\_V1 launched in production end of next week
- Review of critical points of Full Scale Prototype to be organized mid-February
- Early setups available approximately mid-March
- Fully debugged ATCA board by mid-2013
- Minimum LLI provided to start with
  - → Will be progressively enriched
  - → Need LAPP firmware framework to smoothly distribute versions