


CLIC prototype module type 0

- EBW of 2 stacks: **COMPLETED**
- TIG welding of vacuum flanges: **COMPLETED**
- Installation on girders: **COMPLETED**

Cooling system




- Water supply: **DELIVERED**
- Hydraulic parts : **DELIVERED**
- Control valves: **DELIVERED**
- Measuring devices: **DELIVERED**
- PRV: **DELIVERED**
- Safety valves: **end of September**
- Supporting frames: **end of September**
- Electric scheme: **end of September**

Bonding test




- Experimental tests on real disks investigating lower pressure and validation of theoretical models




Air conditioning and ventilation system

- Final design: **COMPLETED**
- Installation: **end of October**



Heating system




- Heaters: **DELIVERED**
- RTD sensors: **DELIVERED**
- NI hardware: **DELIVERED**
- Improvement of electric network: **COMPLETED**
- Thermocouples + DAQ card: **DELIVERED**
- Electric scheme (IL, SSR, etc.): **end of September**

MeChanICs project




- Secondment to Loyal Oy (Loviisa, Finland) from October 1st to November 30th
- Bonding tests with H₂ using the new furnace


Cooling system (R. Mondello, I. Kossyvakis, J. Blanc, F. Bashir)




- Preliminary test on a simplified version of the cooling system for:
 - Testing data acquisition and control system
 - Testing electronics
 - Measuring Kv of control valves




Thermal modelling (L. Kortelainen)



- Thermal model to calculate heat dissipation to air
- CFD model of air conditioning and ventilation system



Diffusion bonding experimental program (A. Xydou)



- Diffusion bonding tests using both simple and real disks (TD24_R0.5_SiC) to investigate the effect of pressure on final bonding joint and residual deformations
- Validation of theoretical models by means of experimental tests