



Common ECAL HCAL RPC CSC Tracker Services

UTC: 10:03:  
10 28-  
Feb-13  
local: 11:03:  
10 28-  
Feb-13  
page l 11:00:  
oaded: 51 28-  
Feb-13

[Home](#) [Help](#)  
[Welcome](#) [Login/Log  
out](#)



## Activity Co-ordination Tool

HAY David

No ventilation in SCX5 control room on  
28/02/13. ODH maintenance in SGX5 from 4-6  
March (Updated : 26/02/2013 16:57)



Version: 1.6.9

[ACT Support](#)

## Work Package Overview

**WP ID 02031**

<b>Title</b>	<b>Carry out BRM work in HF garages</b>
<b>Nature</b>	<b>Other</b>
<b>Priority</b>	<b>Desirable</b>
<b>WP description</b>	<b>Remove BHC and BSC from HF+ and HF-</b>
<b>Foreseen impact</b>	<b>Scaffold platform required in front of HF. Requires &gt;1.2m between HF and lead doors. Removal of plates from the top of the HF green structures.</b>
<b>Schedule preference</b>	<b>Shutdown (typically &gt; 6 months)</b>
<b>Work time</b>	<b>Normal working hours (Mon-Fri, 08:30-17:30)</b>
<b>Preferred start date</b>	<b>None</b>
<b>Foreseen duration</b>	<b>5 days</b>

**Simultaneous access required 3 people (7 names listed in total)**

<b>Personnel</b>	<b>BELL Alan James</b>	<b>(Supervisor)</b>	<b>160939</b>
	<b>BELL Alan James</b>	<b>(Creator)</b>	<b>160939</b>
	<b>DABROWSKI Anne</b>	<b>(Field Crew)</b>	<b>165629</b>

<b>GIUNTA Marina</b>	<b>(Supporting Expert)</b>
<b>GUTHOFF Moritz</b>	<b>(Field Crew)</b>
<b>RUTTER Theodore John</b>	<b>(Field Crew)</b>
<b>David Stickland (*)</b>	<b>(Field Crew)</b>

**Magnet State Off**

**Location HF+  
HF-**

**System HF  
BSC**

**Equipment SX5 Crane  
Scaffolding  
Toolkit  
RP container to be used to lift up PMs to SX5**

<b>Inventory items</b>	<b>BSC Scintillator Tiles</b>	<b>Out</b>
	<b>Beam Halo Counter segments</b>	<b>Out</b>
	<b>Optical fibers</b>	<b>Out</b>
	<b>PMT Boxes</b>	<b>Out</b>
	<b>PMTs</b>	<b>Out</b>
	<b>Cable ties</b>	<b>Out</b>
	<b>Adhesive tape</b>	<b>Out</b>
	<b>Screws/Bolts</b>	<b>Out</b>
	<b>Grounding braids</b>	<b>Out</b>

**Radioactive waste? Yes**

<b>Waste</b>	<b>Plastic</b>	<b>800m</b>	<b>PMMA Optical fibres</b>
	<b>cable ties</b>	<b>400</b>	<b>to be cut to recover cables</b>
	<b>Adhesive tape</b>	<b>10cm<sup>2</sup></b>	<b>Metallic adhesive tape</b>
	<b>Copper braid</b>	<b>3 m</b>	<b>Grounding braids. 4 x 70cm copper.</b>

**Risk Confined Space Removal of High Voltage splitter boxes from underside of HF. Small space between garage walls and HF base.&nbsp; No working solo.**

