

**CERN-SPSC-2013-009 (SPSC-SR-115)** 

# 2013 NA62 Status report to the CERN SPSC

**Augusto Ceccucci / CERN** 

for the NA62 Collaboration

## al




- **NA62 Physics Goal**
- NA62 aims to measure precisely  $BR(K^+ \to \pi^+ \nu \bar{\nu})$  exploiting a novel in-flight technique based on:
- calorimetry to veto extra particles
- 2. very light trackers to reconstruct the  $K^+$  and the  $\pi^+$  momenta
- 3. full particle identification
- State of the art:

| Decay                                      | Branching Ratio (×10 <sup>10</sup> ) |                              |  |  |  |
|--|--------------------------------------|------------------------------|--|--|--|
|  | Theory(SM)                           | Experiment                   |  |  |  |
| $K^+ \to \pi^+ \nu \overline{\nu}(\gamma)$ | $0.85 \pm 0.07^{[1]}$                | $1.73^{+1.15^{[2]}}_{-1.05}$ |  |  |  |
| $K_L^0 \to \pi^0 \nu \overline{\nu}$       | $0.27 \pm 0.04^{[3]}$                | $< 260 (90\% CL)^{[4]}$      |  |  |  |
| $B_s^0 \to \mu^+ \mu^-$                    | $32.3 \pm 2.7^{[5]}$                 | $32^{+15[6]}_{-12}$          |  |  |  |

- [1] J.Brod, M.Gorbahn, PRD78, arXiv:0805.4119
- [2] AGS-E787/E949 PRL101, arXiv:0808.2459
- [3] M. Gorbahn, arXiv:0909.2221
- [4] KEK-E391a, arXiv:0911.4789v1
- [5] A.J. Buras et al., EPJ C72, arXiv:1208.0934
- [6] LHCb, PRL110, arXiv:1211.2674

# NA62 Layout: 2012 TR vs. 2014





## **NA62 Installation**



During the past year a lot of progress was made on the infrastructure, technical services, beam and detector installation








### Plans Until October 2014



- GTK: the submission of the final ASIC design for fabrication is about to happen. In parallel we are tendering for chip thinning and flip-chip bonding
- Straw Tracker: the rate of the module assembly has increased significantly and is proceeding well on both production sites (CERN and Dubna). Six out of eight the modules will be completed at the end of 2013. The straw production in Dubna is in full swing and is foreseen to be completed by October 2013. Limited resources on the electronics have been a bottleneck in the preparation of the TR
- RICH: the subcontractor for the RICH vessel is making good progress and we look forward to receive it as foreseen in autumn this year. The fabrication of the mirror support panel as well as the design work for the mirror mounts are on the critical path
- Photon Veto: installation and commissioning of the last four LAV station, installation and commissioning of the IRC
- LKr / CREAM readout: The CAEN planning foresees the delivery of all modules between December 2013 and March 2014
- Infrastructure: we have started in January 2013 to prepare tenders for the remaining vacuum tanks the straw interface pieces and the aluminium beam pipe for the RICH

### **NA62 Schedule**







# Installation and Commissioning of the new beam Line (EN/MEF)



#### New K12:

- •8 dipoles
- •5 correctors
- •10 quadrupoles
- •3 muon sweepers and magnetic collimators





Frontend of the beamline before installation of the top shielding

# **Measured and Simulated K12 Beam Parameters**

| 7326 | A6 | 2 | m ; 3 |
|------|----|---|-------|
|      |    | v | V     |

| Parameter                           | Measured     | Simulated    |
|-------------------------------------|--------------|--------------|
| 2 RMS at CEDAR: X [mm]              | 28           | 27           |
| 2 RMS at CEDAR: Y [mm]              | 15           | 15           |
| Intrinsic angular spread: X' [mrad] | < 80         | 70           |
| Intrinsic angular spread: Y' [mrad] | < 80         | 70           |
| RMS at Big Fisc: X [mm]             | 12           | 12.6         |
| RMS at Big Fisc: Y [mm]             | 14.6         | 15.1         |
| RMS at MWPC: X [mm]                 | 14.3         | 14.0         |
| RMS at MWPC: Y [mm]                 | 17.3         | 17.5         |
| Rate normalised to nominal T10 flux | $3.6 \ 10^9$ | $4.5 \ 10^9$ |












| 0 1               | 77 1                  | m 1             | 747 1 1           | ml l          | n : 1           | 0 . 1            |
|-------------------|-----------------------|-----------------|-------------------|---------------|-----------------|------------------|
| Sunday            | Monday                | Tuesday         | Wednesday         | Thursday      | Friday          | Saturday         |
| 28/10             | 29/10                 | 30/10           | 31/10             | 01/11         | 02/11           | 03/11            |
|                   |                       |                 | Beam permit       |               |                 |                  |
|                   | Complete installation |                 |                   | P42 tuning    | K12 pencil beam |                  |
|                   |                       |                 |                   |               |                 |                  |
| 04/11             | 05/11                 | 06/11           | 07/11             | 08/11         | 09/11           | 10/11            |
|                   |                       |                 |                   |               | K12 pencil beam | Kicker problem,  |
|                   |                       | Long MD         | No usable beam    |               |                 | Flooding         |
|                   |                       |                 |                   |               |                 |                  |
| 11/11             | 12/11                 | 13/11           | 14/11             | 15/11         | 16/11           | 17/11            |
|                   |                       |                 | Complete pencil   | MD            | BI detector     |                  |
| Flooding          |                       | Flooding ECN3   | beam tuning       |               | tuning          |                  |
|                   |                       |                 |                   |               |                 |                  |
| 18/11             | 19/11                 | 20/11           | 21/11             | 22/11         | 23/11           | 24/11            |
|                   |                       | Vacuum BA2      |                   | Full K12 beam | Kickers         | Get full beam OK |
|                   | UA9 MD                |                 |                   | tuning        |                 |                  |
|                   |                       |                 | 'Full' K12 test   | Pencil beam   |                 |                  |
| 25/11             | 26/11                 | 27/11           | 28/11             | 29/11         | 30/11           | 01/12            |
| Fine tune         | Parallel beam         |                 | Beam quality      | Ion MD        | Material effect |                  |
| full K12 beam     | at CEDAR              | Collimator tune | studies low int.  |               | measurements    |                  |
|                   | MD                    | Final K12 tune! |                   |               |                 |                  |
| 02/12             | 03/12                 | 04/12           | 05/12             | 06/12         | 07/12           | 08/12            |
| High rate studies |                       |                 |                   |               |                 |                  |
|                   |                       |                 |                   | END OF RUN    |                 |                  |
|                   |                       |                 |                   |               |                 |                  |
|                   |                       |                 |                   |               |                 |                  |
| No beam           |                       |                 | NA62 muon runnin  | g             |                 |                  |
| Beam tuning       | g                     |                 | NA62 kaon running |               |                 |                  |
|                   |                       | <u> </u>        | _                 |               | M               | Iorning          |
|                   |                       |                 |                   |               |                 | fternoon         |
| Evening+night     |                       |                 |                   |               |                 |                  |
|                   |                       |                 |                   |               |                 |                  |
|                   |                       |                 |                   |               |                 |                  |

The technical run (TR) was not only a great opportunity to put together the different components of the detector but also a true occasion of integrating newcomers and fostering the Collaboration spirit


# Rate on the innermost Straw as a function of beam position





### Comparison of three conditions:

- "Standard":  $\sim$ 1.7 bar  $N_2$  in CEDAR
- "Dummy GTK": "Standard" + 380 μm thick Si plate crossing the beam at GTK3 position
- "Dummy GTK, CEDAR empty": as above with evacuated CEDAR (to mimic H<sub>2</sub>)




#### Observations:


- •Si in the beam: overall increase of counting rate
- •Emptying the CEDAR: Reduction of beam RMS

## **CEDAR / KTAG**











Varying the N<sub>2</sub> pressure the CEDAR is sensitive to pions, kaons, protons in the beam


During the TR, four octants Were instrumented with 32 PMTs each



### **KTAG Performance in TR**







#### CEDAR tuned to see Kaons

Green selection:  $\pi^0$  in LKr Blue selection:  $K^+ \rightarrow \pi^+ \pi^0$ 

A few % of non-kaon contamination in the Green selection could be due, for instance, to  $\pi^0$  originating from  $\pi^+$  interactions in the dummy GTK



# GigaTracKer (GTK)

### Flip-Chip bump-bonding


- Problems with glass carrier removal for dummy chips thinned down to 50 μm
- Invitation to Tender submitted last week to the two qualified firms (IZM & VTT)
- 6 month development phase
- If not successful, release specification to 150 or 200 μm for the 2014 run

### ASIC Design

- The submission of the TDCpix ASIC in 130 nm IBM CMOS is imminent
- The chip is <u>very complex</u>: 1800 fronted chains, 720 TDCs (100 ps bin) and a readout processor with 4 x 3.2 Gbit / s bandwidth





### GTK: micro channel cooling



- Baseline design: 150 parallel cooling channels
  (200 μm × 70 μm, C<sub>6</sub>F<sub>14</sub>)
- Prototypes have been produced and tested under realistic conditions
- In the sensitive area the temperature variation over the whole surface is less than 6° C
- A contract has been placed with IceMOS (UK) for a preproduction run of Si-Si bonded devices

## CHANTI





Time difference between two fired bars during the TR



The CHANTI detects the charged particles produced by inelastic interactions in GTK3


### **Straws**



- A total of more than 4000 straws have been manufactured
- The completion of the straw production is foreseen for October 2013
- All mechanical components have been procured
- Module production has started in JINR Dubna (now two production sites: CERN and JINR)
- Module 1 was installed in the decay tank, together with its services
- During the TR Module 1 was operated under high voltage and rates measurements were performed as a function of the beam distance
- A limited amount of straws were read out







Module 3 completed in JINR Dubna




Module 1 installed in ECN3


### **Precision of the Straw positioning**




Layer 2, Module 3











# Straws

















### **Beam Profile seen by the Straws**

 The straws instrumented have shown the radial beam profile

Beam Passage



SRB 3 SRB 2



### **RICH**

#### RICH Vessel

- ◆ The order for the ~17 m long RICH vessel was submitted in November 2012
- It is formed by four cylindrical sections with diameters from 3.9 m (upstream) to 3.2 m (downstream)
- Delivery is expected by September 2013
- The fabrication of the beam pipe and of the thin entrance window is underway

#### Mirror mosaic and Support

- Resources increased to meet the schedule
- The honey comb panel, the support and the actuating elements are being prototyped

#### PMTs and holding disks

- Everything is procured, including the spare PMTs
- ◆ All quartz widows and Winston cones are glued on the Al disks


#### HV, Electronics

- HV dividers are custom made and will be completed by June 2013
- HV distribution boards are in production
- After extensive checking, the readout electronics, based on the NINO ASIC, is now in production

22



# RICH





### **Photon Veto**




### Main Achievements in 2012:

- Processing of the lead glass blocks for A9, A10, A11
- Assembly and transport to CERN of A8 and A11
- Production of the final drawings for A12 which is operated in air and has a different design w.r.t. the other stations
- Installation of the first eight stations
- Commissioning the electronics for the first three stations
- Development of the firmware for the L0 trigger for the LAV
- Installation of the SAC detector in the final position and commissioning during the TR



# LAV: A12 Design



### **IRC PLANS**



|   | 2013    |         |         | 2014    |         |         |
|---|---------|---------|---------|---------|---------|---------|
| Activity  | Apr-Jun | Jul-Sep | Oct-Dec | Jan-Mar | Apr-Jun | Jul-Sep |
| Production of scintillator tiles                                  |         |         |         |         |         |         |
| Machining of the tile shape and holes                             |         |         |         |         |         |         |
| Assembly of the IRC   |         |         |         |         |         |         |
| Commercial digitizers study and decision on the IRC/SAC RO system |         |         |         |         |         |         |
| Integration of the RO in the NA62 DAQ                             |         |         |         |         |         |         |
| Integration of IRC in the NA62 setup                              |         |         |         |         |         |         |
| Final test and commissioning                                      |         |         |         |         |         |         |

#### The elements of the IRC detector are:

- mechanics and lead plates: produced and transported to CERN in 2012. The lead plates are made of Lead-Antimony alloy which has higher Brinnel index and is more appropriate for work.
- PMTs: the four PMTs for the IRC are available in the LNF-INFN laboratory and are Hamamatsu R6427 type. They provide high gain (>10<sup>6</sup>) and fast signal risetime (1.7ns)
- Scintillating fibers: BCF92 from Bicron ordered in December 2012, expected to be delivered in June 2013
- Scintillating tiles: BC-400 type of scintillator from Bicron ordered at the end of March 2013. Expected delivery is June, 2013.

After the painting of the scintillating tiles at CERN they will be transported to Sofia for machining (cutting and drilling) profiting from the existing drilling matrix used for the machining of the lead plates.

# **IRC**



Beampipe





Drilled lead plates

















To reconstruct kaon decays and check the the performances of the LKr (unused since 2008), a 64 x 64 cell region was read out during the TR using the old readout




# ~20 tons liquid Kr calorimeter NA48 legacy, cold amplifier




A campaign is underway to check the entire Lkr to make sure that possible malfunctioning electronics is repaired before the 2014 run

# Lkr New Readout: CREAM 1962

### CAEN CREAM Prototype







We need ~500 CREAM to readout the LKr 14 bit linear 40 Ms/s FADC Four prototypes delivered on March 27 2013 Full Production ~ One Year Crates, VME Bridges already purchased



### LKR CREAM in TR







Good timing performance


A few channels of the LKr were connected to a CREAM pre-prototype before the end of the TR



### MUV

#### MUV1

- 25 iron, 24 scintillating layers, ~1100 scintillating strips
- Melted polystyrene granulate with scintillating additives
- ◆ Allows for the production of ~270 cm long strips avoiding expensive extrusion from large blocks



### MUV2

- One of the former NA48 HAC modules
- Best PMTs from HAC modules installed in MUV2


### MUV3

- Brand new detector
- Fast Plane for veto



## **MUV1 Construction**







Milling machine for the fibre grooves

Machine to distribute the optical glue into the grooves



# MUV2 and MUV3 in TR









MUV2

# MUV in TR: Conclusions #462



- Good performance, MUV3 time resolution ~ 0.5 ns
- To improve the robustness of the HV supplies
- Improve read-out for MUV2 to take into account the width of the signals
- Validated CFD/TRAM read-out for MUV3: solve dual peak feature observed in some channels by slight modification of the CFD design

### NA62 TDAQ

- Successful deployment of NA62 TDAQ equipment in ECN3
- TDCB finalized: 15 boards used in dry/ technical run
- TEL62: DDR2 dynamic memory for data storage validated
- 15 TEL62 deployed
- Readout not tested at high (1 MHz) rate
- Issues with crates to be fixed




TEL62 and TDCB



TEL62 crate ready for data taking <sup>36</sup>

# NA62 TDAQ: Run Control MA62







## **Analysis of the TR Data**


- Selection of  $K^+ \to \pi^+ \pi^0$  events to:
  - Assess the performance of beam and detectors
  - Study of the timing correlation
- Trigger: Q1 \* NHOD
  - Q1: coincidence of two quadrants of the CHOD
  - NHOD: signal from the Neutral Hodoscope embedded in the LKr (provides a signal proportional to the electromagnetic energy deposided in the LKr)
- Analysis selection:
  - Identification of at least two electromagnetic clusters in LKr
  - Reconstruction of the  $\pi^0$  four-momentum imposing the  $\pi^0$  mass
  - Reconstruct the  $\pi^+$  using the  $\pi^0$  four-momentum and the  $K^+$  four-momentum defined by the beam constraint
- As a result,  $K^+ \to \pi^+ \pi^0$  events exhibit a peak in the missing mass:

$$m_{miss}^2 = (P_K - P_{\pi^0})^2$$




### Identification of EM clusters in LKr

N<sub>cells</sub> vs. Energy



### **Cluster Energy**




Notice the sharp edge in E cluster distribution due to the well defined K momentum (75 GeV/c) 39


# NA62 Timing in TR









#### σ(CHOD-CEDAR)~0.41 ns



#### σ(MUV3-CEDAR)~0.46 ns





#### $\sigma(MUV2\text{-CEDAR})\sim3.5~\text{ns}$





## Missing Mass





Missing mass for events with a cluster in LKR associated to the  $\pi^+$ 

Missing mass for events without LKr cluster associated to the  $\pi$ <sup>+</sup>




## Missing mass after all cuts

- (a) Final selection:
  - Kaon candidate
  - No intime muon


$$m_{miss}^2 = 0.0198 \pm 0.0003 \, GeV^2 / c^4$$
  
(PDG: 0.0195)

- (b) Position of photon clusters
- (c) Position of expected  $\pi^+$  cluster





### **Bonus: MIPs in LKr**



- (Re)discovered the capability to reconstruct minimum ionizing particles (MIP) in the LKr calorimeter
- Clusters have typically < 10 cells</li>
- Landau convoluted with a Gaussian (37 MeV noise)

# Publications and Analysis of older data

### **♦ NA62**

 Precision Measurement of the Ratio of the Charged Kaon Leptonic Decay Rates, PLB 719 (2013)326 (February 2013)

### ◆ NA48/2

New measurement of the K<sup>±</sup> → π<sup>+</sup> π<sup>-</sup> e <sup>±</sup> ν (Ke4) decay branching ratio and hadronic form factors, PLB 715 (2012), pages 105-115 (August 2012)

### ◆ NA48/1

• Measurement of the branching ratio of the decay  $\Xi^0 \to \Sigma^+ \mu^- \nu$ , PLB 720 (2013) 105 (March 2013)

NA62



## Summary

- We have learned a lot from the experience of the Technical Run in 2012
- We have 18 very busy months in front of us to be ready for Physics data taking
- We are grateful for the strong support of the Funding Agencies
- The collaboration wishes to acknowledge the invaluable support provided by CERN and thanks in particular the Support, Technical and Administrative teams