

CLIC Civil Engineering and Services (CES) WG

Agenda :

#1 - CLIC-CES Wkg

Wednesday 14 May 2008
from 14:30 to 16:00 Europe/Zurich
at CERN (54-2-033)
chaired by: *John Andrew Osborne (CERN)*


Participants: Hans Braun; Claude Hauviller; Joaquin Inigo-Golfin; Karsten Kahle; Keith Kershaw; Antoine Kosmicki; H el ene MAINAUD DURAND; Christophe Martel; John Andrew Osborne; Daniel Parchet; Thomas pettersson; Ingo Ruehl; Ralf Trant

[Wednesday 14 May 2008](#) |


Wednesday 14 May 2008


[top](#)↑

- | | | |
|-------|--|--|
| 14:30 | Mandate of CES Working Group and Structure (20') | John Andrew Osborne (CERN) , Claude Hauviller (CERN) |
| 14:50 | Project Breakdown Structure for CES works (20') | John Andrew Osborne (CERN) |
| 15:10 | Anticipated Work in 2008 (ALL) (20') | |
| 15:30 | Dates for CES meetings in 2008 (05') | |



CLIC Chart





CLIC Civil Engineering and Services (CES) WG

Mandate :

General Objective

-Develop the existing layouts for the project from a civil engineering and technical services point of view, and work with the various actors towards a realistic design for the CDR in 2010.

Specific responsibilities:

-Work will concentrate on the tunnel cross section required to accommodate the machine and its services (e.g. ventilation, electricity, survey, controls, safety and handling equipment)

-The overall layout for the civil engineering (surface buildings, injectors, turnarounds, return loops and accelerator tunnels) will be studied for the various energy ranges i.e. 500Gev, 1Tev and 3Tev.

-Develop a layout for the interaction region.

-Work together with ILC on areas of synergy. Money available from FP7 for this !


-ILC Dubna meeting 4-6 June

This group will report back to the CLIC Technical Committee.

Regular meetings are planned for once a month on 2nd Wednesday of the month 2:30pm.

First meeting 14 May


Ad-hoc meetings on dedicated subjects eg EL 4 April, CV 29 April....



CLIC Civil Engineering and Services (CES) WG

CES Working Group Representatives :

Civil Engineering and Chairman	J.Osborne
CLIC Link Person	H.Braun
Cooling and Ventilation CV	J.Inigo-Golfin / C.Martel
Electricity EL	K.Kahle
Survey SU	H.Mainaud Durand
Access Controls, Safety ASE	T.Pettersson
Horizontal Handling HE	K.Kershaw
Vertical Handling HE	I.Ruehl
CE Layouts and cross-sections	A.Kosmicki / D.Parchet
SC Link Person	R.Trant




CLIC Civil Engineering and Services (CES) :

PBS Breakdown Structure :


CE and Services		
Civil Engineering	Underground Facilities	Shafts Tunnels Experimental Area Caverns Caverns Miscellaneous works
	Surface Structures	Assembly Buildings Office Buildings Service Buildings Cryo Buildings Workshops Site Access Buildings Miscellaneous Buildings
	Site Development	Off-Site work Network of Monuments Site Preparation Utility Distribution Road, Footpaths & Parking Areas Landscaping Environmental Miscellaneous Site Works
Electricity	AC network DC network	
Access and Communications	Access Control Systems Data network	
Fluids	Water cooling Ventilation Cryogenics Gas	
Handling	Horizontal Vertical	
Safety	Radiation Safety Fire Safety	
Survey	Geodesy and Networks Machine Installation and Alignment	

This document will be used for :

- Chapters in CDR
- Costing
- Similar to ILC Breakdown



CLIC – General Layout



	TUNNEL LENGTHS (m)								TOTAL
	main beam turn-around	BC2	e- side ML	BDS	e+ side ML	drive beam accelerator +DL+CR1+CR2+ links	e- e+ in injectors + DR link + booster linac	main + drive beam transfer tunnels	
Phase 1	1508	490	7 812	5 500	7 812	2 216 (to be revised)	1 430 (to be revised)	2 516	29 284
Phase 2	1508	490	12 775	-	12 775	-	-	-	27 548
Total	3016	980	20 587	5 500	20 587	2 216	1 430	2 516	56 832


	SITE LENGTHS (m)					TOTAL
	main beam turn-around	BC2	e- side ML	BDS	e+ side ML	
Phase 1	240	490	7 812	5 500	7 812	21 854
Phase 2	240	490	12 655	-	12 655	26 040
Total	480	980	20 467	5 500	20 467	47 894

Legend: Phase 1 Phase 2

- ML
- Main/Drive beam Injectors
- BDS
- Detectors Area

TUNNELS SECTIONS

Area	beam turn-around	e- e+ sides ML	BDS	main/drive beam transfer tunnels	main/drive beam common transfer tunnel
section dims.	ø3.8 m	ø4.5 m	ø4.5 m	ø3.8 m	ø4.5m



Point	1.0	1.1	1.2	2	3	4	5	6	7	8	9	10	11
øm	ø	16	16	9	9	9	9	9	9	9	9	9	9

Point	2.1, 3.1, 4.1, 5.1	6.1, 7.1, 8.1, 9.1, 10.1, 11.1
øm	150	

Point	2, 3, 4, 5	6, 7, 8, 9, 10, 11
(LxWxH) m	4.9 x 16 x 18 3 storeys	

Nombre	20 x	30 x
(LxWxH) m	26 x 9 x 7.2	

Point	1.1, 1.2	1.0
(LxWxH) m	120 x 25 x 39 40 x 16 x 15	

Point	BDS CAVERNS 1.3, 1.4, 2.2, 3.2	BDS SERVICE HALLS 1.3, 1.4, 2.2, 3.2
(LxWxH) m	20 x 8 x 14 + 1 storey	
	38 x 16 x 10	

Point	1.3, 1.4
(LxWxH) m	25 x 9 x 7.2 + 15 x 9 x 7.2

Point	1.3, 1.4
(LxWxH) m	18 x 9 x 7.2

Nombre	At each UTRAs and UTRCs	20 x	30 x
(LxWxH) m	6 x 9 x 5		

Nombre	18 x	30 x
(LxWxH) m	63 x 2.4 x 3	

INDICE A: 24 DB sectors, 868 m each and 5 DB sectors between 2 shafts


UTR = Underground Technical Room

CLIC - UNDERGROUND STRUCTURES SCHEMATIC LAYOUT (COLOURED BY ZONES)





GROUP 1 THE-CE
CIVIL ENGINEERING
 SUPERVISOR : J. OSBORNE
 DESIGNER : A. KOSMICKI

SCALE : 1/62500(A3_FORMAT) DATE : 15 JAN 2006
CLIC.CE-1.1749.0003 3 | A




CLIC – Long Profile






CLIC – Laser straight


PLAN VIEW



LONG PROFILE ELEVATION




RIGHT VIEW




CLIC
HOW THE TUNNEL IS POSITIONNED

AK - 20080219



CLIC – Injectors



INJECTORS TUNNELS	DRIVE BEAM INJECTORS COMPLEX					MAIN BEAM INJECTORS COMPLEX						COMMON & FINAL TRANSFER TUNNELS (after Junction Point)		
	LINAC	DELAY LOOP	CR 1	CR 2	TT to Junction Point	LINAC 1	e- DR	e+ DR	DR Link	LINAC 2 + BC 1	TT to Junction Point	COMMON	e- TT	e+ TT
Length (l) m	1000	406	180	540	140	400	215	215	150	450	170	334	901	971
Section (l x h) m	6 x 3	4 x 3	4 x 3	4 x 3	φ 3.8	3 x 3	6 x 3	6 x 3	14 x 3	3 x 3	φ 3.8	φ 4.5	φ 3.8	φ 3.8


CLIC- MAIN / DRIVE BEAM INJECTORS AND EXPERIMENTAL AREA LAYOUT




GROUP # TS-CE
CIVIL ENGINEERING
 SUPERVISOR : J.L.BALDY
 DESIGNER : N.BADDAMS

SCALE : 18500(A3_FORMAT) DATE : 12_JUNE_2007

CLIC.CE-1.1799.0002 3 D



CLIC – Typical Cross Section




CLIC TUNNEL TYPICAL CROSS SECTION




GROUP 13-CE
CIVIL ENGINEERING
 SUPERVISOR : C.WYSS
 DESIGNER : N.BADDAMS

SCALE : 1/20(A3_FORMAT) DATE : 14_MAY_2007

CLIC.CE-1.1710.0004 SIZE INDEX 3 -



CLIC – CV issues




No. & Diameter of CV pipes needs to be modified

Monorail ?

Floor stability to be studied


Transversal Ventilation ?

GROUP 1 TS-08	SCALE : 1/20(A3_FORMAT)	DATE : 09_DEC_2007
CIVIL ENGINEERING	SUPERVISEUR : C.WYSS	DESIGNER : N.BADDAMS
CLIC.CE-1.1710.0004	SIZE	INDEX
	3	B



Main goals for 2008

- Develop realistic cross section, including :
 - Updated CV requirements
 - Monorail ?
- Study in detail the turnaround integration, CATIA 3d
- EL to produce ‘conceptual design’ for CLIC
- Study various energy ranges 500GeV, 1TeV & 3 TeV
- NEXT CLIC meeting October



CLIC Civil Engineering and Services (CES) : 2008 Meeting Schedule :



Home > Projects > CLIC > CLIC Civil Engineering and Services Wkg

login

LOCAL: Europe/Zurich

CLIC Civil Engineering and Services Wkg (Managers: Osborne, J.)

Events in this category:



Search

(more options)



▼ 2008

December 2008

10 #8 - CLIC-CES Wkg



November 2008

12 #7 - CLIC-CES Wkg



October 2008

08 #6 - CLIC-CES Wkg



September 2008

10 #5 - CLIC-CES Wkg



August 2008

13 #4 - CLIC-CES Wkg



July 2008

09 #3- CLIC-CES Wkg



June 2008

11 #2 - CLIC-CES Wkg



May 2008

14 #1 - CLIC-CES Wkg



Tools

◀ Browse Categories

▶ Events Overview

▶ Calendar

▶ Site Map

▶ Room Booking

▶ Statistics

▶ Search

▶ Indico News

▶ Help

Add Event

▶ Lecture

▶ Meeting

▶ Conference

If any common areas, Webex with ILC ?