

HL-LHC/LARP: International Review of the Inner Triplet Quadrupole (MQXF) Design

Executive Committee Report

International Review Committee

held at CERN on 10-12 December, 2014

URL: <https://indico.cern.ch/event/354499/timetable/#20141208>

Review Committee Members

- Joe Minervini (MIT, Co-Chair),
- Jim Kerby (ANL),
- Shlomo Caspi (LBNL),
- Alexander Zlobin (FNAL)
- Akira Yamamoto (CERN & KEK, Chair),

Charges to Inner Triplet (MQXF) Review



HL-LHC/LARP International Review of the Inner Triples Quadrupoles (MQXF) Design

CERN, Switzerland – 10th to 12th December, 2014

Charges

The High Luminosity LHC (HL-LHC) project was approved as first priority by the special CERN Council held in Brussels on 30th May 2013. In May 2014, HL-LHC was rated among the next decade top priorities of the US HEP by the P5 committee, and in June 2014 the CERN Council approved its financing for the years 2015-2025.

HL-LHC is entering the final stage of design and prototyping: all technologies for the hardware upgrade must be fully proven by end 2016.

The replacement of the present inner triplet (IT) quadrupole magnets by new quadrupoles (MQXF), featuring much larger aperture and higher peak field, is the cornerstone of the upgrade plan. Tests of the short models of final design, foreseen in 2015 and 2016, and of the long prototypes, planned for end 2016, are on the critical path.

LARP has successfully built a series of quadrupoles of enhanced size and peak field; now LARP and CERN are engaged in a common program to build the first 1 m long demonstrator magnets, to be tested in 2015; testing of the first long prototypes is foreseen to start in 2016. While the assessment of the final design is foreseen in 2016-17, at this stage it is important to thoroughly review the magnet design and main manufacturing steps, because the CERN-USA collaboration needs to launch procurement of large size tooling and freeze key parameters for the prototyping phase. This will be the first independent assessment of the MQXF design.

The HL-LHC Project Leader and the LARP Director call an International Review with the following goals:

1. Are the Functional and Technical Specifications for the 3 MQXF magnets (Q1, Q2 and Q3) properly developed and reasonably finalized? Do the 10-year long LARP experience on cables and magnets and the more recent experience in Europe support the chosen specifications?
2. Does the basic design of the MQXF in terms of the magnetic and mechanical structure, quench protection and thermal operative conditions meet the Specifications with sufficient margin? Based on the LARP and European experiences, what is the likelihood of meeting the Specifications?
3. Is the engineering design (including the 3D modeling and the interfacing with other systems) sufficiently developed to assess that there are no show-stoppers in the construction of magnet parts, cold mass assemblies and cryostat, including installation and integration in the machine? Is the magnet and circuit protection adequate?
4. Is the plan for models and prototypes well thought? Is the preliminary construction plan credible?

5. Is the envisaged work share, between CERN and US-LARP the best to maximize the chances of success while minimizing the cost and interfaces?
6. Is there any area or particular field where important technical or managerial risks are under evaluated or ignored?

The review is scheduled on 10th - 11th December with the close-out on 12th December at CERN.

Reviewers:

Akira Yamamoto (KEK/CERN) Chair

Joe Minervini, MIT (Co-Chair)

Jim Kerby, ANL

Shlomo Caspi, LBNL

Alexander Zlobin, FNAL

Charges to the Review Committee

1. Are the Functional and Technical **Specifications** for the 3 MQXF magnets (Q1, Q2 and Q3) properly developed and **reasonably finalized**? Do the 10-year long LARP experience on cables and magnets and the more recent experience in Europe support the chosen specifications?
2. Does the **basic design** of the MQXF in terms of the magnetic and mechanical structure, quench protection and thermal operative conditions **meet the Specifications with sufficient margin**? Based on the LARP and European experiences, what is the likelihood of meeting the Specifications?
3. Is the **engineering design** (including the 3D modeling and the interfacing with other systems) sufficiently developed to assess that there are no show-stoppers in the construction of magnet parts, cold mass assemblies and cryostat, including installation and integration in the machine? Is the magnet and circuit protection **adequate**?
4. Is the plan for **models and prototypes well thought**? Is the preliminary construction **plan credible**?
5. Is the envisaged **work share**, between **CERN and US-LARP** the best to **maximize the chances of success** while minimizing the cost and interfaces?
6. Is there any area or particular field where important technical or managerial **risks** are under evaluated or ignored?

Agenda: 10-11 December

Prof. Lucio ROSSI et al.

Welcome and review charge

Dr. Ezio TODESCO

MQXF Requirements and conceptual design

Dr. Ezio TODESCO

Feedback from conductor review

Dr. GianLuca SABBI

LARP and other programs' experience

Dr. Helene FELICE

MQXF support structure as extension of LARP experience

Dr. Paolo FERRACIN

MQXF overall design

Dr. Susana IZQUIERDO BERMUDEZ

Magnetic design and analysis

Dr. Miao YU

Coil design and fabrication

Dr. Mariusz JUCHNO

Mechanical design and analysis

Dr. Giorgio AMBROSIO

Quench protection and radiation damage

Dr. Rob VAN WEELDEREN

Cooling and thermal analysis

Dr. Juan Carlos PEREZ

CERN Q2 assembly procedure

Dr. Daniel CHENG

LARP prototypes assembly toward Q1-Q3 magnets

Dr. Herve PRIN

Cold mass, cryostat and integration in the LHC

Dr. Pierre MOYRET

Feedback on MQXFS structure fabrication

Marta BAJKO et al.

Readiness of test stations for design validation

Dr. Giorgio AMBROSIO et al.

Short model and prototype plans

General Comments

- **Congratulations** on an excellent progress achieved in the MQXF design.
- We recognize an **excellent team work** between CERN and US-LARP, and especially the significant contributions by young scientists and engineers to ensure future project success.
- The integrated luminosity needs to be maximized. As the **MQXF is the hardest magnet to be accessed**, this condition needs to be taken into account when defining the magnet operating margins.
- We agree **the 150mm aperture of MQXF provides space needed** for a sufficiently thick beam screen and significantly suppresses the radiation heat load into the magnet.

General Comments (contd)

- Both the 11 T and the MQXF programs are **critical proofs of Nb₃Sn magnet technology** for high energy accelerators. We believe that it is very important for these programs to be successful.
- Given the current understanding of the design and technology, and the risks associated with the implementation of this design in the LHC Inner Triplets, we recommend as a **target an operating point of ~75% on the load line for the production magnets**. This may be achieved by extending the magnetic length and reducing the nominal gradient.
- The full **production magnet** should be **tested to 105% or higher current** of the nominal operational current, in order to demonstrate a reasonable safety margin.
- The current **Q2A/B magnet design length of about 7m has yet to be demonstrated**. We therefore recommend **the half-length magnet** should be maintained **as a backup option**.
- We commend the CERN and US-LARP teams for the recognition of the need for **expanded test facilities needed for this program**. It is imperative that they be **completed on time**.

Responses to Charges (1)

Are the Functional and Technical **Specifications** for the 3 MQXF magnets (Q1, Q2 and Q3) properly developed and **reasonably finalized**? Do the 10-year long LARP experience on cables and magnets and the more recent experience in Europe support the chosen specifications?

- **Not yet**, however, **the design is converging**, based on the excellent long-term cooperative effort between US-LARP and CERN.
 - Some **optimization** of IR optics and magnet parameters is needed to reduce the risk of magnet production and LHC operation. Magnet acceptance parameters need to be formulated and included in the specs.
 - The **interfaces** across work packages need to be defined and integrated into the specifications.
- The **LARP experience** is being well employed.
 - For the case of component manufacturing tolerances, the committee recommends **to take account of the tolerances achieved** during the fabrication of the US-LARP HQ magnet which **could allow** for some **relaxation** of the tolerances for cost savings.

Responses to Charges (2)

Does the **basic design** of the MQXF in terms of the magnetic and mechanical structure, quench protection and thermal operative conditions **meet the Specifications with sufficient margin**? Based on the LARP and European experiences, what is the likelihood of meeting the Specifications?

- The Specs are **not finalized yet**. Further optimization shall be investigated in the short model program to confirm sufficient margin, including:
 - **PIT cable** has not yet met the I_c requirements.
 - The **coil cross-section** is being corrected for use of PIT cable and cable expansion during reaction needs to be better understood and implemented in coil cross-section design.
 - The **coil preload level** needs to be coordinated with the ultimate design gradient.
 - The **quench protection** analysis should include the voltage distribution during quench in the nominal and heater failure scenario, and the cryostat quench protection analysis.
 - The **inner-layer and inter-layer heater concepts** needs to be critically evaluated including their impact on magnet production and operation risks.
 - The **thermal analysis** needs to include sensitivity to heat load variation due to uncertainty with beam absorber design and parameters.
- The **likelihood** of meeting specifications, when fully developed, **is reasonable**.

Responses to Charges (3)

Is the **engineering design** (including the 3D modeling and the interfacing with other systems) sufficiently developed to assess that there are no show-stoppers in the construction of magnet parts, cold mass assemblies and cryostat, including installation and integration in the machine? Is the magnet and circuit protection **adequate**?

- The **design is sufficiently developed** for this stage of the project, and there is considerable experience to draw on to develop it further. That said, we were limited in our scope largely to the magnet work package and the interfaces to other work packages need to be further developed.
- The **procedure of the magnet replacement** under high radiation environment, including fixtures, tools, and remote handling and transportation, should be well established in the design stage.
- **Overall safety issues** with respect to design and inspection should be confirmed as soon as possible.
- Development of **alignment specifications** and the overall scheme was not covered in detail at this review but should start soon.
- Magnet **quench protection** has sufficient redundancy level taking into account traditional protection heaters and CLIQ.

Responses to Charges (4)

Is the plan for **models and prototypes well thought?** *Is the preliminary construction plan credible?*

- **Yes, but some aspects need improvement.** The **number** of planned models and tests is **minimal**. (For comparison, both MQXA and MQXB model programs each included 3 magnets just to confirm reproducibility.) In this situation each model in the MQXF program should have **clear list of design and performance goals**.
- The **two full scale prototype** program looks adequate.
- The **availability of PIT that meets the requirements** may require **more time** to be ready for magnet production.
- The current **schedule is extremely tight** in order to install the MQXF in the LS3 (No failures are assumed in the model work.) **Contingency plans** need to be developed to hold the schedule.

Responses to Charges (5)

Is the envisaged **work share**, between **CERN and US-LARP** the best to **maximize the chances of success** while minimizing the cost and interfaces?

- The **work sharing** and cooperation between CERN and US-LARP are **exemplary**.
- We note that the cooperative work and the close communication are enhanced by current IT technology that maximizes work efficiency.
- **Design credibility** is enhanced by using common tools by each side, especially in magnetic and structural design and analysis, thermal modeling, powering, and quench protection.
- CERN and US-LARP have many excellent resources and they seem well integrated, enthusiastic, and organized to carry out this upgrade project.
- We are very pleased to see **many young scientist/engineers** involved in this project **with an extremely good atmosphere**.

Responses to Charges (6)

Is there any area or particular field where important technical or managerial **risks** are under evaluated or ignored?

- Evaluation of the **overall failure mode** scenario is missing, but should not be ignored.
 - The time-period and work-flow sequence should be well established especially because the **MQXF is not easily replaced** under the high-radiation and confined environment in the tunnel.
- The **loss of integrated luminosity** should be well studied and the **information shared** among the relevant persons.
- **Technical risks** can be minimized by focusing on these issues:
 - Magnet **operation margin** and ultimate acceptance plan
 - **Beam screen** design and integration with quadrupoles
 - Necessity of coil **cross-section change** for the US quadrupoles based on RRP cable
 - Use of **PIT conductor** in CERN quadrupoles
 - **Inner-layer protection heaters** and their effect on coil cooling.
 - **Safety** requirements.
- **Management risks** can be minimized by focusing on these issues:
 - Improving **the design decision process** and **responsibilities** within the **WP and among related WPs**.



Many thanks for your excellent reports, discussions, and the opportunity for the MQXF review.

