
NA61 SciFi tests





All detectors in Al box (i.e. scintillaors and SciFi ribbons)

Box must be centered to the beamline

Additional beamline detectors might be useful to center the beam

Electronics: to sit in a rack outside of the area, need to pull <100 coax. cables (bundles of 16)

