



SIS commissioning status

J. Wenninger, L. Ponce



- ❑ Almost all tests that could be done have been performed.
- ❑ Remaining test require beam, higher beam intensity, special tests during injection (multi-bunch) and later close to nominal conditions.
- ❑ Recently a new interlock was added to the injection permits to cover **corruption of threshold tables** (requested by C. Zamantzas & S. Jackson).



- ❑ All powering tests are finished except the surveillance of the spectrometer bumps (injection permits).
 - *Commissioned during / just after switching on the ALICE & LHCb spectrometers. Logic in place, pre-checked during the sector test.*
- ❑ The QPS-OK status tests have not been rechecked. Only the changes were implemented (few circuits).



- ❑ All β^* and optics IDs fully tested against machine settings.
- ❑ Check of the restricted SBF in place, to be tested:
 - *Interlock if:*
 - Total intensity $< 5E11$ p (*protection against false interlocks*),
 - At least one bunch with high intensity ($> 3E10$ p),
 - SBF in RESTRICTED mode.
 - *Requires multiple bunch injection and nominal bunches for test.*



- ❑ The interlock series covering injection requests and injection buckets must be tested & adjusted (injection permits).
 - *Injection in abort gap and abort gap keeper range: max. bucket to be defined and then checked.*
 - *Protection against over injection beyond the nominal: ensure that requested bucket satisfies distance to last bunch. To be checked.*
- ❑ Interlock on the requested ring (MTG failures) to be fully checked. **It seems the information on the requested ring SIS was using is no longer available** – to be investigated.
- ❑ Particle type interlocks (f RF range, users and energy in SPS).
 - *Last few checked needed (f RF).*
- ❑ Intermediate intensity interlock (injection of nominal only when intermediate beam circulating).
 - *Requires more beam intensity, first short trains → later.*
- ❑ ADT protection (intensity range) to be re-tested.
 - *As soon as nominal bunch is available.*



- ❑ IQC, XPOC and PM status checks are in place. Still to be tested systematically for IQC and XPOC.
 - *Problem with subscription to IQC server on the sis host (works on local virtual machine).*
- ❑ MKI interlock (softstart, temperature, vacuum) in place and tested.
 - *Remaining issue with one gauge that does not publish (replaced by an adjacent one).*
- ❑ Interlock on RF voltage ready but requires final settings.
- ❑ Abort gap protection (cleaning & dump) in place but not tested.
 - *For cleaning the connection to the ADT is missing.*



- ❑ Orbit interlocks in place and checked. Requires final references and tolerances (start with 2012).
 - *Will follow evolution of the orbit.*
- ❑ COD settings interlocks are also in place and checked.
- ❑ COD failure / trip interlock to be rechecked (one / beam).
- ❑ COD integral field (energy change !) to be checked.
- ❑ OFB related checks (failures during ramp or squeeze) in place, but to be checked.



- ❑ Interlock on TDI gap ready, requires final settings.
- ❑ Beam position at TCDQ/TCSP is still based on IR6 BPMs. To be replaced by the DOROS acquisition on the TCSP.
 - *Ready but misses settings and a few checks (with the settings).*
- ❑ Collimator BPM interlocks for the future:
 - *Settings structure for the interlocks is prepared (tolerance, beta collimator versus β^* , etc). Software to generate settings to be written (1day).*
 - *Acquisition to be integrated.*



- ❑ New logic for RP ‘interlocks’: instead of dumping the beam, **warning to shift crew when orbit is not in tolerance.**
 - *Ideally send ‘retract’ command – but not easy to do in current FESA design.*
 - *Ideally SIS should give a **insertion_permit**, if FALSE → out.*
- ❑ Warning given out if any RP leaves the home switch and the position of N out of M BPMs (1/2 oo 3 for ALFA, 2/3 oo 6 for TOTEM - tbc) is out of tolerance.
- ❑ Everything is in place and pre-tested.
- ❑ Systematic test of orbit interlocks, RP switches and announcing of fault conditions to be tested.
 - *Before the RPs start insertions !*