Minures of CERN-LNL-STFC kickoff meeting.

SRF cavity technology for the FCC

CERN, 23th June 2015

CERN: Sarah Aull, Michael Benedikt, Rama Calaga, Sergio Calatroni, Paolo Chiggiato, Gilles Favre, José Miguel Jimenez, Guillaume Rosaz, Karl Schirm, Alban Sublet, Mauro Taborelli, Giovanna Vandoni, Walter Venturini Delsolaro.

ASTeC, STFC Daresbury: Philippe Goudket, Joseph Herbert, Reza Valizadeh.

INFN - LNL: Daniel Franco, Vincenzo Palmieri, Vlada Pastushenko, Cristian Pira, Hanna Skliarova.

Goal of the meeting

The meeting started with a review of the purpose of the Collaboration Agreement, this defining the scope of the present meeting:

- Review the capabilities of the Laboratories within the needs of this Collaboration
- Define a consistent set of milestones and deliverables within a credible and agreed planning
- Discuss the monitoring process

The agenda of the day is as follows. All presentations are available through the Indico web site <u>https://indico.cern.ch/event/403142/</u>.

chaired by Sergio Calat 📰 Tuesday, 23 Ji	une 2015 from 09:30 to 18:00 (Europe/Zurich)	
CERN (112-I Description		Manage 🔻
	agenda 😫 🔁	
Tuesday, 23	3 June 2015	
09:30 - 10:00	Welcome coffee	
10:00 - 10:10	Welcome 10' Speaker: Jose Miguel Jimenez (CERN)	
10:10 - 10:30	Introduction to the FCC Project and scope of the Collaboration 20' Speaker: Michael Benedikt (CERN) Material: Slides	
10:30 - 12:30	Capabilities and infrastructures related to SRF and to the FCC collaboration 10:30 LNL presentation 30' Speaker: Strikes @ T 11:00 STFC presentation 30' Speaker: Rear Valladeh (STFC) Material: Stides @ T 11:03 SRF facilities at CERN 15' Speaker: Kat-Hait Shides @ T 11:14 Stides @ T 11:145 Thin films and SRF at CERN 15' Speaker: Alban Rene Maurice Sublet (CERN) Material: Stides @ T 11:20 Discussion 30' Speaker: Sergic Claitroni (CERN) Material: Ist of actions %	2·
12:30 - 13:30	Lunch (Restaurant No.2 (build. 504))	
13:30 - 15:00	Visit to the SRF and thin films facilities Location: SM18 and build. 252	
15:00 - 15:30	Coffee break (112-R-034)	
15:30 - 17:30	Discussions Focus on drafting a defailed planning of the collaboration, duly specifying milestones and deliverables. Convener: Sergio Calatroni (CERN) Location: 112-R-034	

Summary of the discussion

The discussion focused on a critical review of the scope of the work and the tests and actions as detailed in the Agreement and its Annex (available to the different Parties), to which reference is made here. The main points are mentioned in the following, divided according to the four main project lines: 800 MHz 5-cell cavities, 400 MHz single-cell cavities, 6 GHz cavities and 3D coating system in STFC.

800 MHz 5-cell cavities

RF design and specification drawing should be done by CERN, including evaluation of mechanical stability to define the minimum wall thickness. V. Palmieri underlines that he needs an approved drawing before starting the design of the tooling for production, according to the chosen fabrication technology (spinning from tube or blank, back-extrusion of tube or rolling-welding, etc.). It is suggested that the cut-offs should be without port for ancillaries. CERN will take care of welding of brazed flanges.

CERN will provide the drawing within two months (M8) leaving 10 months for the fabrication of the tooling (D4). V. Palmieri confirms that this delay feasible.

CERN will provide raw material in adequate quality, quantity and form for the fabrication of production cavities according to LNL needs through a framework contract, for which there is considerable experience (K. Schirm). It is agreed that first fabrication tests in INFN may be done with Cu material supplied by INFN and not up to full specifications.

The goal is to have one 800MHz cavity coated and tested by the end of the Collaboration.

400 MHz single-cell cavities

The study will be for mono-cell, but scalability to multi-cell for real machines must be taken into account. CERN will provide to LNL the design of the LHC cavities to be used as a model for the feasibility study of seamless cavities. V. Palmieri mentions that LNL will explore a broad range of technologies including spinning, starting from tubes manufactured in different ways, and electroforming.

6 GHZ studies

LNL proposes to focus at the beginning on the study of the parameters which might influence adhesion at the interface Nb/Cu through interlayers, deposition temperature, thermal cycling. P.Chiggiato insists that all studies should consider parameters which are scalable to 800MHz cavities.

Cu-OFE for manufacturing further 6GHz cavities should be supplied by CERN upon request of LNL, as local suppliers do not provide certified material. Copper sheet, with material certificate, in 2mm or 3mm thickness, is available from the CERN store.

RF characterisation will be done in LNL.

Sample characterization at ASTeC may be made by SEM+EBSD, TEM, XPS+Auger, SIMS, AFM, XRD,... W. Venturini stressed the importance to characterize flux penetration. ASTeC may rely upon external partners for this and other techniques which might not be available in-house, or consider acquisition.

STFC will deliver a basic report of test results with each sample. At each annual project meeting STFC will then deliver a more comprehensive Milestone report of the analysis carried out during the previous year

From a comment of Paolo Chiggiato, to avoid undue future proliferation of tests, LNL shall initiate a proposal for a table of characterization tests as well as the expected information. The proposal shall be circulated amongst the 3 partners, completed and approved.

3D Nb/Cu coating system in STFC

STFC would like to focus of the development and commissioning of a Nb/Cu coating system for 6 GHz cavities, including surface preparation. It is asked that STFC express in detail their plans and deliverables for this purpose. Their document will be joined to this minutes and will become an integral part of the collaboration upon approval.

Planning

The remarks made above are integrated into the annex planning, which include the relevant Milestones and Deliverables.

Documentation

Several remarks have been done on naming and traceability of the samples sent for analyses, and their follow-up. CERN will prepare an MTF-based (or similar) follow-up protocol for documentation.

Intellectual Property

The chapter of the Agreement on Intellectual Property is read entirely.

Communication and monitoring.

Direct communication among the different Parties, Partners and People is encouraged, in parallel with communication via the formal contact persons. A sharepoint or similar tool will be set up by CERN in order to trace and share all communication.

It has been decided, in accordance with the Collaboration agreement, to held monitoring meeting once a year in rotation in the different partner Laboratories. The Monitoring Committee is constituted by M. Benedikt, V. Palmieri, P. McIntosh

АОВ

LNL warns that the Collaboration Agreement is not yet signed and thus they cannot officially hire or employ people to work on this. The starting date of this Collaboration is anyhow tentatively fixed for the 1.7.2015 for three years, and will be shifted accordingly in case there is major delay for the official signatures. CERN will make sure the signatures happen swiftly.

Actions

CERN

Launch a framework contract for the delivery of certified Cu-OFE up to a maximal value.

Supply Cu-OFE in 2mm or 3mm sheet to LNL for 6GHz cavities manufacturing.

Delivery of approved drawing of 800 MHz cavity to LNL (M8). Deadline: 31.8.2015

Work out a plan for production and testing follow-up and circulate. Deadline: 31.8.2015

Setup a tool for sharing of communication. Deadline: 31.8.2015

Ensure quick signature of Contract documents. Deadline: 1.7.2015

LNL

Provide a testing program, with relevant parameters, techniques, procedures, for 6GHz cavities, to circulate. **Deadline: 1.8.2015**

Provide a request for size, quantity and thickness, of certified Cu-OFE for 6GHz cavities, to CERN. **Deadline: 1.8.2015**

ASTeC

Prepare a summary description of what the deliverables would be under 3D Nb/Cu Coating System. **Deadline: 3.7.2015**

Annex: planning chart

		T	20	015		1	2016			T	2	017		2018					2/	019		1
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	1
LNL	6 GHz cavities test of units 1 to 15	5			M1	_	D1															
	6 GHz cavities test of units 16 to 28			-					M2		D2											
	6 GHz cavities test of units 29 to 32												M3		D3				-	-		
													IVIS		05							
										-									<u> </u>			
	800 MHz cavities: toolings for production						D4															
	800 MHz cavities: production of first cavity										D5											
	800 MHz cavities: production of cavities 2 to 4	·													D6							
	400 MHz cavity seamless fabrication feasibility study: engineering										M4											
	400 MHz cavity seamless fabrication feasibility study: validation & cost														D7							
																					-	
STEC	Samples analyses for 6 GHZ cavity studies						M5				M6				M7						-	
SIFC							IVIS				IVIO				M7							
	Samples analyses for 800 MHz cavity studies	'I				-				1	-				1017				-			1
		<u> </u>	-													-	-	-				-
	Development of 3D Nb/Cu coating: design & procurement		-								D8	_						-				-
	Development of 3D Nb/Cu coating: construction and commissioning	- I							_		-				D9		-					
CERN	Specification drawing for 800 MHz cavities			M8		1	_	_														
	Supply Cu OFE sheets for cavity manufacturing								D10													
	Design & manufacturing of surface treatments bench										D11										-	
	1		-								D12		-								-	
	Design & manufacturing of coating bench										D12	-	-								-	
	Design & manufacturing of RF test bench										D13											
	Coating + RF test of first cavity			_						_					D14							
	Specification drawing for 400 MHz LHC-type cavity			M9	_					_									<u> </u>	<u> </u>	<u> </u>	
Milestones	Titla	Respon			Contr	actual	data	Agro	ed date													6 GHz
M1	Interim report 1 on 6 GHz cavity studies	LNL	UIISIDIE		02	actual	uate	Agree	eu uate	6	-											800 N
M2	Interim report 2 on 6 GHz cavity studies	LINE			Q6														-	-	-	400 N
M3	Interim report 3 on 6 GHz cavity studies	LNL			Q10								-									3D N
M4	Interim report on 400 MHz cavity fabrication studies	LNL			Q8								-						-	-		
M5	Annual report on sample analyses	STFC			Q4																	
M6	Annual report on sample analyses	STFC			Q8																	
M7	Annual report on sample analyses	STFC			Q12																	
M8	Specification drawing for 800 MHz cavity	CERN			Q1			31.8.2														
M9	Specification drawing for 400 MHz cavity	CERN			Q1			30.9.2	2015													
Deliverables			onsible							_												
D1	Yearly status report on 6 GHz cavity studies	LNL			Q4					_												
D2	Yearly status report on 6 GHz cavity studies	LNL			Q8					_												
D3	Yearly status report on 6 GHz cavity studies	LNL	-		Q12					-	-	-	-				-				-	-
D4	Production of tooling for 800 MHz cavity fabrication	LNL			Q4																	
05	Fabrication of first cavity	LNL			Q8																	
06 07	Fabrication of remaining cavities Final report on 400 MHZ seamless fabrication feasibility	LNL	-		Q12 012					-	-		-								-	-
,,	Engineering design of coating bench	STFC			Q12 Q8																	-
20		STFC	-		Q12				-	-	-	-	-				-		-	+	-	-
					414				-	-	-	-	-				+		-	+	-	-
D9	Production of first coated cavity				06																	
D8 D9 D10 D11	Production of first coated cavity Cu OFE supply to LNL for manufacturing of 4 cavities	CERN			Q6 08																	
D9	Production of first coated cavity Cu OFE supply to LNL for manufacturing of 4 cavities Completion of surface treatments bench		1		Q6 Q8 Q8														_	-		
D9 D10 D11	Production of first coated cavity Cu OFE supply to LNL for manufacturing of 4 cavities	CERN CERN	1		Q8																	