


*Status of the PMTs activities of  
WA104*

*C. Montanari - CERN / INFN-PV*

# New T600 light detection system

- The refurbished light collection system consists of 90 PMT 8" HAMAMATSU R5912-MOD for TPC, installed behind each wire planes (360 PMT in the whole T600). About  $200 \mu\text{g}/\text{cm}^2$  of TPB wavelength shifter is deposited on each PMT window. The photo-cathode coverage corresponds to **5% of the wire plane area**.
- The number of photoelectrons collected per MeV of deposited energy in a single TPC is  **$\sim 15 \text{ phe}/\text{MeV}$** , allowing the possibility to trigger low energy events with fairly high threshold and multiplicity.




- *An event localization better than 0.5 m and an initial classification of different topologies (cosmic  $\mu\text{s}$ , e.m. showers,  $\nu\mu$  CC) can be obtained exploiting the **arrival time** of prompt photons and the collected **light signal intensity**.*
- *Fast laser pulses will be provided to each PMT by a system of optical fibers for timing calibration.*

# New PMTs system deployment


- The mechanical design of the new scintillation light collection system has been completed for the chosen configuration; the first prototypes have been built. Offers for the full production have been processed. Delivery is expected around half of November.
- The PMTs order has been sent to Hamamatsu, that accepted all our technical specifications with slight modifications, including the cold test at the production location. The 20 pre-series samples are expected to CERN have been sent to CERN, they should arrive the week of Sep 26.
- Design of the new bases has been completed. Prototypes have been realized and tested. Components for the full production have been delivered. The full production has been ordered and a pre-series has been delivered.
- The setup for testing and pre-assembling of the PMTs is being organized: two locations, B182 for cold tests and Ideasquare for warm tests and pre-assembly. Materials have been delivered and installation is almost complete.
- The TPB evaporator is being installed in B169, preparation of the site and installation of the evaporation station is almost complete.

# New PMTs system deployment and mechanics




# PMTs mechanics

*Basic Unit  
(36 / T300 module)*



*Shielding grid*




# Preparation of the dark room for PMT testing (I)

*Test Area*




*Dark room*

*Control Area*



*Electronics Lab*



*Ideasquare Lab*

# Dark room for PMT testing (II)



# Dark room for PMT testing (III) – Control Area

*Contains power supply, readout electronics  
and optical equipment.  
Ready. First samples being tested to verify  
the test chain and the quality of the dark  
room.*





# Cold Tests – B185



*Mechanical supports, cables and readout chain ready for installation  
Cryogenic system presently in use by WA105; should be available at beginning of October*

# TPB Evaporation – B169

*The evaporator was pre-installed in B169 at the beginning of September and the moved to Preveessin for cleaning.*

*It will be re-installed in B169 the last week of September. First evaporation tests (definition of TPB thickness and uniformity) will start at the beginning of October.*

*Production will start at the end of October with the pre-series units.*



# Conclusions

- The first 20 new PMTs (pre-series) will arrive at CERN the last week of September.
- We are ready to start the warm tests at Ideasquare.
- The facility for the cold test will be readied as soon as the dewar will become available (shared use with WA105).
- The area for the TPB evaporation is being readied with the required water cooling line. The evaporator installation will be completed the last week of September.
- Mechanics for the new PMTs is being ordered; it will be delivered mid November.
- We will be ready for the full production chain according to the original schedule.