

- Cryogenic transient and limits
 - Feedforward control as in 2015 (only for 25 ns beams) → better formula for the expected e-cloud induced heat load, coefficients depending on the sector, scrubbing state, to be updated for 288b injections?
 - Sectors 23 and 78 can now sustain 160 W/hc (last year limit was ~135 W/hc), potentially even a larger load but this may clash with availability (loss of CM in Q6 due to slope)
- Scrubbing with some beam screens at higher temperature (~100 K) → This may cause more cryogenic power needed for the cold mass and therefore reduce the cooling capacity for the beam screen, but should not be a problem if limit ourselves to a few cells per sector
- **ADT diagnostics**: ObsBox for offline analysis of bunch-by-bunch tunes, but also need for a subset of data to be made available on line during the injection process to spot possible instabilities
- Final implementation in Timber of the variables for expected **heat load from impedance +** synchrotron radiation



- Machine settings for scrubbing
 - As in 2015, we will probably need high chromaticity (Q'_{x,y}≈15), octupoles (≈20 A), high damper gain (knob values different from last year's)
 - Low working point (.27, .295) as we need space to accommodate the electron cloud tune spreads → when possible before the scrubbing run, few hours test with single bunch to explore how low the horizontal tune can be set as well as check with the experts the functionality of the ADT wrt tune variations (maybe Sunday S. Redaelli)
- 25 ns beam in injectors (H. Bartosik), set up of multi-bunch injections, set up of transverse damper for 25 ns operation → <u>assumed done before scrubbing</u>
- **TDI 'consignes'** will be given in the next weeks, before the scrubbing run (A. Lechner)
- **MKI vacuum** interlock levels, to be discussed with M.

Barnes

| | | Scrubl | | | bing May | | | |
|----|----|------------------------------|--|----|---------------|---------|--------------|------|
| Wk | 14 | 15 | | 16 | | 17 | 18 | |
| Мо | 4 | 11 | | 18 | | 25 | 2 | |
| Tu | | | | | | | | |
| We | | | | | | | | |
| Th | Re | Recommissioning with beam | | | ١ | 1 | Ascension | |
| Fr | | with beam | | | | | May Day comp | |
| Sa | | | | | | | | tens |
| Su | | | | | | 1st May | Scru | bbii |