

Laser Update

SBLM

J. Moody, V. Fedosseev

Laser Objectives for AWAKE through end of year

- Proton Beamline Commissioning
 - Activities:
 - Placement of MP5 (final turning mirror) on translation stage
 - Spatial overlap and alignment with proton beam on BTVs up and downstream of vapor source
 - Synchronization with proton beam
 - Required Capabilities:
 - Safety document complete for beam permit
 - RF locked laser applied at safe level uJ level pulses for BTV screens
 - Observation of virtual line for alignment correction due to thermal drifts in laser amplifier
 - BTVs with unsaturated laser image
 - Referencing of protons on final design trajectory with BTVs
 - Streak camera to observe temporal overlap of laser and OTR from protons
- Self Modulation Measurement
 - Activities:
 - Ionization of rubidium vapor to seed SMI
 - Required Capabilities:
 - Dynamic Delay to acquire high powered shots
 - Cameras fully implemented
 - Data acquisition fully implemented (Energy, 3 camera profiles, autocorrelator)
 - Low power beam interlocks implemented and enabled
 - Counter and shifter for LBDP 2 (laser beam dump immediately downstream of vapor source)

Laser Status for Proton Beamline Commissioning

- Beam permit documents:
 - Laser description document revised and sent for approval again.
 - Laser safety inspection of TSG40 will happen on Thursday to check corrective actions
- RF locked laser at appropriate levels:
 - Locked on fundamental (88 MHz): sufficient for SMI measurement
 - Will be improved by Menlo with BOMPD c. November, this is required for phase II
- Virtual beamline:
 - Setup but must be realigned once more (only virtual line) before beamline commissioning (after hours Thursday, for example)
- BTVs with unsaturated laser image:
 - Need neutral density OD 6 filter in BTVs (replacing OD1) to get unsaturated image, Stephane Burger ordered already
- Protons referenced on design trajectory:
 - A goal of first three days of proton beamline commissioning
- Streak Cameras:
 - BI / MPP discussion


Laser Status for SMI (after vapor source commissioning)

- Dynamic Delay logic is implemented and tested, need extraction warning from Heiko
- Low power mode interlocks installed minus screen status signals from BI and sending veto signals, PLCs need a bit of debugging/refinement
- Data acquisition:
 - Needs some work:
 - Cameras: Pierre
 - Pulse length Autocorrelator file reader (Veronika and I)
 - Energy measurement (waiting on Gentec heads, but FESA implemented)
- LBPD2:
 - Needs some work counting

Cameras

- 6 Cameras in the line
 - Beam profiler in laser room (compressor)
 - 5 Basler CCD cameras on the transport line
- Camera Purpose:
 - Profiler acts as closest observation to gratings
 - CAM1: closest observation to optic of highest fluence.
 - Needs objective.
 - CAM2: Virtual delay line (wide aperture, can be used for coarse alignment if beam walks off CAM3-5)
 - Needs objective.
 - CAM3: Virtual Entrance of plasma cell.
 - No objective needed but sensor nearly fully covered by beam.
 - CAM4: Virtual center of plasma cell.
 - No objective needed (beam is small)
 - Cam 5: Virtual exit of plasma cell
 - No objective needed, sensor nearly covered by beam.


Functional scheme of main laser lines



Setup and Analysis Explanation


- Setup:
 - Laser run with LBDP1 in
 - Laser run at 30mJ to attempt to see laser profile with gain
 - No objectives on CAMs 3, 4, 5
- Analysis:
 - Camera array summed. Individual values normalized with Energy of 100 mJ to get fluence, then divided by 120 fs to get intensity at each pixel
 - Checked peak intensity and intensities at $r = 1\text{mm}$

Virtual Line Cameras




CAM3: Virtual entrance of vapor source
 FWHM: X: 2.1 mm Y: 1.2 mm
 Peak Intensity: 20 TW/cm²
 1mm X: 3 TW/cm²
 1mm Y: 15 TW/cm²


CAM4: Virtual center of vapor source
 FWHM: X: 1.6mm Y: 1.1mm
 Peak Intensity: 40 TW/cm²
 1mm X: 10 TW/cm²
 1mm Y: 4 TW/cm²



CAM5: Virtual exit of vapor source
 FWHM: X: 2.8 mm Y: 2.3 mm
 Peak Intensity: 10 TW/cm²
 1mm X: 7 TW/cm²
 1mm Y: 6 TW/cm²



TSG40



Effective diameter of beam:
27mm

Average fluence at 450mJ:
 60 mJ/cm^2

@ 100mJ: 13 mJ/cm^2

Damage thresh for gratings: 100 mJ/cm^2

This plane is downstream of the gratings so at this plane the beam is a bit smaller than at the actual gratings, 2m upstream of the imaging point