

DT-CO, Detector Construction & Operations

Mandate and Members

- Provide
 - Mechanical design and prototyping,
 - and small scale production of particle detectors.
- Support
 - Operation and maintenance of CERN experiments.
- Members
 - 2 eng, 12 tech, 3 mech,
1 fellow, 1 technical student
Total: 19

EP-DT-CO Detector Construction & Operations

Didier ANSTETT

Jérôme BENDOTTI

Philippe BOUVIER

Kamil CICHY

Neil DIXON

Raphael DUMPS

Antonio GONCALVES

Pieter IJZERMANS

Alexandros KOLIATOS

Luc KOTTELAT

Robert KRISTIC

Gregory LAHU

Yannick LESENECHAL

Robert LOOS

Section leader

Antti ONNELA

Deputy section leader

Francisco PEREZ

Didier PIEDIGROSSI

Jaap VAN BEELEN

Maurice VERGAIN

Current main projects and activities (18 in total)

Unit 1:	
Jérôme BENDOTTI	ATLAS Micromegas module 0 production; Microchannel R&D support; Workshop 166 supervision
Neil DIXON	Composites prototyping and thermal characterisation
Francisco PEREZ	ATLAS Micromegas module 0 production; Microchannel R&D support
Maurice VERGAIN	ATLAS Micromegas module 0 production; Microchannel R&D support
Antonio GONCALVES	NA62 maintenance and installations
Raphael DUMPS	LHCb VELO upgrade and cooling (CO ₂ , microchannel); Scintillators
Robert KRISTIC	LHCb SciFi fibre production; CLOUD maintenance
Didier PIEDIGROSSI	LHCb RICH maintenance and upgrade and TORCH prototyping
Robert LOOS	AEGIS improvements; CMS BRIL upgrade and maintenance support
Kamil CICHY (fellow, on CMS quota)	CMS Tracker upgrade, design of support structures
Alexandros KOLIATOS (Tech st., on CMS)	CMS Tracker upgrade, design of modules
Luc KOTTELAT	CMS Tracker upgrade prototyping; TOTEM maintenance support
Antti ONNELA	CMS Tracker upgrade mechanics coordinator; CLOUD technical and resource coordination and safety
Unit 2 - ALICE, supervision by Corrado GARGIULO:	
Didier ANSTETT	ALICE P2 pit support, new storage and cleanrooms, and ALICE upgrades support
Philippe BOUVIER	ALICE P2 pit support, new storage and cleanrooms, and ALICE upgrades support
Pieter IJZERMANS	ALICE ITS upgrade construction
Gregory LAHU	ALICE ITS upgrade construction; Workshop support to other DT projects
Yannick LESENECHAL	ALICE upgrade (TPC de/ re-installation and ITS construction), storage and cleanroom preparations
Jaap VAN BEELEN	ALICE ITS upgrade construction

2016 main results and future outlook



ATLAS Micromegas


- Main commitments close to completion
 - Module 0 soon ready (all parts made, final assembly and testing phase started)
 - Technology transfer to 2 production sites (Dubna, Thessaloniki) on-going, now fully equipped for panels production (tools and technical procedures).
 - Help in procurement of components for Module 0.5 production in the 2 production sites.



- Our commitment to Micromegas project terminates in 2016. DT experts remain available for consulting.



LHCb RICH and TORCH

- RICH maintenance and operation
 - Hybrid Photo-Diode reprocessing and replacements. Maintenance of HV, LV, cooling.
 - Maintenance activities during EYETS 2016-2017 at LHCb pit.
- RICH upgrade and TORCH
 - Lab and beam-test support.
 - To be further pursued in 2017.




LHCb VELO upgrade

- Setup for developing safety systems and pressure drop measurements.
- Test beam setup.



LHCb SciFi


- Fibre quality control
 - Help to completion of the Fibre scanning machine and lab
 - Participation to the fibre quality control work, done in two shifts from 7 am to 20 pm.
 - Fibre production phase spans to 2017 (10'000 km of fibres needed!)



AEgIS

CMS BRIL




- AEGIS improvements
 - Complete redesign of the bellow region (shown here: Entrance Instrumentation Unit which holds mechanisms inside the bellow).
 - Now in production, installation in 2017.




- CMS BRIL (Beam Radiation Instrumentation and Luminosity measurement)
 - Supports for sapphire and diamond sensors used in BRIL test beam (July 2016).
 - Design of the BCM (Beam Condition Monitor) version 2 with possibility to use both diamond and sapphire sensors on the same board. Now in production, installation in 1st quarter of 2017.
 - Removal and re-installation of the BRIL equipment in 2016-2017 EYETS to allow installation of the CMS Phase 1 Pixel detector.

CMS Tracker Upgrade

- Integration design
- Module design and prototyping
- Tilted TBPS design and prototyping




- Technical Design Report by May 2017
- Define and agree DT's long-term role and resources in the Tracker Upgrade (workpackage being prepared).







CLOUD

- Top platform extension and move of UV laser and lamps to top of CLOUD.
- Preparations and support for CLOUD11 run (Oct – Nov 2016)
- 2017-2018: Maintenance, minor modifications and one beam run/year.
- LS2 2019-2020: East Hall renovation, enlarge CLOUD beam-area. Runs without beam.



ALICE ITS (Inner Tracking System) upgrade



ALICE


OB coldplate



IB barrel



IB spaceframe




- Interconnection Chip to FPC and cold-plate gluing
- Spaceframe and cold-plate pre-series production advanced
- Barrel structures prototypes produced and assembled
- Series production next



OB stave




Chip alignment




FPC




ALICE LS2 Upgrade preparation




LS2 Central Detector and Beam pipe mockup



- Central Detectors, ITS, MFT, FIT installation mock-up
- TPC de/installation procedure development
- LS2 installation jig and tools under qualification
- Clean rooms preparation for LS2 Upgrade ongoing



Central detector



TPC



TPC Jig qualification



TPC rework



clean room preparation

Current / next areas of development

- Improvements to CAD/CAM programming of our CNC machines.
 - In alignment with software choice (WorkNC) done in the DT Engineering Office.
- Further develop our competencies on the composites and adhesives, in particular manufacturing, material and product qualification.
- Upgrade and modernization of equipment (not specific only to CO section), e.g.:
 - 3D printer – being procured now
 - Automatic saw – being procured now
 - Microscope for quality control – under study and discussion, not sure.
 - In mid-term: CNC milling machine
- Improvements to material and equipment storages.