

# Warm cabling status

April 21<sup>st</sup> 2017  
F. Blaszczyk - Boston University


# Outline

- Cable tray discussion: existing and missing
- Warm cables
- Installation
- Naming scheme
- Hardware database
- Summary


# Cable trays

- TPC trays shared by: APA, CE, PD, FC and electron diverter
- Changes to be made to TPC trays:
  - More space between the WIECs/flanges and trays, so the WIECs slots can be slid out and so that tools can be used around the feed-through flanges
  - Any other? If not these will be frozen today so cable length estimations can be given
- For the other system trays, freeze layout after cryogenic instrumentation review (so end of next week)
  - except camera cable trays, might be able to share existing trays


# Cable trays (TPC)




# TPC 3D




# TPC North / Beam Left / Jura



# TPC South / Beam Right / Lake




# TPC 3D – North manhole







# TPC 3D – South manhole




# Cable trays (other systems)



# Cable trays (all)



# Cable trays (moved North)



# Warm cables


- Responsibilities split as follows:
  - 1) EP/DT-DI is taking care of the warm cables, connectors and cabling between the slow control cryostat flanges and the racks on detector ground.
    - this means temperature sensors, pressure transducers
  - 2) Each group either purchases their cables:
    - directly, making sure they meet CERN safety requirements
    - purchase through CERN (EP/DT-DI can provide technical assistance)
      - must provide team account number
      - EP/DT-DI is not purchasing any cables/connectors for the detector itself (TPC, photon detectors, motorisation, ...)
  - 3) Termination of the cables can be done at CERN if preferred
    - EP/DT-DI can make an offer if you are interested in this
  - 4) For coherency, EP/DT-DI takes care of all the cabling from the outer flanges (detector and slow control) to the racks on detector ground and within these racks themselves.

# Warm cables

- Once the cable tray layout is frozen, we can estimate cable lengths
  - how precise should these estimations be?
  - cannot wait until the real cable trays are laid out, length estimation will be based on the 3D model only so must consider some error
- Would it be preferable to terminate the cables at CERN?
  - would allow some flexibility, ship longer cables and cut down if needed

# Cathode HV cables

- SP HV will have 2 filters (see docdb 2036 for more details)



- 3 cables: **from PS to 1<sup>st</sup> filter** (as short as possible), **from 1<sup>st</sup> to 2<sup>nd</sup> filter** (the longer the better), **from 2<sup>nd</sup> filter to FT** (as short as possible)
  - **2<sup>nd</sup>** and **3<sup>rd</sup>** cables provided by either DP (F. Sergiampietri) or Fermilab
  - **1<sup>st</sup> cable** is the one included with the PS (currently ~14m long)
- Bending radius ~ 25-30cm
  - working on filter support and cable routing (similar to 35T)

# Installation

- CERN EP/DT-DI (Giovanna) is in charge of the installation
- Iterative process, mostly driven by detector installation and roof equipment delivery arrival
  - is this the way we want to proceed? Or wait until all the equipment is in place and then cable all at once?
- No defined schedule yet, will be proposed by Giovanna when more information is available
  - warm cabling for DP scheduled to start by end of October and last 30 days
  - provide timing requirements so that a more specific schedule can be made



# Labeling scheme

- Because of the large number of cables, we must make sure every cable can be uniquely identified

→ labels will be unavoidably long...

- Each label will be split in 4 parts (recorded in database):

- a unique alphanumeric tag ie SHV#####
- where the cable is coming from ie which feed-through (using naming convention described by R. Acciarri)

<https://indico.fnal.gov/getFile.py/access?contribId=2&resId=0&materialId=slides&confId=14056>

- where the cable is going ie rack / crate / slot / channel
- information related to what the cable is carrying ie TPC bias HV, LV, etc
- could add color coding to easily identify feedthroughs (?)

# Hardware database

- Purpose: Store in a single place all hardware related information
  - “map” of the detector
- This includes:
  - Labels (official and other naming schemes)
  - Identifiers (serial #, production site)
  - Length (for cables), connections (FT, rack, crate, etc) and/or location
  - Dates: arrival, installation
  - Test information → link to test documents, both at production site and at CERN
  - Known issues/comments
  - Link to specific database or traveler document

# Hardware database

- Had meetings with the groups that are known to be working on their own database (PD, APA and CE)
  - currently reviewing information provided by the different groups
- Will work with Fermilab (S. White / T. Junk) for the actual format and tools to fill/access the database
  - Steve has already helped with the PD database structure
- Will need at least 1 person (or more) dedicated to fill it out...

# Summary

- Warm cabling is at a preliminary stage
  - no defined dates for delivery nor installation
  - contact Giovanna to provide time requirements
- Need to finalize cable routing to be able to proceed
  - TPC cable tray layout will be frozen by the end of this workshop, and the remaining ones by the end of next week
- Working on hardware database but will need at least 1 person dedicated to keeping up to date