

FOM week 01/08/2017 – 08/08/2017

- Xenon Setting-up & MD
 - Linac3/LEIR MD characterisation of beam parameters at injection
 - NOMINAL multiple injections
 - Orbit adjustments at the injection
 - Optimization on the E Cooler (current and orbit bump)
 - Result => 7 injections and 6.5×10^{10} charges.
- Xenon EARLY beam sent to SPS for setting up
- Other
 - DFH bump OFF: DSC Rack & Start point “disjoncteurs” OFF
 - CRF41 OFF: cannot be reset remotely
 - Beam after NOMINAL cycle not injected: Wrong polarity of the ejection value on ETL.BHN10