



Status report on MQYYM



04/10/2017

CEA: H. Felice, D. Simon, M. Segreti, J. M. Rifflet, R. Correia-Machado, S. Somson, D. Bouziat, J. M. Gheller, H. Allain, P. Graffin, H. Salvador, A. Acker, A. Madur


CERN: A. Foussat, J. C. Perez, N. Bourcey, L. Fiscarelli, O. Dunkel, G. Kirby, J. Fleiter, E. Todesco, M. Guinchard, P. Gros-Claude

Thank you to Fernando Toral for fruitful discussions



OVERVIEW OF MQYYM



Physical length	1350 mm
Magnetic length at 1,9 K	1204 mm
Outer diameter	360 mm
Bare cable width	8,8 mm
Bare cable thickness	0,77/0,91 mm
Insulation thickness at nominal	0,080 mm
Short sample current	5980 A
Operating Gradient	120 T/m
Operating current	4550 A
Bpeak at operation	6,42 T



- **Conductor from CERN**
 - Insulated conductors for 10 coils at CEA
- **Coils fabricated at CEA/Saclay**
 - Winding and polymerization
 - Coil instrumentation
- **Assembly will be performed at CERN (927) by CEA team supported by 927 team**
 - Collaring using 927 collaring press
 - Yoking
- **All components designed by CEA**
- **All interface tooling or specific tooling designed by CEA.** Design is supported/reviewed by N.Bourcey and J.C. Perez
 - Winding tooling
 - Assembly tooling (based on CERN existing tooling)
 - Coil measuring tooling (based on CERN existing tooling)
 - GPI forming tooling
 - ...
- **Procurement**
 - < 5 kCHF: order placed directly by CEA
 - > 5 kCHF: procurement through CERN but followed by CEA
 - Writing of a CERN spec by CEA team
 - Nordine Azizi / Arnaud Foussat (CERN)
 - Hubert Neyrial / H el ene Felice (CEA)



Most of the orders

- **Conductor from CERN**
 - Insulated conductors for 10 coils at CEA


- **Coils fabricated at CEA/Saclay**
 - Winding and polymerization
 - Coil instrumentation

- **Assembly will be performed at CERN (927) by CEA team supported by 927 team**
 - Collaring using 927 collaring press
 - Yoking

- **All components designed by CEA**

- **All interface tooling or specific tooling designed by CEA.** Design is supported/reviewed by N.Bourcey and J.C. Perez
 - Winding tooling
 - Assembly tooling (based on CERN existing tooling)
 - Coil measuring tooling (based on CERN existing tooling)
 - GPI forming tooling
 - ...

- **Procurement**
 - < 5 kCHF: order placed directly by CEA
 - > 5 kCHF: procurement through CERN but followed by CEA
 - Writing of a CERN spec by CEA team
 - Nordine Azizi / Arnaud Foussat (CERN)
 - Hubert Neyrial / H el ene Felice (CEA)



New HL-LHC QA rules request double stamping of drawings for CFT and fabrication.

⇒ More time to launch the CFT

⇒ More room for mistakes


Particularily critical for critical path items

⇒ **Exemption asked by CEA to I. Bejar Alonso.**

⇒ Accepted by Isabel this morning

	Fabrication dates
Coil 0	22/03-27/04/2017
Coil 1	17-31/07/2017
Coil 2	4-14/09/2017
Coil 3	15-29/09/2017
Coil 4	16-28/10/2017
Coil 5	27/11-9/12/2017
Coil 6	8-19/01/2018
Coil 7	5-16/02/2018



- Technical crew shared with Eucard2 project





- Good matching of the coil parts with the winding
- **CuBe Broken flags** after polymerization
=> Need to smooth the sharp edges to avoid damaging the flags
- Impulse test showing change of frequency at 280 V and above
=> Turn to turn weakness?
=> likely due to the weld of the vtaps using Tin Indium solder (fusion T < polymerization T!)





- Vtaps:
 - narrower CuSn_6 flags and SnAg solder
 - Grooves added in the end part
- **Slit** in some of the spacers, filled with G10 pieces before polymerization
- Development of procedures for insulation of angular wedges



COIL 2 TO 3




- No major issue during coil fabrication of coil 2 and 3
- Concern on vtap flags: grooves are not deep enough => some compression of the taps







COMPARISON OF COIL DIMENSIONS




- Coils are 5 mm longer in average than nominal:
 - Coil 0: 4,9 mm longer
 - Coil 1: 4,2 mm longer
 - Coil 2: 5,3 mm longer
 - Coil 3: 5,4 mm longer
- Length build-up in end regions
- Measurement dispersion (avg btw outer an inner layer):
 - ~ 2,5 mm on the lead end side
 - ~ 2 mm on the return end side
- Measurements taken with a large caliper. Uncertainty of about 0,5 mm



Delta = Actual size – Nominal size



0,1 mm Kapton
0,025 mm SS
0,005 mm Copper



- Agreement to order 1 prototype trace to CERN
- Decision to produce 5 traces at CERN for efficiency reason
- Delivery of traces at CEA on 06/09/2017
- Measurements of the trace thickness at CEA: **145 µm** of Kapton (instead of 100)
 - Impact of hot spot temperature
 - Impact on magnet build-up
- Matching of vtaps pad and flags ok on coil 1
- Matching test of vtaps planned next week on coil 2 and 3

=> fabrication of new traces under discussion






STACKS MEASUREMENTS AT CEA

Presented on 06/07/2017

- Young's Modulus of a cured stack of MQM cables => **mechanical analysis**
- Shim thickness for the coil polymerization

Shims of 2,8 mm were chosen





STACKS MEASUREMENTS AT CERN


- Crosscheck by M. Guinchard's team
 - Conductor stacks sent to CERN
 - system used for the 11T and MQXF
 - 77K measurements pending set-up availability
- Investigation of Creep and stress relaxation (pending agreement with P. Fessia)



- CAD Adaptation of the **mechanical measurements tooling ready**
 - FEA analyses done to dimension the measuring bar
 - CFT should be launched by the end of the week
 - **Item procurement on the critical path**
- ⇒ Design developed in discussion with N. Bourcey and J.C. Perez




Von Mises Stress (65 MPa on the conductor)



Strain (ϵ_{zz}) (~520 $\mu\epsilon$ average on the measuring finger)

TOOLING FOR MECHANICAL COIL MEASUREMENTS

- 40 biaxial Gauges on the measuring bar



- **Proposal:**
 - Instrumentation, software and calibration of the bars by M. Guinchard's team
 - **Estimated budget proposal: 15 kCHF**
 - Calibration on the press:
 - **Request to WP11** for the help of Jose Luis Rudeiros
 - Help from CEA technician (Antoine Bonelli) approved at CEA

MAGNET INSTRUMENTATION

- **Proposal**
 - Instrumentation of 4 collars (top/bottom/left/right noses) at 3 given longitudinal positions (close to LE, at the center and close to RE)
 - 2 biaxial gauges per face on one azimuthal side of the collar (4 gauges/collars)
 - Instrumentation of collar flanges
 - Instrumentation by M. Guinchard's team
 - **Estimated budget proposal: 17 kCHF**

Orders and call for tenders

- **Collars:** manufactured by HV wooding => delivered on 18/09/2017 at CERN.


Inspection is ongoing

- **Yoke laminations** : Agreement with N. Azizi to place a **direct order**. Written justification provided by CEA. Now in fabrication at HV wooding. Delivery expected in October 2017
- **Connection box + G11 components:** specification in preparation, drawings ready, cross-checks with instrumentation
- **Flange and mechanical parts:** specification in preparation, drawings ready (to be adjust for the routing of the instrumentation)
- **Protection shoe and radial protection:** Order to be placed
- **Assembly tooling:** order placed on 26/09/2017



CAD

- **GPI forming tooling:** designed by CEA. Drawings in preparation
⇒ Design developed in discussion with N. Bourcey and J.C. Perez
- **Transportation tooling and splicing tooling:** ongoing design





Cryogenic facility

- Effort carried out by J.M Gheller
- CEA 8 m vertical cryostat equipped with a 3 m long « sock » (tank)
- Adaptation of an existing top plate
- Saturated LHe bath at 1,9 K 23 mbar

the top plate and 4,2 K lead assembly ongoing

Data acquisition and magnet protection

- Effort carried out by Denis Bouziat
- Support from another group at CEA (DIS)
- Agreement made on work sequence and resources to be ready for the test



MQYYM SCHEDULE



Nom de la tâche	Durée	Début	Fin	Prédécesse	r
▶ Coil fabrication	70 jours?	Lun 04/09/17	Ven 08/12/17		
Connection box assembly training	1 sm	Mar 13/02/18	Lun 19/02/18	59;85	
▲ Tooling and components procurement	225 jours?	Mer 10/05/17	Mer 04/04/18		
▶ Assembly tooling	119 jours	Mer 12/07/17	Mar 09/01/18		
▶ Collars	114 jours?	Mer 10/05/17	Lun 16/10/17		
▶ Yokes	61 jours?	Lun 07/08/17	Mar 31/10/17		
▲ connexion box (2)	80 jours	Lun 09/10/17	Lun 12/02/18		
Design finalization	5 jours	Lun 09/10/17	Ven 13/10/17		
CFT	2 sm	Lun 16/10/17	Ven 27/10/17	82	
Order + fab	3 mois	Lun 30/10/17	Lun 05/02/18	83	
Delievery at CEA	1 sm	Mar 06/02/18	Lun 12/02/18	84	
▶ Coil parts (6 sets)	1 jour	Mer 26/07/17	Mer 26/07/17		
▶ other components	80 jours	Lun 16/10/17	Lun 19/02/18		
V supports for magnetic measurements	80 jours	Mer 01/11/17	Mer 07/03/18		
V supports for magnet tilting	80 jours	Mer 01/11/17	Mer 07/03/18		
▶ GPI tooling	90 jours	Mer 15/11/17	Mer 04/04/18		
▶ Coil shipping tooling	62 jours	Lun 06/11/17	Mer 14/02/18		
Magnet shipping tooling/crate					Critical path
▶ measuring coil tooling	196 jours	Ven 09/06/17	Lun 26/03/18		
▶ Trace fabrication	118 jours	Mer 26/07/17	Lun 22/01/18		
▲ Assembly preparation and assembly	171 jours?	Lun 06/11/17	Mer 18/07/18		
Assembly of the assembly tooling (at CE	1 jour?	Mer 21/03/18	Jeu 22/03/18	113DF-3 jour	
Coil measurements + set up	2,5 mois	Mar 27/03/18	Lun 04/06/18	101	
soldering/wiring of the trace	3 jours	Mar 05/06/18	Jeu 07/06/18	113	
GPI preparation	3 jours	Mer 17/01/18	Ven 19/01/18	101	
▶ Collaring	156 jours	Lun 06/11/17	Mar 26/06/18	69;115;114	
electrical integrity tests	1 jour	Mer 27/06/18	Mer 27/06/18	116	
Connection box assembly	5 jours	Mer 27/06/18	Mar 03/07/18	116	
Magnetic measurements	5 jours	Mer 04/07/18	Mar 10/07/18	121	
Yoking	1 sm	Mer 11/07/18	Mer 18/07/18	122	
Warm magnetic measurement with yoke	2 sm	Jeu 19/07/18	Mer 01/08/18	123	

	Fabrication dates
Coil 0	22-03-27/04/2017
Coil 1	17-31/07/2017
Coil 2	4-14/09/2017
Coil 3	15-29/09/2017
Coil 4	16-28/10/2017
Coil 5	27/11-9/12/2017
Coil 6	8-19/01/2018
Coil 7	5-16/02/2018

▲ other components	80 jours	Lun 16/10/17	Lun 19/02/18
keys	80 jours	Lun 16/10/17	Lun 19/02/18
flanges	80 jours	Lun 16/10/17	Lun 19/02/18
protection shims	80 jours	Lun 16/10/17	Lun 19/02/18
collaring shoe	80 jours	Lun 16/10/17	Lun 19/02/18

▲ measuring coil tooling	196 jours	Ven 09/06/17	Lun 26/03/18
Design (CFT + design work)	90 jours	Ven 09/06/17	Jeu 12/10/17
CFT	5 sm	Ven 13/10/17	Jeu 16/11/17
Fabrication	3 mois	Ven 17/11/17	Ven 23/02/18
Delivery at CERN	1 jour	Lun 26/02/18	Lun 26/02/18
part validation/instrumentation	1 mois	Mar 27/02/18	Lun 26/03/18

▲ Collaring	156 jours	Lun 06/11/17	Mar 26/06/18
collars instrumentation	3 sm	Lun 06/11/17	Ven 24/11/17
assembly on vertical stand	8 jours	Ven 08/06/18	Mar 19/06/18
Collaring on press	5 jours	Mer 20/06/18	Mar 26/06/18

SUMMARY

- **MQYYM Magnet design completed**
- **Coil 1 to 3 completed**
- **The best is done to keep a reasonable schedule:**
 - **Direct order when relevant and possible**
 - **Exemption on QA process to speed up procurement of items on the critical path**
 - **Tight connection between CERN crew and CEA team**
- **Assembly prep and test prep on track**
- **Mechanical instrumentation defined**
- **Cross-check on rigidity measurements ongoing**

NEXT STEPS

- **Complete the procurement of the tooling and coil components**
- **Finalize some tooling design (transport, splicing...)**
- **Proceed with MQYYM fabrication**
- **Test remains foreseen in Fall 2018**

