

SM18 (SPS) Test Plan

Week: 49-51
Cool-down

Christmas TS
(RF Cond. ?)

Week: 02-03
RF/Align Checks

Week: 03-04
Cooldown(?)

Week: 05-08
SPS Installation

This list is a general guideline

Most if not all interface requirements communicated to M7 team by each task

- Warm measurements on the cavities (mostly completed)
- All PU+HOM cables attenuation Cavity-CM (in reflection + TDR) & interlock checkout
- Warm RF coupler conditioning, 1 kW SSA
- 2K cooldown (Cryo) + Frequency (& HOM) tracking during cooldown, B-field sensors
- Freq tuning (400.528-400.788 MHz) with low power RF, motor control
- 2K HOM measurements + full spectrum check for two cavities (low power), determination of Q_L
- Calibration of input power (P_f , P_r , P_t), power level (?) and Q_{ext} measurement (field decay)
- Pulsed RF conditioning, 1kW SSA
- Kick voltage determination as a function of P_f & P_t (after a power recalibration with LLRF)
- LLRF (cavity & tuning loops), feedback, phase noise, RF phasing, amplitude stability
- Lorentz force compensation, Microphonics measurements, pulsed operation (?)
- Dynamic heat load with voltage ramping + feedback on (Q_0 measurement using ΔP)
- Logging of X-rays at high field (at 1 kW, very little or none)

Qualification generally done independently first and then together (cross talk)

HPRF, SSPA & RF Conditioning

E. Montesinos

- ✓ 1.2 kW CW @ 400 MHz
- ✓ Inlet 230 VAC
- ✓ Air cooled
- ✓ 3/8" N input from control room
- ✓ 7/8" 7-16mm output to bunker
- ✓ 7/8" 7-16mm to WG WR3200
- ✓ FPC WG system

1 SSPA available, only one cavity at a time

Stand-alone system, cables in places

Generator RF from LLRF at fixed output (+10 dbm)

IOT solution for SM18 (if no SPS) will require ~4 months of installation

Slow Controls ,Planning

L. Arnaudon, D. Glenat

- To be revised after update on M7 status

| | semaine 39 | | | | | | | semaine 40 | | | | | | | semaine X | | | | | | | Rack | duration |
|------------------------------------|----------------------------|----|----|----|----|----|------------------|------------|----|----|----|----|----|----|-------------------------|---|---|---|-------------|-----------|---------|------|----------|
| | 25 | 26 | 27 | 28 | 29 | 30 | 1 | 02 | 03 | 04 | 05 | 06 | 07 | 08 | x | x | x | x | x | x | x | | |
| SM 18 test stand | SM 18 test stand operation | | | | | | | | | | | | | | | | | | | | | | |
| Slow controls | | | | | | | | | | | | | | | | | | | | | | | |
| installation PLC control | Installation PLC control | | | | | | | | | | | | | | | | | | AYZF120/122 | 1/2 day | | | |
| Install Interlock | Install Interlock | | | | | | | | | | | | | | | | | | AYZF120/122 | 1/2 day | | | |
| Blower Power installation | Blower Power installation | | | | | | | | | | | | | | | | | | AYZF120/122 | 1/2 day | | | |
| Tuner Motor installation | Tuner driver installation | | | | | | | | | | | | | | | | | | AYZF120/122 | 1/2 day | | | |
| Tuner Motor test | | | | | | | Tuner Motor test | | | | | | | | | | | | | Tunnel M7 | 1/2 day | | |
| Test Control with Cryo, Vacuum ... | | | | | | | | | | | | | | | Test Control | | | | SM18 | 1 day | | | |
| Test Control system with amplifier | | | | | | | | | | | | | | | Test PLC with amplifier | | | | SM18 | 1 day | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | |

Software

A. Butterworth

- Power system software:
 - SILECS PLC interface exists for SPS IOTs (David)
 - Control of SM18 amplifiers/additional FESA/Inspector?
- LLRF software list (Niall):
 - Function Generator class (Oct w39)
 - Crab LLRF FESA class (mid Oct w41)
 - Inspector panel (w41)
 - Sequencer (w47-end December)
- ObsBox for quench surveillance (w39)
- All could be tested during a (hypothetical) cryomodule RF test
 - Preconditions: Module cold, conditioned, RF power system operational, LLRF installed/connected