


# Technical Board Meeting:

## News, communications & planning



# Communications

- Minutes of TB meeting February 20, 2018:  
[https://indico.cern.ch/event/704820/attachments/1614921/2574535/TB-Minutes-2018-02-20\\_v2.pdf](https://indico.cern.ch/event/704820/attachments/1614921/2574535/TB-Minutes-2018-02-20_v2.pdf)
- Caroline will leave CERN June 30, 2018. The search for a new TC should be initiated.
- 2018 TB meetings:  
June 5  
September 3  
November 6

# Status of installations (Vladimir Anosov)




- All detectors, excluding beam telescope ( SF1.5, SF03, SF04, VI02) and VetoUp&Down, installed in beam position and surveyed ( see EDMS: 1961540 "COMPASS - DY RUN 2018 )
  - All 3 test setups ( Proton Radius, Straw NA-64, MUonE) installed and surveyed - 3 separate surveyors reports available
  - Modification of concrete shielding ( according to RP requirements ) done
  - Coupling of SF04 with new frame done
  - Concrete platform for beam telescope with SF04 and VI02 on top of it has been installed week before Bonn meeting and dismantled to let PT loading platform installation **done**
- 
- 2 slabs of HO03 missing; to be installed by next MD. **to be done**
  - Concrete platform for beam telescope will be installed on 24.04.18
  - Installation of SF03 to be done first (25.04.18)
  - SF03 survey with pos. adjustment (25.04.18)
  - Installation of VI02, SF04, SF1.5 (26.-28.04.18)
  - Survey of VI02, SF04, SF1.5 with pos. adjustment (26.-28.04.18)
  - Installation of Veto Up&Down (26.-28.04.18)

# Beam in 888



- Balcony shielding completed Friday April 5
- Beam permit: received Sunday night.

*new balcony shielding*



# Delay in target magnet commissioning


Original start of 4K-cooling

Actual start of 4K-cooling

6 weeks of delay due to cooling tower

gain 2 weeks (mobile dewars)

temperature & communication



reality: Feb 20 - March 3

reality: 6 days lost because of too cold temperatures (freezing pipes) and miscommunication between CRG & CV + commissioning of cryo compressor takes longer than 1 week


Magnet commissioning ~~5 weeks~~  
4 weeks until ~~April 22~~ April 13

But then magnet commissioning was shorter by 1 week (4 instead of 5 weeks)

1 week is gained later by skipping the empty-target TE calibration.  
- This means that online polarization values might be underestimated, as in 2015.  
- Will be done after end of run.

⇒ ~~total 3 weeks of delay~~  
**Total 4 weeks of delay & no empty TE calibration (which would have taken ~ 1 week)**

# Target cooling 2018



today ↓

# Preparation of COMPASS 2018 DY run

6			9	10	11	12	13			16	17	18	19	20			23	24	25	26	27			30	1	2	3	4			7	8	9	10	11	Caroline.Riedl@cern.ch 2018-04-06
magnet commissioning																																				
target loading																																				
target-loading- platform installed																																				
target calibration																																				
FI01, VI01 (chariot) in beam																																				
FI15, FI04, VI02, FI03 installed																																				
CEDAR installations																																				
beam in EHN2																																				
beam available																																				
6			9	10	11	12	13			16	17	18	19	20			23	24	25	26	27			30	1	2	3	4			7	8	9	10	11	Caroline.Riedl@cern.ch 2018-04-06

April 2018

May 2018

April 9-15: muon beam day & night

April 16-20 & 25-27: muon beam with multiple interruptions due to target loading & COMPASS installations; beam in the night



April 28++ hadron beam day & night with increasing intensity + muon beam at certain times

**CEDAR installations in the period April 16-25 with access to the beam tunnel:**  
6 work days 8h during the day

## Planning as of April 6, 2018

- April 16 (Monday): uncable FI01 & VI01 & move out of beam, install target-loading platform 10:00
- April 17 (Tuesday): load target
- April 20 (Friday): remove target-loading platform 9:00, move chariot with FI01 & VI01 in beam & cable 10:00
- April 21-24 (Saturday - Tuesday morning): TE calibration (2 temperature points) without beam
- April 24 (Tuesday) afternoon: install concrete blocks for SciFis
- April 25-27 (Wednesday - Friday): install FI15, FI04, VI02, FI03 + new plane FI15U for beam monitoring

# Beam Telescope: 2018 configuration







# 6Li absorber for 2018 run

photos: from 2015!


- Shipped from Illinois to France, currently clearing customs in Lyon, expected arrival at CERN Prevezin this week.
- Then installation in COMPASS.
- More info: CR's talk at 2018-01-18 DY meeting, [https://twiki.cern.ch/twiki/pub/Compass/Drell\\_Yan/WeeklyDYmeeting/Li6-Absorber-2015\\_2018-01-18.pdf](https://twiki.cern.ch/twiki/pub/Compass/Drell_Yan/WeeklyDYmeeting/Li6-Absorber-2015_2018-01-18.pdf)



# EHN2 2018 test measurements

mu-on-e

proton radius (COMPASS++)





**Proton Radius:**  
 - March 21: TPC delivery  
 - 2-3 days installation  
 - then calibration

beam


**Muone:**  
 - Plan to be ready for beam April 9

straw detector with iFTDC (NA64)



**NA64 straws:**  
 - concrete blocks installation < March 25  
 - technician: installation in beam line > March 25 < April 9  
 - 1 week of beam time

Johannes Bernhard, EHN2 test beam coordinator



# News from the EATM (Annika Vauth)


96th @ March 13, 2018

- North area cooling tower consolidation was done on time, all the works completed and the towers have been restarted
- SUSI installation: waiting for the IT connection
- Cryo operation: UNICOS control migration from CPC5 to CPC6 (( CPC = Continuous Process Control package ; UNICOS = CERN's Unified Industrial Control System framework )) done for coldbox, nitrogen circuit, dewars, tbd for compressors ; LN2 Tanks purchasing planned for 2019 to replace the currently rented tanks
- CEDAR active thermal insulation upgrade: the thermal housing has been completed (CV installation was ongoing and planned to be finished before the end of March 2018)
- TE/MS: short, power-on test of the beam-line magnets in North Area (EHN1/EHN2) at the 19-20th of March.
- TE/EPC: power Converter tests for the spectrometer magnets SM1/SM2 on 28-29/03.

# CEDAR upgrade - CERN


(Serge Mathot, EN-MME) EATM 96 March 13, 2018

- Thermal housing construction and installation finished
- Air ducts and water connections finished (last week)




new beam window on thermal housing: 125 $\mu$ m mylar

F. Dragoni



For PMT installation, clamps will be opened



# Planning for LS2 (request of input by EATM)

- Changeover target area from DY to SIDIS right after the run. Work might leak into 2019.
  - EN/HE removal of absorber, displacement of the target platform
  - EN/EL disconnection and connection of PT magnet power lines
  - TE/CRG removal of pump lines and re-installation of old or modified pump lines. Disconnection and reconnection of LHe line.

communication by COMPASS (so far)


EATM table of last week, to be rediscussed at EATM this afternoon:

Experimental Area	Experiment	Requirements	Main constraints	Readiness Status	Special Needs - Impacted Equipment / Service Groups Needed: Yes/No, Available/Schedule: ok/tbc Resources: financial and/or personel									
					EN/CV	EN/EL	EN/HE	EN/STI	TE/CRG	BE/ICS	BE/CO	HSE/RP	EN/EA	
EA	CLOUD	requested operation in 2019, 2020, 2021	no operation possible during 2020 (EL/CV works)	ok for 2019 option for an early run in 2021	X	X								X
NA	NP02 & NP04	requested operation during LS2	no operation possible when chilled water is not available	operation possible between May and September	X	X			X	X	?			
	COMPASS	early commissioning likely required (e.g. for cryo target)	cooling water and cryogenics	to investigate if special solution like in 2018 is needed	X				X					X
	NA64	new experimental area	no particular show-stopper	ECR final draft available		X				X				X
	GIF++	operation during LS2 extension of bunker	gas consolidation and cooling/heating (minor)	ECR final draft available	X		X			X				X
	NA62	IKr must be maintained RP needs to access EA to be clarified	backup services must be tested (recent issue identified)	all ok (verification requierd) access to EA in discussion with RP	X	X			X	X	?	X		X


# Today's agenda

09:00	→ 09:55	<b>News from the 2018 preparations</b> Speakers: Annika Vauth (CERN), Caroline Kathrin Riedl (Univ. Illinois at Urbana Champaign (US)), Vladimir Anosov (Joint Institute for Nuclear Research (RU))	🕒 55m	📝
09:55	→ 10:25	<b>Polarized Target</b> Speaker: Norihiro Doshita (Yamagata University (JP))	🕒 30m	📝
10:25	→ 10:55	<b>Coffee</b>	🕒 30m	
10:55	→ 11:15	<b>Status of proton radius setup</b> Speaker: Mr Christian Dreisbach (Technische Universitaet Muenchen (DE))	🕒 20m	📝
11:15	→ 11:45	<b>CEDARs</b> Speaker: Marcin Ziembicki (Warsaw University of Technology (PL))	🕒 30m	📝
11:45	→ 12:05	<b>MWPCs and RW 2018</b> Speakers: Daniele Panzieri (Universita e INFN Torino (IT)), Maxim Alexeev (Universita e INFN Torino (IT))	🕒 20m	📝
12:05	→ 14:00	<b>Lunch</b>	🕒 1h 55m	
14:00	→ 14:30	<b>Round table</b>  FEE spares  Speakers: Caroline Kathrin Riedl (Univ. Illinois at Urbana Champaign (US)), Maxim Alexeev (Universita e INFN Torino (IT))	🕒 30m	📝
14:30	→ 14:50	<b>DAQ 2018</b> Speaker: Vladimir Frolov (Joint Institute for Nuclear Research (RU))	🕒 20m	📝
14:50	→ 15:20	<b>DAQFEET 2020++</b> ¶ Speaker: Igor Konorov (Technische Universitaet Muenchen (DE))	🕒 30m	📝
15:20	→ 15:40	<b>Trigger preparations 2018</b> Speaker: Benjamin Moritz Veit (Johannes Gutenberg Universitaet Mainz (DE))	🕒 20m	📝

**extra slides**







### Magnet commissioning with

- new power converter
- new MSS2 input cards
- software upgrades
- new operation sequence

As kindly agreed upon with **Markus Brugger (EP-DT)**, **Fabrice Gautheron** will support the recommissioning of the magnet safety & operation:




**10 working days during 12 March - 13 April 2018, tasks to be performed:**

- Verification of safety system and actual operation procedure
- Supervision of modification of the new "field rotation" procedure

today

During **pre-cooling to 80K**, the magnet is cooled with LN2, and the DR is cooled simultaneously with LHe to avoid mechanical stresses.

During **cooling to & at 4K**, magnet and DR are cooled with LHe.



# Planning in EHN2 April 9-30

**beam: yes!**

muon low-intensity April 9-22

## MWPC FEE

(Maxim Alexeev <Maxim.Alekseev@cern.ch >)

## Proton Radius

(Christian Dreisbach <christian.dreisbach@cern.ch>)

## MuOne

(Clara Matteuzzi <Clara.Matteuzzi@cern.ch >)

## NA64 Straw

(< April 1: Temur Enik <temur.enik@cern.ch>  
April 1-30: Viktor Kramarenko <Viktor.Kramarenko@cern.ch>)

Run Coordinator: Vincent Andrieux <vincent.andrieux@cern.ch>  
Technical Coordinator: Caroline Riedl <caroline.riedl@cern.ch>  
Safety & Beam Coordinator: Annika Vauth <annika.vauth@cern.ch>  
Change-over Co-Coordinator: Jens Barth <jens.barth@cern.ch>  
Deputy Run Coordinator: Michael Pesek <michael.pesek@cern.ch>

**beam: no!**

Target loading & TE calibration  
(Nori Doshita <Norihiro.Doshita@cern.ch >)

April 23 - May 1

Beam Telescope installation

May 2-5

## CEDARs

(Marcin Ziembicki  
<marcin.ziembicki@cern.ch >, Serge Mathot  
<Serge.Mathot@cern.ch >)

Period April 9-27  
PMT installation 4-5 days  
FEE installation 7-10 days

Hall engineer: Vladimir Anosov <Vladimir.Anosov@cern.ch>  
DCS coordinator: Christophe Pires <christophe.menezes.pires@cern.ch >  
DAQ coordinator: Vladimir Frolov <vladimir.frolov@cern.ch >

### Proton Radius:

- March 21: TPC delivery
- 2-3 days installation
- then calibration

### NA64 straws:


- concrete blocks installation <March 25
- installation in beam line done March 29

### Muone:



- Plan to be ready for beam April 9

# Improved shielding for COMPASS 2018 run

- Improvement of shielding for better radio protection at intensity  $10^8$  pions / second
- Simulation with FLUKA (A. Maggiora)
- Exploiting massive parallel computing resources of Blue Waters.



*new balcony shielding*




- Improvement of PLC shielding to reduce the risk of SEEs (Single Event Effects). 2015: 9 SEEs during magnet operation, each causing  $\sim 48$ h loss



**concrete** 80cm = factor 10 reduction in (high-energy) neutron flux, factor 3 thermal neutrons  
**polyethylene**  $\sim 2$ cm to thermalize neutrons  
**boron-carbid** sheet to absorb thermal neutrons (measured to be main source of radiation at PLC location)

# Shielding of target PLCs of target PLCs



**concrete** 80cm = factor 10 reduction in (high-energy) neutron flux, factor 3 thermal neutrons



**polyethylene** ~2cm to thermalize neutrons




**boron-carbide** sheet to absorb thermal neutrons

polyethylene ~2cm to thermalize neutrons


- boron-carbide 5mm to absorb thermal neutrons.




MIRROTRON Ltd. H-1121 Budapest, Konkoly-Thege út 29-33, Hungary  
 ☎(36-1) 3922642 Fax: (36-1) 3922282, E-Mail: neutron@mirrotron.hu



cold box PLC



Polyethylene around PLC



Concrete bunker (Didier)

80cm

40cm



# CEDAR upgrade - COMPASS

- Access to beam tunnel needed:**
- 29 - Open thermal isolation
  - 30 - Dismount PMT assembly
  - 31 - Cable installation
  - 34 - Install PMT assemblies
  - 35 - Test PMTs inside CEDAR
  - 36 - Install crates and electronics
  - 38 - Install and test optical system
  - 39 - Close thermal isolation

## Preparations

(Marcin Ziembicki)

Task ID	Task Mode	Task Name	Duration
1	✔	Discriminator tests	5 days
2	✔	Discriminator design (16 ch)	13 days
3	✔	Discriminator production	15 days
4	✔	Carrier card design	5 days
5	✔	Carrier card production	5 days
6	✔	Carrier card assembly	2 days
7	✔	PMT rate test (40 MHz)	3 days
8	✔	Divider design	5 days
9	✔	Divider prototype PCB production	5 days
10	✔	Divider prototype assembly + test	1 day
11	✔	Divider production	5 days
12	✔	Divider assembly	3 days
13	✔	PMT characterization	30 days
14	✔	Simulations of PMT position	10 days
15	✔	Mechanics design	3 days
16	✔	Mechanics prototype	2 days
17	✔	Mechanics manufacturing	10 days
18	✔	Cable purchase	5 days
19	✔	Evaluation of compatibility of new electronics with CERN equipment	20 days
20	✔	Optical system for gain monitoring - design	8 days
21	✔	Optical system for gain monitoring - purchase	10 days
22	✔	Optical system for gain monitoring - test	3 days
23	✔	PMT delivery to WUT for characterization	3 days
24	✔	PMT characterization - all units (automatic measurements)	9 days
25	✔	PMT delivery to CERN	4 days
26	✔	TDC production	22 days
27	✔	TDC firmware	25 days
28	✔	TDC tests prior to installation	8 days



Open & close thermal isolation: contact Serge Mathot. Also needs removal of vent by CV.

# ${}^6\text{LiCO}_3$ : principle

courtesy Matthias Grosse Perdekamp

2. Thermalization on heavy elements  
(concrete blocks, steel support frames, ...)

1. Spallation neutron  
created in hadron absorber

$\pi$

$n^*$

$n$

thermal  
neutron

$25\text{C}^\circ = 1\text{meV}$

**DC0**

3. Capture of  
thermal neutron on  
heavy elements

$\gamma$



4. De-excitation of nucleus  
& emission of gamma


$e^+$   
 $e^-$

Insert neutron absorber here:

- $n + {}^6\text{Li} \rightarrow {}^3\text{H} + {}^4\text{He}$  : *stop in air, do not reach DC0*
- $n + \text{B} \rightarrow \text{B}^* \rightarrow \text{B} + \gamma_{500\text{keV}}$  : *reaches DC0*
- Both Li and Bo are good in absorbing low-E neutrons

Required energy cutoff: very small (meV)  
Required thermalization & capture time:  
very large ( $\sim 50\mu\text{s}$ )

# 2015 ${}^6\text{Li}$ absorber



The polyethylene absorber was inserted to address a concern from Dietrich von Harrach. He believes that the background in DC0 stems from soft shower tails that exit downstream of the absorber and suggested a sheet of polyethylene to stop these shower tails.



# Full EATM table (LS2)

Experimental Area	Experiment	Requirements	Main constraints	Readiness Status	Special Needs - Impacted Equipment / Service Groups Needed: Yes/No, Available/Schedule: ok/tbc Resources: financial and/or personel									
					EN/CV	EN/EL	EN/HE	EN/STI	TE/CRG	BE/ICS	BE/CO	HSE/RP	EN/EA	
EA	CLOUD	requested operation in 2019, 2020, 2021	no operation possible during 2020 (EL/CV works)	ok for 2019 option for an early run in 2021	X	X								X
NA	NP02 & NP04	requested operation during LS2	no operation possible when chilled water is not available	operation possible between May and September	X	X			X	X	?			
	COMPASS	early commissioning likely required (e.g, for cryo target)	cooling water and cryogenics	to investigate if special solution like in 2018 is needed	X				X					X
	NA64	new experimental area	no particular show-stopper	ECR final draft available		X				X				X
	GIF++	operation during LS2 extension of bunker	gas consolidation and cooling/heating (minor)	ECR final draft available	X		X			X				X
	NA62	IKr must be maintained RP needs to access EA to be clarified	backup services must be tested (recent issue identified)	all ok (verification requierd) access to EA in discussion with RP	X	X			X	X	?	X		X
AD	ALPHA, Base, etc.	operation of BASE & ALPHA, services for all?	cooling requirements, electrical distribution (power cuts possible)	CRG ok, closed loop ok, short power cuts ok, ICS ok, BE/CO ?	X	X			X	X	?			X
ISOLDE	Users	early operation in 2020	all services and minimum RP	RP raised constraints, otherwise should be ok	X	X		X			X	X		
HIE-ISOLDE	Users	early operation in 2020	services and controls CRG availability?	in line with ISOLDE operation	X	X			X		X			X
AWAKE	Run-1 Measurements Run-2 Preparations	access system ready when services are also available	work on e-beam, laser system, plasma, diagnostics	can adopt to equipment/service group constraints				X			X			X