DIRECT DUMP BLM TEST DURING 2018 COMMISSIONING

W. Bartmann, C. Bracco, E. Effinger, N. Magnin, C. Zamantzas

MPP 18th May 2018

Direct Dump BLMs

- EDMS 715795
- In the <u>2005 review</u> of the LHC Machine Protection system [1], the subject of worst case failures was raised, with concerns over potential failures of the LBDS and BIS. To provide an extra degree of safety, in the event of a failure of the BIS to forward a trigger signal to the LBDS (either through a total failure of e.g. the BLM system or the BIS itself), one simple and robust extra measure is to locate dedicated BLMs at the TCDQ/Q4 in IR6, where the horizontal beam size is relatively large due to the high β value. These BLMs can be hardwired directly to the dump trigger TSU without passing through the BIS. Obviously these direct interlock BLMs need much higher thresholds than the other BLMs in the ring, and should also be based on a different technology. This system is intended to alleviate the effects of such a catastrophic failure, probably restricting damage to the LHC collimation system.
- 4 BLMPIs installed on TCDQ and TCSP 4L|R6
- Thresholds can only be set in tunnel
- Threshold level similar to standard IC thresholds



Test on 26th April 2018

Summary of Direct Dump BLM Test

- The original aim of the test was to see the BLMDD not only triggering but also as first client in the TSU
- This requires a complicated setup of beam intensity, dump protection collimator settings and monitor factors changes; since the orbit changes after a new commissioning and injection oscillations and intensity vary from shot-to-shot, all the parameters have to be tried out every year again which can be very time consuming
 - Now decided (with two rMPP members) that seeing the trigger from the BLMDD from both BLMs is OK

New procedure:

- Close the TCDQ
- dump a fat pilot (~2e10) on the TCDQ and trigger both BLMs, verify on TSDS IPOC that BLMDD dump requests were activated
- dump a normal pilot, should not trigger --> gives a calibration of BLMDD
- separate testing of the two BLMDDs per beam (on TCDQ and TCSP) to be discussed
- Powercycling of the BLMDD crate to turn off the current loop which activates the TSU client --> standard MPS test of TSU clients, was done during check-out

Suggested test procedure

- In case of HW intervention: test IC with battery
 - Standard procedure from BLM team

After shutdown powercycle BLMDD crate to check link between BLMPI and TSU:

- Standard procedure from LBDS team
- http://elogbook.cern.ch/eLogbook/event-viewer.jsp?eventId=2138662
 - Test of TSU-B B1 clients:

Power OFF the BLMDD crate to activate **TSU** client.

/mcr/reset/rem_reset -p cfv-ua67-blmdd

TSU-A triggerred on BLMDD, but **TSU-**B on BETS.

On IPOC we see that the client is activated, but 100 us aftre **TSU**-A, so after the BETS.

Tried a second time, same result.

We have ~100 us more delay on **TSU**-A than on **TSU**-B.

- BLMDD: OK

After shutdown test BLMDD trigger in TSU with beam

Standard procedure from BLM/LBDS teams

Suggested test procedure - test with beam

Conditions

- I&D
- Fat pilot ~2e10 requires changing intensity limit and short setup in the injectors (a few more turns in the PSB, beam quality not relevant)
- No modifications to monitor factors

Test

- Close TCSP
 - Increase pilot intensity until trigger of BLMPI...TCSP limit of 20.000 bits
 - Check TSU input signal
- Close TCDQ
 - Trigger BLMPI...TCDQ and BLM...TCSP
 - Check TSU input signal can't distinguish the two BLMPI inputs -> redundancy cannot be checked on TSU side but on the IC reading

Validation:

- If chamber reading above 20.000 bits and TSU input → OK
 - Standard BLMs will trigger as well and faster
 - Difference to previous procedure: we see the input on the LBDS side but it is not necessarily the first input