# Accelerator Technical and Operational Review – ATC/ABOC Days 2007

<u>Session 5</u>: AD Machine and Exp. Areas – nTOF Facility

*Conveners*: I. Efthymiopoulos T. Eriksson

Highlights from the presentations

Summary notes

Ilias Efthymiopoulos – AB/ATB-EA ATC/ABOC Days – Summary Meeting February 9, 2007


## Session 5: AD Machine & Exp. Areas – nTOF Facility



## AD Machine and Exp. Areas : the users

#### AD-Physics in 2006 and beyond

Walter Oelert Research Centre Jülich, Germany Ruhr Universität Bochum, Germany CERN 24. January 2007




#### new, to come:

AEGIS: a new proposal in preparation and it will be submit within 2007 The main goal is a direct gravity measurement on antihydrogen Antiproton beam time: probably in 2009 We are planning to install the apparatus in the actual DEM zone

ELENA will be welcome and we support it.

Gemma Testera

#### The PAX collaboration



## AD Machine and Exp. Areas : the users

This was nearly all for: AD-Physics in 2006 and beyond, I should not stop without giving some thoughts to the AD-performance during 2006 and the hopes for 2007 and beyond.

The AD-users appreciate very much the effort, work and inputs from all people being involved in the complicated operation of the CERN accelerator system down to the AD.

However, we do observe a substantial decrease in the reliability of the regular performance as:

Instabilities and not optimal intensities reduce the efficiencies of the experiments, shifts of beam time by weeks cause schedule problems of the experimentalists coming from all over the world.

We do hope for a continuous smooth running in 2007 and beyond with as many p-bars as possible, stable and precise.

I hope that I could convince you that the experiments make good use of the expensive and unique p-bar beam from AD which we will need for our physics to the benefit for all of us.

## AD Machine & Exp. Areas

#### **2006 startup problems – prospects for 2007**

- Physics on August  $22^{nd}$  with all beam lines 5 weeks late.
- In addition longer rep. rate (120sec instead of 90sec in 2004) and lower intensity.
  - Investigate possibility to accommodate a 5th bunch in the cycle to increase the intensity by 25%
- Overall efficiency in AD for 2006 ~65%
  - mainly due to start-up problems once the machine started the efficiency went back to normal 85-90% level
  - AD operation: continue running over weekends
    - 2 shifts/day during start-up ; 1 specialists on call/week ; 1 backup / week
  - Sharing of resources with LEIR in 2007 is a concern
  - Longer time to restart the AD power supplies. Priority for PO was given to PSB and PS, experts left for other activities. Considerable effort from the new team which spend quite some time in AD partly because they had to learn the system.
    - Shutdown work + acquainted knowledge of the installations → hope for better service.
    - However AD may still suffer from priorities wrt to other machines

## **AD Machine & Exp. Areas**

... 2006 startup problems – prospects for 2007

- Several control issues, in particular with OASIS
  - General issue that affects operation for other machines hope it will be solved for the 2007 start-up.
- Delicate to adjust the e-cooler also due to lack of diagnostics in the beam line.
  - Effort should be put in 2007 to understand the problem
- Difficulties to transport the beam for the ALPHA experiment wrong trajectory at the exit of AD ring that gave false indication in downstream MWPCs
  - New MWPC will be installed in the area to provide additional diagnostics.
- Increased beam losses in the PS-AD transfer line. Was not possible to investigate further due to lack of time
  - Schedule MD time to investigate the problem and reduce losses.

ATC/ABOC Days'07 - Session 5 summary

## AD Machine & Exp. Areas - summary


- Consolidation remains the main issue in AD. If the machine has to run beyond 2010, a serious consolidation effort is required
  - A way should be found in the present consolidation program that "small" machines are not penalized by the risk analysis and some critical items for their operation can still be scheduled.
    - Present AD consolidation list for 2007-2010: 10FTE and 1.5MCHF .... but it is beyond the budget limit line !
- Maintaining the stability and performance of the machine is a key issue
  - Effort should be put to understand the e-cooler performance and trajectory corrections
  - Effort should be put to understand the beam losses in the ejection line and invest in new monitors and correctors
- The interest of the AD users remains several proposals for future projects are underway with challenging physics studies

## **nTOF Facility**

## Can we restart nTOF for 2007 (August?)

- The nTOF user's point of view
- What needs to be done and why
- What it implies for budget / manpower / timescale

## nTOF Facility – reminder...



## nTOF Facility – the user's point of view

Capture

151Sm 204,206,207,208Pb, 209Bi 232Th 24,25,26Ma 90,91,92,94,96Zr, 93Zr 139 a 186,187,188**Os** 233,234 <sup>237</sup>Np,<sup>240</sup>Pu,<sup>243</sup>Am Fission 233,234,235,236,238 232Th 209Bi 237Np <sup>241,243</sup>Am, <sup>245</sup>Cm

# n\_TOF experiments 2002-4

28 weeks/yr (average)

483 effective 8hr-shft/yr

1.3e19 protons/yr

Problems during Phase-1 runs: 2<sup>nd</sup> collimator alignment (minor) beam-requests (minor) end of 2004 run increased activity in the cooling (major, to be discussed later)

The n\_TOF Collaboration

A. Mengoni - nTOF

## nTOF Facility – the user's point of view

# n\_TOF: resume activities in 2007

#### All teams involved in Phase-1 expressed interest to continue the activities for n\_TOF Phase-2

- Lol, January 2005
- Budget for M&O allocated by funding agencies
- new MoU, draft ready December 2006

#### 2.5 years after last neutron beam delivered to EAR-1

#### New PhD students need data to work on(\*)


### EC I3 projects in FP6 (EFNUDAT, EUROTRANS) running

(\*) so far: 13 PhD Thesis (completed), 6 in preparation (4 to be completed by 2007), 2 starting in 2007

The n\_TOF Collaboration

www.cern.ch/n TOF

## nTOF Facility – the user's point of view




ATC/ABOC Days'07 - Session 5 summary

## nTOF Facility – what needs to be done





- N-TOF cooling water circuit contaminated by spallation products from lead target
- Action:
  - Remove present target, clean circuit as far as required (specific activity remaining must be lower than release limits)
  - New cladded spallation target is required, under study in AB-ATB (presentation Ans Pardons)



Build-up and decay of water contamination

ATC and ABOC Days 2007 Thomas Otto, SC-RP, CERN



1

2

I. Otto - SC/RP

## nTOF Facility – what needs to be done

## Ventilation in target area

- N-TOF target dimension approx. one interaction length, no dump
- Intense hadronic cascade leaving target
- Consequence: Air activation

Isotope	Activity concentration	
	Door 203	Door 204
	Bq m <sup>-3</sup>	$\mathrm{Bq}~\mathrm{m}^{-3}$
<sup>7</sup> Be	860	27
<sup>24</sup> Na	290	4

- TT2a was a transfer tunnel, not a target area
- Ventilation must be refitted.
- Study in AB-ATB, TS-CV and SC-IE:
  - Minimize dose to critical group of public
  - Recirculation during operation
  - Monitored release before access to TT2a
  - Presentation P. Cennini

ATC and ABOC Days 2007 Thomas Otto, SC-RP, CERN 3

T. Otto - SC/RP

## **nTOF Facility – what it implies: target removal**






### **nTOF** target


80 × 80 × 60 cm<sup>2</sup>, 4.0T pure Pb
 Water cooled – Al tank (140 lt)

## nTOF Facility – what it implies: target removal



## nTOF Facility – what it implies: new target design

- Baseline option: keep the existing cooling circuit and tank
- Optimized design
  - smaller mass (1T), cylindrical shape, optimized support structure for positioning within the cooling tank
- Cladding



ATC/ABOC Days'07 - Session 5 summary

## nTOF Facility – what it implies: new target design

### Challenges to phase

- handle the different expansion between cladding and core resulting to large forces on shell
- increase local velocity of the cooling water to optimise the cooling power
- optimize target design for elasto-plastic behaviour due to shockwaves and cyclic stresses from the beam impact.
- integration issues for the support and guiding system allowing precise positioning remotely.
- It is very likely that the same fatigue effects were present in the old target, which could explain the observed increased radiation levels in the cooling circuit.
- A visual inspection of the old target would provide useful input in understanding these issues and guide the new design.

## nTOF Facility – what it implies: new target design

## **Estimated** Cost, Manpower & Time

- Cost target & supports: 240 kCHF
- Manpower
  - AB/ATB: 1.5 FTE SC/RP: 0.5 FTE TS/MME: ?
- Time fortesign (internal)
  - 4 6 months
- Time for target production (external)
  6 9 months




## **nTOF Facility – what it implies : ventilation**

Ventilation of the Target Area: Layout for the minimum Release Scenario

#### **FLUKA Simulations:**


- assuming 3.2×10<sup>19</sup> pot/year(180 days) !!!!
- dose estimate in the critical group:
  - $\Box$  1 µSv assuming laminar flow
  - $\Box$  0.01 µSv per flush if a CNGS-like system is installed.



P. Cennini – AB/ATB


ATC/ABOC Days'07 - Session 5 summary

## nTOF Facility – radioactive waste disposal



M. Brugger – AB/ATB

## nTOF Facility – radioactive waste disposal



## **nTOF Facility - summary**

- It seems unlikely that the new target can be constructed on time for the nTOF running in 2007.
- The CERN management and the nTOF collaboration should be informed on the difficulties in making the target for the 2007 run.
- Provided the requested funding and resources is approved, the project could be launched aiming to produce the new target within 15 months
  - would be just on time for the 2008 start-up if no additional delays are introduced

In the meantime...

## **nTOF Facility - summary**

- An initial budget in 2007 should be allocated in order to:
  - remove the existing target and place it in the available temporary storage
  - start preparing and possibly do its transfer to PSI
  - do a thorough inspection of the cooling basin and circuit to decide if they can be re-used or should be modified as well
  - continue the preliminary studies and identify the critical issues for the new target design