

# CLIC PiP – Civil Engineering, Infrastructure and Siting Chapter

CLIC Project Meeting #30  
27 June 2018

**J. Osborne, M. Stuart**

## 1. Status Update

## 2. Concerns


## 3. Future Steps

Civil Engineering  
 Electrical Supply  
 Cooling and Ventilation  
 Transport and Installation  
 Safety Systems  
 Radiation Studies  
 Cryo (not currently applicable)


Chapter	Discipline	Pages	Comments	Responsible person
<b>CEIS</b>				
	Civ. Eng		5 Pages increased to 5 for CE	John Osborne/Matt Stuart
	Electricity supply	3		Davide Bozzini
	CV	3		Mauro Nonis
	Transport and Installation	3		Ingo Ruehl/Michael Czech
	Safety systems		3 incl. environment and access	Simon Marsh
	Radiation studies	3		Markus Widorski
	Cryo		3 in case of SC solenoid, check	Dimitri Delikaris

Two options are considered in the PiP for Civil Engineering:

- Drive beam option with 5.6m ID.
- Klystron option with 10m ID.



Drive beam cross section



Klystron cross section

The PiP identifies and proposed a **New alignment** option for an optimised 380 GeV machine.

- 380 GeV machine with easy upgrade possibilities.
- Reduced overall shaft depth.
- Adequate siting for all surface sites.



## Next Steps

- Integration with CV has begun – needs to be completed
- Site investigations required before construction

## Construction

### Klystron



- Shielding wall thickness to be confirmed still – accessibility requirements?
- Access between the two tunnel compartments for transport required

Completed, ready for review

... updated and optimised in the ... option:

... beam injection complex with reduced drive beam building

- Klystron injection complex, removal of the drive beam injection facility.



**Latex Status: Civil Engineering has been completed and uploaded into Latex, drawings still have the potential to change**


## Drive Beam Option

### Air Conditioning

- 2 AHUs required per alcove (Redundancy?)

### Cold Water Supply:

- AHUs (Alcoves + Tunnel)
- Cooling towers (CT) only or CT + refrigeration cycle.
- Pipes below the tunnel invert
- Accelerator
- CT only
- Pipes running within the tunnel




## Klystron Option

### Air Conditioning

- Air is extracted and discharged in the tunnel via diffusers and extraction ducts
- Refrigeration units cool air before driving it to the diffusers

### Cold Water Supply:

- AHUs (Alcoves + Tunnel)
- Cooling towers (CT) only or CT + refrigeration cycle.
- Pipes below the tunnel invert
- Accelerator
- CT only
- Pipes running within the tunnel



Partially completed

## Concerns

- Unable to describe a global solution yet
- Not all required data is available (ex. Heat loads alcoves)
- Smoke extraction being studied by CV – hot smoke to be extracted from klystron and beam module compartments to the lower compartment at every UTRA and UTRC.

## Next Steps for both options:


- Investigate the heat loads in the alcoves (missing!)
- Suitable CV design for the BDS.
- Integration with civil engineering
- Smoke extraction ducts to be added and integrated into cross-section.

**Latex Status: CV partially written, Main linac solution described, other areas need more detail.**

## Transmission Network

PIP DB and Klystron Option:

- 3 power sources currently available.
- Transmission network – 1 main substation at central point and 2 satellite substations located at points 2 and 3.
- These substations will supply the Distribution network.



### Next Steps

- Define the location of power throughout the main tunnel.

### Concerns

- No major concerns.

Latex Status: Nothing Received.

## Drive Beam Option


PiP identifies all the significant changes in the drive beam option:

- Shaft design.
- No. of transported modules.
- Integration of Transport and DB Injector building
- Cranes for surface buildings

Building Type:

Crane load capacity (tonnes)



- |                                       |                                    |
|---------------------------------------|------------------------------------|
| • Detector Assembly                   | 2x80 (CMS approach) + strand jacks |
| • Cooling Tower and Pump Station      | 3.2                                |
| • Cooling and Ventilation             | 20                                 |
| • Cryogenic Warm compressor           | 20                                 |
| • Cryogenic Surface Cold Box          | 20                                 |
| • Workshop                            | 10                                 |
| • Central Area Machine Cooling Towers | 5                                  |
| • Shaft Access                        | 20                                 |
| • <i>Drive Beam Injectors</i>         |                                    |



## Klystron Option

PiP identifies all requirements and objectives for the Klystron design:

- Tunnel cross-section and handling methods.
- Installation of equipment on machine and klystron side of tunnel.
- Transport of klystrons



## Next Steps

- Study machine layout for the Klystron option.
- Obtain and integrate dimensions of the ancillary tunnels.
- Continuously update the equipment tables for the Klystron and DB options.
- Produce a complete list of all the buildings that require cranes.

## Concerns

- Equipment dims and weights inside the DB injector buildings not defined.
- Not enough space between the racks on the klystron side of the tunnel for transport vehicles.
- Naming convention (the same as that of other CERN buildings) for surface buildings preferred to identify where cranes are required

**Latex Status: Transport & handling word document received, subheadings uploaded into Latex.**

Completed, ready for review

## Safety Systems

A detailed safety strategy was produced for the CLIC CDR, therefore, the PiP for safety systems has focussed on the identification of hazards in the below area:

### **5 Safety Systems**

#### **5.1 Mechanical Hazards**

#### **5.2 Chemical Hazards**

#### **5.3 Fire Safety**

#### **5.4 Environmental Hazards**

#### **5.5 Electrical Hazards**

#### **5.6 Biological Hazards**

#### **5.7 Nuclear Hazards**

#### **5.8 ... Hazards**

#### **5.9 ... Safety**

### Next Steps

A hazard register has been set up to categorise such hazards all hazards:

- ... throughout the lifecycle of the project.
- ... require further mitigation.
- ... environmental impact of surface cooling towers.

### Concerns

Fire safety within the klystron tunnel needs to be reviewed, new CV solution as well as klystron modules within the tunnel.

- Fire safety for the Klystron design requires further study due to the large quantities of oil located in the tunnel – **fire safety now considered**
- New CV solution needs integrating with fire safety compartments – **almost complete**

Completed, ready for review


Latex Status: Safety Systems word document received, subheadings uploaded into Latex.

## Klystron Option

Note: Minimal changes to the drive beam option

For the radiation protection aspects of the klystron option the PiP has considered the following:

- Klystron gallery running parallel to the main tunnel.
- Gallery to remain accessible under certain operational conditions.
- Minimum shielding required for radiation protection during access. The driving factor is the dark current.



1.5m thick shielding wall currently assumed with this thickness

for RP

### Radiation Protection

- 6.1 Particle Beam Operation
- 6.2 Activated Solids, Liquids and Gases
- 6.3 Parasitic X-Ray Emitters

## Next Steps

- Thickness of the shielding walls to be confirmed if the galleries are to remain accessible under certain operational conditions.
- Identify the specific requirements for the klystron design.
- Study into the dark current generated by the electric field in the cavities to understand its contribution to the radiological impact.
- Study into the activation of water in the closed water cooling circuits (not a concern)

## Concerns

- Study into the dark current generated by the electric field in the cavities difficult as it will require an in depth study.

Completed, ready for review

Latex Status: Radiation protection word document received, subheadings uploaded into Latex.



Chapter	Discipline	Pages	Comments	Responsible person	Status	
<b>CEIS</b>						
	Civ. Eng	5	Pages increased to 5 for CE	John Osborne/Matt Stuart	Completed first draft	😊
	Electricity supply	4		Davide Bozzini	Completed first draft	😊
	CV	4		Mauro Nonis	Partially submitted	😐
	Transport and Installation	5		Ingo Ruehl/Michael Czech	Completed first draft	😊
	Safety systems	4	incl. environment and access	Simon Marsh	Completed first draft	😊
	Radiation studies	3		Markus Widorski	Completed first draft	😊
	Crye	3	in case of SC solenoid, check	Dimitri Delikaris	NA	

## Further Questions

**Latex Comments:** How will comments on each chapter be submitted? Through discussion with FCC editors, the best solution to this is to add comments to an extracted pdf and allow the writers to make changes to the latex file un-obstructed by comments strewn throughout.

- Link for CEIS chapter on overleaf >>>> [CEIS](#)
- Link for CE Drawing repository >>>> [CEIS Drawings](#)